

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-01-31 00:00 - 2009-02-01 00:00

|                          |                   |
|--------------------------|-------------------|
| Status:                  | normal            |
| Report creation time:    | 2018-05-03 13:52  |
| Report number:           | 14                |
| Days Ahead/Behind (+/-): | 28.2              |
| Operator:                | StatoilHydro      |
| Rig Name:                | MÆRSK INSPIRER    |
| Drilling contractor:     | Mærsk Contractors |
| Spud Date:               | 2009-01-19 00:00  |
| Wellbore type:           |                   |
| Elevation RKB-MSL (m):   | 54.9              |
| Water depth MSL (m):     | 91                |
| Tight well:              | Y                 |
| HPHT:                    | Y                 |
| Temperature (I):         |                   |
| Pressure (I):            |                   |
| Date Well Complete:      | 2009-02-14        |

|                             |                          |
|-----------------------------|--------------------------|
| Dist Drilled (m):           | -999.99                  |
| Penetration rate (m/h):     | -999.99                  |
| Hole Dia (I):               |                          |
| Pressure Test Type:         | formation integrity test |
| Formation strength (g/cm3): | 1.56                     |
| Dia Last Casing (I):        |                          |

|                                   |        |
|-----------------------------------|--------|
| Depth at Kick Off mMD:            |        |
| Depth at Kick Off mTVD:           |        |
| Depth mMD:                        | 2920   |
| Depth mTVD:                       | 2748   |
| Plug Back Depth mMD:              |        |
| Depth at formation strength mMD:  | 2562   |
| Depth At Formation Strength mTVD: | 2418   |
| Depth At Last Casing mMD:         | 2914.8 |
| Depth At Last Casing mTVD:        |        |

Summary of activities (24 Hours)

Waited on weather for running production riser. Performed general PM. Prepared for running production riser.

Summary of planned activities (24 Hours)

Run in with Production Riser. Land the riser and lock the TBC.

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity                | State | Remark                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|------------|----------|---------------|------------------------------------|-------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 06:00    | 0             | interruption -- waiting on weather | ok    | Waited on weather to run production riser.<br><br>Meanwhile :<br>-Performed NDT on drilling equipment.<br>-Re-landed and MU NT2 connector on BOP stump. Prepared for pressure testing BOP.<br>-Finished trouble shooting on pipe handler (HTS) alignment.<br>-Removed tension sylinders from rig floor.<br>-Removed riser spider and installed master bushings to access iron roughneck.<br>-Started to disassemble aft iron roughneck.<br>-Performed maintenace on kill and standpipe manifolds. |
| 06:00      | 00:00    | 0             | interruption -- waiting on weather | ok    | Waited on weather to run production riser.<br><br>Meanwhile :<br>-Instructed used of deluge/foam system on wellhead to crew as a part off weekly drill.<br>-Pressure tested BOP on stump. Ok.<br>-Disassembled and moved aft iron roughneck.<br>-Disconnected fwd iron roughneck and moved to aft position.<br>-Installed iron roughneck in aft position.<br>-Installed two-part nylon protector guides and tension ring on F-15.<br>-Vibration tested slurry pump.                               |