

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-02-02 00:00 - 2009-02-03 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	16
Days Ahead/Behind (+/-):	27.3
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2920
Depth mTVD:	2748
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2914.8
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Waited on weather for running production riser. Performed general PM.

Summary of planned activities (24 Hours)

Wait on weather for running production riser. Weatherforecast indicates operational window starting Tuesday midnight.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	37	interruption -- waiting on weather	ok	Waited on weather to run production riser. Meanwhile : -Performed rig maintenance -Performed NDT on drilling equipment -Performed 3-yearly maintenance on valve C3 -Cleaned lower shakers -Installed rollers on PRS lower arm
06:00	00:00	37	interruption -- waiting on weather	ok	Waited on weather to run production riser. Meanwhile : -Performed 5-yearly maintenance on choke manifold (C13 and C16) -Performed maintenance on slips. -Performed maintenance on drag chain on main deck. -Cleaned lower shakers -Changed rollers on aft PRS -Trouble shot E-stop on fwd iron roughneck