

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-02-14 00:00 - 2009-02-15 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	27
Days Ahead/Behind (+/-):	51.2
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.5
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3232
Depth mTVD:	3044
Plug Back Depth mMD:	
Depth at formation strength mMD:	2923
Depth At Formation Strength mTVD:	2752
Depth At Last Casing mMD:	2914.8
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

None

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	2898	drilling -- drill	ok	Pumped 5 m³ slug 1.61 SG. Investigated electrical wires on Aft PRS
00:30	03:45	680	drilling -- drill	ok	Continued to POOH with 8½" BHA from 2898m to 680m. Pulling speed 682 m/hour. Performed kick drill: 60 sec response time.
03:45	04:00	680	drilling -- drill	ok	Flow checked well - Well static.
04:00	04:30	680	drilling -- drill	ok	Removed 2-3/4" drift, LO drift sub. Changed handling gear from 5½" to 5".
04:30	05:15	146	drilling -- drill	ok	Continued to POOH with 8½" BHA from 680m to 146m. Pulling speed 712 m/hour.
05:15	06:00	130	drilling -- trip	ok	Commenced laying out the 8½" BHA.
06:00	09:00	0	drilling -- trip	ok	Continued laying out the 8½" BHA. Including radio active sources.
09:00	09:30	0	drilling -- casing	ok	Cleared and cleaned rig floor. Function tested BOP shear ram.
09:30	13:00	0	drilling -- casing	ok	Held tool box talk and rigged up surface handling equipment for running 7" liner. Simultaneously laid out 5½" HWDP on cantilever, drifted and measured same.
13:00	14:00	27	drilling -- casing	ok	Held tool box talk and picked up shoe and performed integrity of float with SW.
14:00	15:00	0	drilling -- casing	ok	Picked up float joint and attempted to MU first connection. Problems with Weatherford tong stabbing guide alignment and remote control system. Laid out float and shoe due to damaged threads.
15:00	19:00	140	drilling -- casing	ok	Picked up back up shoe and performed integrity of float with SW. Continued RIH with 7" liner, installed radio active market at collar 140m. Filled every 5th jnts.
19:00	00:00	375	drilling -- casing	ok	Continued RIH with 7" liner from 140m to 375m. Filled every 5th jnts.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
34	8.5 in	MDI 616 LBP X	M222	Smith International	22.3	2920	2920			14	14	312	22.3