

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-02-18 00:00 - 2009-02-19 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	31
Days Ahead/Behind (+/-):	56.4
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.5
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3232
Depth mTVD:	3044
Plug Back Depth mMD:	
Depth at formation strength mMD:	2923
Depth At Formation Strength mTVD:	2752
Depth At Last Casing mMD:	3231
Depth At Last Casing mTVD:	3044

Summary of activities (24 Hours)

None

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	3191	drilling -- casing	ok	Continued allowed thermal expansion. Bled down to 10bars 4 times. Final inflow test 30min/10.41 up to 12.18 bars, last 10min/0.48bar. Total volume bled off - 750liters. Simultaneously prepared pits and fluids for wash train.
01:00	01:15	3191	drilling -- casing	ok	Pressured up DP to app. 164 bar to equalized pressure across the Well Commissioner with the cement unit- 475liters.
01:15	01:30	3180	drilling -- casing	ok	Picked up and unset the well commissioner 157 MT. Allowed elements to relax. Isolated down to cement unit, bled off pressure on cmt line. Picked up to 3181.5m with, with 15rpm, up weight 146 MT, neutral weight 141 MT. Polish mill 2 m above top of liner.
01:30	03:00	3180	completion -- circulating conditioning	ok	Continued preparing pits and fluids for wash train.
03:00	03:30	3180	completion -- circulating conditioning	ok	Held tool box prior to commence well clean out, with all involved personnel.
03:30	04:45	3180	completion -- circulating conditioning	ok	Continued to prepare pits and fluids. Lined up and prepared for displacement. Meanwhile continued injecting slop, and clean cantilever & shaker area.
04:45	06:00	3180	completion -- circulating conditioning	ok	Started displacement of washing train. Reciprocating the sting, 40 rpm, 2000 lpm and 130bars. 10 m3 Dope Cleaner pill - 0.87 SG and 30 m³ Hi-vis push pill - 1.34 SG. Unable to continue rotation due to high torque, 20 kNm. Increased flow rate to 2500 lpm, 80 bars and started to pump batch of 15 m³ Hi-vis Soap pill - 1.02 SG.
06:00	09:30	3180	completion -- circulating conditioning	ok	Continued to pump and displace cleaning pills out of well pumping seawater at 3000 lpm, 216 bars. Last NTU reading 505.
09:30	11:45	3180	drilling -- casing	ok	Held tool box talk and flushed cmt line, confirmed line up. Pressure tested well to 345 bar, Pup off vent on Mud pump liner, isolated liner and re-test to 345bars.Vetco ob serving B- annulus for press build up, pumped 1920l bled back same.
11:45	12:15	3180	drilling -- casing	ok	Flow checked well - well static.
12:15	15:30	1426	drilling -- casing	ok	POOH with clean out assy. from 3180m to 1426m. Pulling speed 540m/hour. Reduced tripping speed untill bit out of liner.
15:30	16:45	1413	drilling -- casing	ok	Laid out one single 5½" DP, assy #5 from 1426m to 1413m.
16:45	17:00	1401	drilling -- casing	ok	Changed to 5" handling equipment, pick up one 5" single.
17:00	18:00	395	drilling -- casing	ok	Continued POOH with clean out assy's on 5" DP, from 1401m to 395m. Pulling speed 1006 m/hour.
18:00	19:00	371	drilling -- casing	ok	Laid out #3 and #4 clean out assy's.
19:00	22:15	0	drilling -- casing	ok	Changed to 3½" handling equipment. Held tool box talk and POOH with 3½" DP from 395m to 43m, in single on cantilever. Pulling speed 108m/hour.
22:15	22:30	43	drilling -- casing	ok	Changed out handling equipment.
22:30	22:45	14	drilling -- casing	ok	Continued laying out 3½" DP from 43m -14m, in single on cantilever.
22:45	23:15	0	drilling -- casing	ok	Laid out #1 and #2 clean out assy's.
23:15	23:30	0	drilling -- bop/wellhead equipment	ok	Held tool box talk prior to wash and clean BOP for leak testing same.
23:30	00:00	0	drilling -- bop/wellhead equipment	ok	Started to pick/make up well protector, BOP clean out assembly and wear bushing running tool.