

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-02-19 00:00 - 2009-02-20 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	32
Days Ahead/Behind (+/-):	56.3
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.5
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	3232
Depth mTVD:	3044
Plug Back Depth mMD:	
Depth at formation strength mMD:	2923
Depth At Formation Strength mTVD:	2752
Depth At Last Casing mMD:	3231
Depth At Last Casing mTVD:	3044

Summary of activities (24 Hours)

None

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	0	drilling -- bop/wellhead equipment	ok	Continued make up well protector, BOP clean out assembly and wear bushing running tool.
01:30	02:45	20	drilling -- bop/wellhead equipment	ok	RIH, jetted WH area/wear bushing. RIH to 20m and engaged wear bushing. Pulled wear bushing to surface and laid out wear bushing and running tool.
02:45	03:15	0	drilling -- bop/wellhead equipment	ok	Spaced out jetting sub below BOP. Removed master bushings and outer ring.
03:15	03:30	0	drilling -- bop/wellhead equipment	ok	Cleaned top of diverter and diverter housing.
03:30	04:00	0	drilling -- bop/wellhead equipment	ok	Jet well head, riser and BOP's with S/W. 3000 lpm, 46bars, 10 rpm.
04:00	04:15	0	drilling -- bop/wellhead equipment	ok	Re-installed outer ring and master bushing. Function BOP rams and annular.
04:15	06:00	0	drilling -- bop/wellhead equipment	ok	Held tool box talk and started pumping soap pill through stand pipe, choke/kill line and manifold.