

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-10-08 00:00 - 2013-10-09 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	50
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3049
Depth mTVD:	
Plug Back Depth mMD:	3049
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	3231
Depth At Last Casing mTVD:	3044

Summary of activities (24 Hours)

RIH and set EVO plug in 7" liner at 3049 m.
Pressure tested EVO plug to 240 bar.
Changed equipment from AWS 5/16" e-line to SLB 7-46 cable.
Build cable head, prepared and tested toolstring for W/L run #3 USIT/CBL.

Summary of planned activities (24 Hours)

RIH with W/L run #3 USIT/CBL.
Log interval from EVO plug to 9 5/8" shoe.
POOH and L/D toolstring.
R/D add-on drum and R/U AWS winch for run #4 (tubing punch).
M/U toolstring #4, RIH and punch tubing, POOH and L/D toolstring.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:45	0	workover -- other	ok	Broke out lubricator. P/U and M/U toolstring for run #2 (EVO plug). Stabbed lubricator and M/U QTS. Leak tested QTS to 200 bar 10 min. Opened SV and HMV.
01:45	07:00	0	workover -- other	ok	RIH w/ run #2 (EVO) 5.72" OD plug from surface to 3030 m. Worked toolstring through ASV (FLX-4) at 495 m.
07:00	08:15	0	workover -- other	ok	Correlated BHA across interval 3000 - 3070 m. Set plug at 3049 m.
08:15	10:45	0	workover -- other	ok	POOH from 3049 m to above the Xmas tree.
10:45	12:00	0	workover -- other	ok	Closed HMV and SV. Pulled toolstring into catcher. Leak tested across Xmas tree to 70 bar for 10 min. Flushed wireline riser and lubricator with nitrogen. Broke out lubricator. L/D toolstring.
12:00	13:00	0	workover -- other	ok	Pressured tested EVO plug to 20/240 bar for 5/10 min. Pumped and bled back 932 l.
13:00	19:00	0	workover -- wire line	ok	R/D lubricator. Re-configured AWS winch. Hooked up add-on drum with 7-46 SLB cable. Calibrated weight cell and installed depth counter.
					Meanwhile isolated rigfloor equipment. Changed out oil on TDS. Cleared pipe deck to L/O 3 1/2" DP. Installed new cladding on drag chain.
19:00	20:30	0	workover -- wire line	ok	Installed AWS pump in sub on W/L riser, connected hose for returns to trip tank. SLB built rope socket/cable head and prepared tools on deck for W/L run #3 USIT/CBL.
20:30	21:15	0	workover -- other	ok	Interrupted preparation due to lifting on cantilever. L/O 40 joints 3 1/2" DP.
21:15	00:00	0	workover -- wire line	ok	SLB prepared primary and backup tools on deck for W/L run #3 USIT/CBL.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		miscellaneous equ syst -- other	0	00:00	Hydraulic oil leak on starboard forward skidding unit.

Drilling Fluid

Sample Time	03:30	12:00	21:00
Sample Point	Reserve pit	Reserve pit	Reserve pit
Sample Depth mMD	3231	3231	3231
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.21	1.21	1.21
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf (I)			
Pm (I)			
Pm filtrate (I)			
Chloride (I)			
Calcium (I)			
Magnesium (I)			
Ph			
Excess Lime (I)			
Solids			
Sand (I)			
Water (I)			

Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	34	37	34
Yield point (Pa)	7.5	10	7.5
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			