

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-10-11 00:00 - 2013-10-12 00:00

|                          |                  |
|--------------------------|------------------|
| Status:                  | normal           |
| Report creation time:    | 2018-05-03 13:52 |
| Report number:           | 53               |
| Days Ahead/Behind (+/-): |                  |
| Operator:                | Statoil          |
| Rig Name:                | MÆRSK INSPIRER   |
| Drilling contractor:     | Maersk Drilling  |
| Spud Date:               | 2009-01-19 00:00 |
| Wellbore type:           |                  |
| Elevation RKB-MSL (m):   | 54.9             |
| Water depth MSL (m):     | 91               |
| Tight well:              | Y                |
| HPHT:                    | Y                |
| Temperature (I):         |                  |
| Pressure (I):            |                  |
| Date Well Complete:      | 2009-02-14       |

|                         |                          |
|-------------------------|--------------------------|
| Dist Drilled (m):       | -999.99                  |
| Penetration rate (m/h): | -999.99                  |
| Hole Dia (I):           |                          |
| Pressure Test Type:     | formation integrity test |
| Formation strength (I): |                          |
| Dia Last Casing (I):    |                          |

|                                   |      |
|-----------------------------------|------|
| Depth at Kick Off mMD:            |      |
| Depth at Kick Off mTVD:           |      |
| Depth mMD:                        | 3049 |
| Depth mTVD:                       |      |
| Plug Back Depth mMD:              |      |
| Depth at formation strength mMD:  |      |
| Depth At Formation Strength mTVD: |      |
| Depth At Last Casing mMD:         | 3231 |
| Depth At Last Casing mTVD:        | 3044 |

Summary of activities (24 Hours)

M/U fishing BHA, RIH and fished lost toolstring.  
POOH and L/D toolstring.  
Re-arranged fishing BHA to fish FLO, RIH and fished FLO.  
POOH and L/D FLO.  
M/U shallow set EVO plug (run #6), RIH on S/L and set plug at 35 m.  
P/T plug to 20/240 bar for 5/10 min.  
N/D Xmas tree on F-15.  
Prepared for N/U BOP, skidded BOP to well center.  
Installed slick joint and prepared for skidding cantilever package.

Summary of planned activities (24 Hours)

Complete N/U BOP and pressure test same.  
M/U run #7, RIH w/ S/L and retrieve shallow set EVO plug.  
R/D wireline.  
M/U cutting BHA #1, P/U 3 1/2" DP from deck and RIH.  
Cut 7" tubing above DHSV.  
RIH and cut 7" tubing below FLX-4.  
POOH and L/D cutting BHA #1.

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity                | State | Remark                                                                                                                                                                                                                        |
|------------|----------|---------------|------------------------------------|-------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 01:00    | 0             | interruption -- fish               | ok    | M/U fishing BHA w/ overshoot and bell guide, re-dressed core and tested same.                                                                                                                                                 |
| 01:00      | 01:15    | 0             | interruption -- fish               | ok    | RIH with fishing BHA to 470 m.                                                                                                                                                                                                |
| 01:15      | 01:30    | 0             | interruption -- fish               | ok    | Engaged fish at 470 m, confirmed additional weight. POOH with 30 m/min from 470 m to surface.                                                                                                                                 |
| 01:30      | 02:30    | 0             | interruption -- fish               | ok    | L/D recovered toolstring, FLO left in hole. M/U assembly to fish FLO.                                                                                                                                                         |
| 02:30      | 02:45    | 0             | interruption -- fish               | ok    | RIH with FLO fishing assembly to 477 m.                                                                                                                                                                                       |
| 02:45      | 03:00    | 0             | workover -- other                  | ok    | Engaged FLO, confirmed additional weight. POOH from 477 m to surface.                                                                                                                                                         |
| 03:00      | 04:00    | 0             | workover -- other                  | ok    | Closed SV. L/D fishing BHA and FLO on deck.                                                                                                                                                                                   |
| 04:00      | 05:15    | 0             | workover -- other                  | ok    | M/U toolstring run #6 (shallow EVO plug).<br>RIH on S/L and positioned EVO plug at 35 m. Set plug using DPU w/ timer (40 min).<br>POOH with toolstring #6 and L/D same.                                                       |
| 05:15      | 05:45    | 0             | workover -- other                  | ok    | Lined up and P/T shallow plug to 20/240 bar for 5/10 min. Good test.<br>Meanwhile layed down lubricator.                                                                                                                      |
| 05:45      | 08:00    | 0             | workover -- other                  | ok    | Pulled wireline riser and L/O same. Removed W/L BOP and spool. Cleared all W/L equipment from rig floor.                                                                                                                      |
| 08:00      | 10:30    | 0             | workover -- bop/wellhead equipment | ok    | Removed hatches on slot F-15 above Xmas tree. Opened tree and drained remaining OBM using samson unit.                                                                                                                        |
| 10:30      | 11:45    | 0             | workover -- bop/wellhead equipment | ok    | Removed flow line elbow from tree.<br>Meanwhile informed production department and requested to shut in wells as per SIMOPS procedure.                                                                                        |
| 11:45      | 13:00    | 0             | workover -- bop/wellhead equipment | ok    | R/U and pulled fox hole. Rigged up lifting equipment on tree.<br>Held TBT prior to lifting of Xmas tree.                                                                                                                      |
| 13:00      | 14:15    | 0             | workover -- bop/wellhead equipment | ok    | Lifted Xmas tree into moon pool. Lifted spool piece to rig floor.                                                                                                                                                             |
| 14:15      | 14:45    | 0             | workover -- bop/wellhead equipment | ok    | Landed Xmas tree on transport frame. Installed master bushings and lowered fox hole.                                                                                                                                          |
| 14:45      | 18:15    | 0             | workover -- bop/wellhead equipment | ok    | GE Vetco removed control lines from multibowl.<br>Meanwhile lifted surface riser joint to rotary.<br>L/O 3 1/2" DP, prepared finger board for 3 1/2" DP stands. Changed out fox hole and IRN dies, adjusted PDM to 3 1/2" DP. |
| 18:15      | 19:15    | 0             | workover -- bop/wellhead equipment | ok    | Lowered communication collar onto multibowl. GE Vetco installed same.<br>Held TBT for handling hatches and riser joint.                                                                                                       |
| 19:15      | 20:15    | 0             | workover -- bop/wellhead equipment | ok    | Installed cross beam and hatches in moon pool.                                                                                                                                                                                |
| 20:15      | 21:15    | 0             | workover -- bop/wellhead equipment | ok    | Removed master bushing. Ran surface riser and M/U same to multibowl.                                                                                                                                                          |
| 21:15      | 22:15    | 0             | workover -- bop/wellhead equipment | ok    | Installed half moons and prepared BOP for skidding.                                                                                                                                                                           |
| 22:15      | 23:00    | 0             | workover -- bop/wellhead equipment | ok    | Moved BOP to well centre.                                                                                                                                                                                                     |
| 23:00      | 00:00    | 0             | workover -- bop/wellhead equipment | ok    | Installed slick joint. Installed Master bushings.<br>Meanwhile R/U diverter and prepared for skidding.                                                                                                                        |

Drilling Fluid

|                       |                  |
|-----------------------|------------------|
| Sample Time           | 10:00            |
| Sample Point          | Reserve pit      |
| Sample Depth mMD      | 3231             |
| Fluid Type            | Enviromul Yellow |
| Fluid Density (g/cm3) | 1.21             |
| Funnel Visc (s)       | -999.99          |
| Mf (I)                |                  |
| Pm (I)                |                  |
| Pm filtrate (I)       |                  |

|                        |     |
|------------------------|-----|
| Chloride ()            |     |
| Calcium ()             |     |
| Magnesium ()           |     |
| Ph                     |     |
| Excess Lime ()         |     |
| Solids                 |     |
| Sand ()                |     |
| Water ()               |     |
| Oil ()                 |     |
| Solids ()              |     |
| Corrected solids ()    |     |
| High gravity solids () |     |
| Low gravity solids ()  |     |
| Viscometer tests       |     |
| Plastic visc. (mPa.s)  | 30  |
| Yield point (Pa)       | 7   |
| Filtration tests       |     |
| Pm filtrate ()         |     |
| Filtrate Lthp ()       |     |
| Filtrate Hthp ()       |     |
| Cake thickn API ()     |     |
| Cake thickn HPHT ()    |     |
| Test Temp HPHT (degC)  | 120 |
| Comment                |     |