

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-10-12 00:00 - 2013-10-13 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	54
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3049
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	3231
Depth At Last Casing mTVD:	3044

Summary of activities (24 Hours)

Skidded rig aft.
Landed and N/U BOP, installed BOP tensioners.
RIH and retrieved shallow EVO plug, POOH.
R/D wireline equipment.
P/U casing cutting BHA #1.
P/U 3 1/2" DP and RIH with cutting BHA, cut 7" tubing above DHSV.
Experienced rig blackout.
P/U 3 1/2" DP and RIH to 761 m, cut 7" tubing below FLX-4 at 761 m.

Summary of planned activities (24 Hours)

POOH w/ cutting BHA #1. L/D same.
R/U tubing handling equipment.
M/U THRT, RIH same. Engage TH and pull free.
Pull TH to surface, land tubing on c-plate. L/D TH.
POOH 7" tubing above DHSV. L/O tubing on deck.
M/U cutting BHA #2. RIH and cut FLX-4 mandrel.
POOH w/ cutting BHA #2. L/O same.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	0	moving -- skid	ok	Prepared for skidding the cantilever aft. Held TBT for skidding operation.
01:00	01:15	0	moving -- skid	ok	Skidded rig 13 cm aft to align BOP over riser.
01:15	02:15	0	workover -- bop/wellhead equipment	ok	Soft landed BOP on surface riser. Installed diverter. Notified production department that production can commence.
02:15	03:00	0	workover -- bop/wellhead equipment	ok	Erected scaffold for access to NT-2 connector.
03:00	05:00	0	workover -- bop/wellhead equipment	ok	M/U NT-2 connector. Meanwhile rigged down handling chains, installed elevators and rigged up for running S/L.
05:00	08:45	0	workover -- bop/wellhead equipment	ok	Installed BOP tensioning system. Meanwhile filled surface riser and BOP with 1,21 sg OBM. Cleaned and cleared rigfloor Held TBT for pressure testing. Lined up for pressure testing BOP connection.
08:45	09:15	0	workover -- bop/wellhead equipment	ok	Pressure tested BOP connector against shallow set plug and blind shear ram with 20/345 bar for 5/10 min.
09:15	09:30	0	workover -- other	ok	M/U toolstring to retrieve shallow EVO plug.
09:30	10:30	0	workover -- other	ok	RIH and latched onto plug at 35 m. Equalized pressure, released plug and let elements retract for 30 min. POOH to surface.
10:30	11:15	0	workover -- wire line	ok	R/D wireline equipment.
11:15	12:30	0	workover -- other	ok	R/U for picking up cutting BHA #1 and 3 1/2" DP.
12:30	12:45	0	workover -- other	ok	Performed TBT for upcoming operation with all parties involved.
12:45	13:00	0	workover -- other	ok	M/U cutting BHA #1 and X/O. M/U assembly to TDS.
13:00	13:30	0	workover -- other	ok	Tested cutting tool at surface, cutters open at 300 lpm and 6 bar.
13:30	14:45	85	workover -- other	ok	P/U singles while RIH w/ cutting BHA #1 on 3 1/2" DP from surface to 85 m.
14:45	15:30	85	interruption -- repair	ok	Fitting burst on IRN. Isolated and repaired same.
15:30	17:30	474	workover -- other	ok	P/U singles while RIH on 3 1/2" DP from 85 m to 474 m. Avg. tripping speed 195 m/hr.
17:30	17:45	474	workover -- other	ok	Callibrated block positions with Baker sensors.
17:45	18:15	474	workover -- other	ok	Positioned string and cut 7" tubing above DHSV at 474 m with 400 lpm, 29 bar, 100 rpm, 2-5 kNm. Good indications on surface.
18:15	18:30	474	interruption -- other	ok	Rig blacked out.
18:30	19:45	474	interruption -- other	ok	Recovered from blackout. Re-started TDS and mud pumps. Unable to start drawworks lube oil pumps, troubleshot w/ electrician. Maintenance department troubleshot rig power failure. Held TBT for picking up 3 1/2" DP with night shift.
19:45	20:00	474	workover -- other	ok	Checked cut distance with 400 lpm / 28 bar, 0,5 m cut.
20:00	20:15	474	workover -- other	ok	Attempted to pass cut, no go. Rotated string at 120 rpm to relax knives. Stopped rotation and passed through cut.
20:15	20:30	474	workover -- other	ok	Broke out TDS and l/o X-over.
20:30	22:45	765	workover -- other	ok	P/U singles while RIH w/ cutting BHA #1 on 3 1/2" DP from 474 m to 765 m. Avg. tripping speed 128 m/hr.
22:45	23:00	765	workover -- other	ok	P/U X-over and made up TDS.
23:00	23:30	761	workover -- other	ok	Broke circ. 600 lpm / 65 bar, 500 lpm/ 56 bar. Took parameters, up 84 t, down 79 t. Positioned cutter at 761 m. Cut casing w/ 400 lpm, 46 bar, 100 rpm. Good indications on surface.
23:30	23:45	761	workover -- other	ok	Performed flow check. Well static.
23:45	00:00	761	workover -- other	ok	L/O X-over and 3 1/2" DP single.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		service equ -- wellhead tubular equ	0	00:00	Unable to relase running tool and FLO. Extensive jarring required.

00:00	0		service equ -- other	0	00:00	Time delayed released toolstring while POOH. Toolstring below cablehead lost in hole
-------	---	--	----------------------	---	-------	--

Drilling Fluid

Sample Time	15:00
Sample Point	Reserve pit
Sample Depth mMD	3231
Fluid Type	Enviromul Yellow
Fluid Density (g/cm3)	1.21
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	30
Yield point (Pa)	7
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	