

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-10-18 00:00 - 2013-10-19 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	60
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	3049
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	2914.8
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Held Statoil TOFS w/ drilling crew #3.
Retrieved MS-T seal from surface wellhead.
RIH w/ Drilquip adjustable sub setting tool and released tension from 10 3/4" tieback string, observed string backed off.
Troubleshoot stuck adjustable sub tool. Decided to pull complete surface tieback string w/ Drilquip tool.
L/O surface hanger w/ tool and DP single. POOH and L/O 10 3/4" tieback string.
R/D casing handling equipment and cleared rig floor.
Waited on weather, meanwhile performed general rig maintenance.
Performed Statoil TOFS with deck crew #3 and third party personnel.

Summary of planned activities (24 Hours)

Waiting on weather to pull production riser.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	0	plug abandon -- other	ok	Held Statoil TOFS with drilling crew #3.
01:15	02:00	0	plug abandon -- other	ok	P/U Vetco MS-T retrieval tool and M/U same as per Vetco instructions. Tested tool on surface. Installed hoses and Vetco pump.
02:00	02:15	21	plug abandon -- other	ok	RIH with retrieval tool and landed off at 20,4 m. Set down 2 t.
02:15	03:00	21	plug abandon -- other	ok	Engaged retrieval tool w/ LH turns. Locked same into riser using Vetco pump.
03:00	05:15	21	plug abandon -- other	ok	Pressured up tool to release MS-T seal. Attempted several times to release seal, max. 62 t overpull. Unable to pull free. Verified dogs released. Disengaged tool and pulled to surface. Checked tool and ran back in. Vetco verified max. pull on tool. Engaged tool and increased overpull in increments to 75 t. Pulled free MS-T seal.
05:15	06:15	0	plug abandon -- other	ok	POOH w/ MS-T retrieval tool, L/D same. R/D Vetco equipment.
06:15	07:00	0	plug abandon -- other	ok	Rigged up lines on multibowl to drain riser. P/U stand from derrick and M/U connections to max. torque. P/U Drilquip adjustable sub setting tool from deck.
07:00	07:15	0	plug abandon -- other	ok	Held TBT for running adjustable sub tool and releasing tension from surface tieback.
07:15	07:45	0	plug abandon -- other	ok	M/U Drilquip tool and x-over. RIH to 14 m. M/U TDS.
07:45	08:15	0	plug abandon -- other	ok	Latched tool into adjustable sub as per DQ instructions.
08:15	08:30	0	plug abandon -- other	ok	Drained riser.
08:30	09:00	0	plug abandon -- other	ok	Rotated string left hand and removed tension from tieback string as per DQ instructions. Max. torque 23,7 kNm.
09:00	09:30	0	plug abandon -- other	ok	Observed tieback string had backed off.
09:30	10:30	0	interruption -- repair	ok	Attempted to release adjustable sub tool several times. No success.
10:30	11:15	0	interruption -- repair	ok	Pressured up string to 140 bar to work tool pistons. M/U tieback string w/ 5 right hand turns. Attempted to release DQ tool w/o success.
11:15	11:30	0	plug abandon -- equipment recovery	ok	Held TBT for laying out tieback hanger w/DP and Drillquip tool.
11:30	12:30	0	plug abandon -- equipment recovery	ok	Released 10 3/4" surface tieback w/ 5 left hand turns. Pulled hanger to surface. Removed bushings and installed PS 30 slips.
12:30	13:30	0	interruption -- repair	ok	Attempted to release DQ tool on surface w/o success.
13:30	14:30	0	plug abandon -- equipment recovery	ok	R/U handling equipment for 10 3/4" casing.
14:30	15:00	0	plug abandon -- equipment recovery	ok	L/O surface hanger, Drilquip tool and single of 5 1/2" DP.
15:00	17:00	0	plug abandon -- equipment recovery	ok	POOH with 10 3/4 60,7ppf 13Cr80 VAM Top casing from 110 m to surface. L/O joints to deck.
17:00	19:00	0	plug abandon -- equipment recovery	ok	R/D handling equipment for 10 3/4" casing and cleared rig floor.
19:00	00:00	0	interruption -- waiting on weather	ok	Waited on weather to pull production riser. Meanwhile performed general rig maintenance: Assisted hydraulic mechanic on derrick work basket Removed equipment from moonpool. Maintenance and preparation for changing wires on fwd and aft PRS.
					Held Statoil TOFS with deck crew #3 and third party personnel.

Drilling Fluid

Sample Time	10:00	21:00
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	3231	3231
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.21	1.21
Funnel Visc (s)	-999.99	-999.99
Mf (I)		
Pm (I)		

Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	30	30
Yield point (Pa)	7	7
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		