

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-10-19 00:00 - 2013-10-20 00:00

|                          |                  |
|--------------------------|------------------|
| Status:                  | normal           |
| Report creation time:    | 2018-05-03 13:52 |
| Report number:           | 61               |
| Days Ahead/Behind (+/-): |                  |
| Operator:                | Statoil          |
| Rig Name:                | MÆRSK INSPIRER   |
| Drilling contractor:     | Maersk Drilling  |
| Spud Date:               | 2009-01-19 00:00 |
| Wellbore type:           |                  |
| Elevation RKB-MSL (m):   | 54.9             |
| Water depth MSL (m):     | 91               |
| Tight well:              | Y                |
| HPHT:                    | Y                |
| Temperature (°):         |                  |
| Pressure (°):            |                  |
| Date Well Complete:      | 2009-02-14       |

|                         |                          |
|-------------------------|--------------------------|
| Dist Drilled (m):       | -999.99                  |
| Penetration rate (m/h): | -999.99                  |
| Hole Dia (°):           |                          |
| Pressure Test Type:     | formation integrity test |
| Formation strength (°): |                          |
| Dia Last Casing (°):    |                          |

|                                   |        |
|-----------------------------------|--------|
| Depth at Kick Off mMD:            |        |
| Depth at Kick Off mTVD:           |        |
| Depth mMd:                        | 3049   |
| Depth mTVD:                       |        |
| Plug Back Depth mMD:              |        |
| Depth at formation strength mMD:  |        |
| Depth At Formation Strength mTVD: |        |
| Depth At Last Casing mMD:         | 2914.8 |
| Depth At Last Casing mTVD:        |        |

Summary of activities (24 Hours)

Waited on weather to pull production riser.  
Performed general rig maintenance and housekeeping.  
Performed high wind checks.  
Held Statoil TOFS with drilling crew #2 and third party personnel.

Summary of planned activities (24 Hours)

Waiting on weather to pull production riser.

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity                | State | Remark                                                                                                                                                                                                                                                                                                                                                                                                                      |
|------------|----------|---------------|------------------------------------|-------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 07:00    | 0             | interruption -- waiting on weather | ok    | Waited on weather to pull production riser.<br><br>Meanwhile performed general rig maintenance:<br>Performed cleaning and housekeeping in shakers and pump room.<br>Prepared to change wire on aft manriding winch.<br>Removed drillfloor hatch to moonpool and transfered Xmas tree to maindeck<br><br>Conducted high wind checks in derrick and drilling areas.                                                           |
| 07:00      | 19:00    | 0             | interruption -- waiting on weather | ok    | Waited on weather to pull production riser.<br><br>Meanwhile performed general rig maintenance:<br>Cleaned and cleared cantilever.<br>Changed out wires on fwd and aft PRS.<br>Prepared for N/D BOP and diverter.<br>Changed wire on aft manriding winch.<br>Conducted high wind checks in derrick and drilling areas.<br>Prepared moonpool for deluge test.<br><br>Held TOFS with drill crew #2 and third party personnel. |
| 19:00      | 00:00    | 0             | interruption -- waiting on weather | ok    | Waited on weather to pull production riser.<br><br>Meanwhile performed general rig maintenance:<br>Changed out wires on fwd and aft PRS.<br>Cleaning and housekeeping.<br>Maintained valves in pump room.                                                                                                                                                                                                                   |

Equipment Failure Information

| Start time | Depth mMD | Depth mTVD | Sub Equip - Syst Class              | Operation Downtime (min) | Equipment Repaired | Remark                                                                                                             |
|------------|-----------|------------|-------------------------------------|--------------------------|--------------------|--------------------------------------------------------------------------------------------------------------------|
| 00:00      | 0         |            | miscellaneous equ syst -- other     | 0                        | 00:00              | Climbers required access to derrick for critical lifting gear inspection. Operations interrupted.                  |
| 00:00      | 0         |            | hoisting equ -- top drive           | 0                        | 00:00              | Change out of saver sub took longer then expected. Some minor rig repair acitivites were performed simultaneously. |
| 00:00      | 0         |            | service equ -- wellhead tubular equ | 0                        | 00:00              | Unable to release DrilQuip adjustable sub setting tool from surface tieback string.                                |

Drilling Fluid

|                       |                  |                  |
|-----------------------|------------------|------------------|
| Sample Time           | 10:00            | 17:00            |
| Sample Point          | Reserve pit      | Reserve pit      |
| Sample Depth mMD      | 3231             | 3231             |
| Fluid Type            | Enviromul Yellow | Enviromul Yellow |
| Fluid Density (g/cm3) | 1.21             | 1.21             |
| Funnel Visc (s)       | -999.99          | -999.99          |
| Mf (°)                |                  |                  |
| Pm (°)                |                  |                  |
| Pm filtrate (°)       |                  |                  |
| Chloride (°)          |                  |                  |
| Calcium (°)           |                  |                  |
| Magnesium (°)         |                  |                  |
| Ph                    |                  |                  |
| Excess Lime (°)       |                  |                  |
| Solids                |                  |                  |

|                         |     |     |
|-------------------------|-----|-----|
| Sand ( )                |     |     |
| Water ( )               |     |     |
| Oil ( )                 |     |     |
| Solids ( )              |     |     |
| Corrected solids ( )    |     |     |
| High gravity solids ( ) |     |     |
| Low gravity solids ( )  |     |     |
| Viscometer tests        |     |     |
| Plastic visc. (mPa.s)   | 30  | 30  |
| Yield point (Pa)        | 7   | 7   |
| Filtration tests        |     |     |
| Pm filtrate ( )         |     |     |
| Filtrate Lthp ( )       |     |     |
| Filtrate Hthp ( )       |     |     |
| Cake thickn API ( )     |     |     |
| Cake thickn HPHT ( )    |     |     |
| Test Temp HPHT (degC)   | 120 | 120 |
| Comment                 |     |     |