

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-10-22 00:00 - 2013-10-23 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	64
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3049
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	2914.8
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Waited on weather to pull production riser.
Meanwhile performed general rig maintenance
RIH w/ running tool for 9 5/8" Safelock plug on 5 1/2" DP.
Displaced production riser to 1,21 sg OBM.
Engaged plug, equalized pressure and released plug.
POOH with Safelock plug on 5 1/2" DP to 1010 m.

Summary of planned activities (24 Hours)

Waiting on Weatherford casing crew - Helicopter cancelled due to fog.
R/U Weatherford equipment.
M/U and RIH w/ 2 7/8" cement stinger.
Set P&A cement plug in 7" liner.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	07:00	0	interruption -- waiting on weather	ok	Waited on weather to pull production riser. Meanwhile performed general rig maintenance: Rigged up kill contingency manifold for F-12 w/ new hoses. Changed out fwd PRS wires. Greased manifolds on drill floor. Cleaned spacer pits. Performed cleaning and housekeeping in drilling areas.
07:00	16:30	0	interruption -- waiting on weather	ok	Waited on weather to pull production riser. Meanwhile performed general rig maintenance: Calibrated fwd PRS after wire change out. Tested drilling equipment after isolations. Greased standpipe manifold. Pressure tested production riser to 20/200 bar for 5/10 min.
16:30	17:00	0	interruption -- waiting on weather	ok	Waited on weather to pull production riser. Meanwhile: P/U and M/U running tool for Archer Safelock plug. Checked tool on surface.
17:00	17:30	205	interruption -- waiting on weather	ok	Waited on weather to pull production riser. Meanwhile: RIH w/ running tool on 5 1/2" DP from surface to 205 m.
17:30	17:45	205	interruption -- waiting on weather	ok	Waited on weather to pull production riser. Meanwhile: Installed PS 21 slips.
17:45	19:30	1538	interruption -- waiting on weather	ok	Waited on weather to pull production riser. Meanwhile: RIH on 5 1/2" DP from 205 m to 1538 m. Avg. tripping speed 762 m/hr.
19:30	20:00	1538	interruption -- waiting on weather	ok	Waited on weather to pull production riser. Meanwhile: Displaced production riser to 1,21 sg OBM. 2000 l/min and 30 bar. Diverted SW returns to dedicated pit.
20:00	20:30	1810	interruption -- waiting on weather	ok	Waited on weather to pull production riser. Meanwhile: RIH on 5 1/2" to 1810 m. Established circulation and washed area above plug w/ 2400 lpm, 40 bar.
20:30	21:15	1815	interruption -- waiting on weather	ok	Waited on weather to pull production riser. Meanwhile: Engaged plug as per Archer instructions. Pressured up above ball valve to 30 bar. Attempted to open ball valve w/o success. Bled pressure to 20 bar. Opened ball valve and observed pressure drop.
21:15	21:45	1815	interruption -- waiting on weather	ok	Waited on weather to pull production riser. Meanwhile: Released Safelock plug w/ 15 RH turns and let packer elements relax.
21:45	22:15	1815	interruption -- waiting on weather	ok	Waited on weather to pull production riser. Meanwhile: RIH below plug setting depth and confirmed plug free. Flow checked well for 15 min. Well stable.
22:15	00:00	1010	interruption -- waiting on weather	ok	Waited on weather to pull production riser. Meanwhile: POOH w/ 9 5/8" Safelock plug on 5 1/2" DP from 1815 m to 1010 m. Avg. tripping speed 460 m/hr.

Drilling Fluid

Sample Time	10:00	17:00
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	3231	3231
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.21	1.21
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	30	30
Yield point (Pa)	7	7
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		