

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-10-25 00:00 - 2013-10-26 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	67
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2637
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	2914.8
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Pulled out of hole with 2 7/8" tubing to surface. Rigged down tubing handling equipment and casing tong. M/U 8 1/2" Clean-out bit and RIH with same. Tagged TOC @2624 m, drilled and verified hard cement down to 2637 m and tagged TOC with 10 tons. Circulated bottoms up and POOH with 8 1/2" bit to 1900 m.

Summary of planned activities (24 Hours)

Waiting on weather prior to pulling production riser. Perform general rig maintenance.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	422	interruption -- waiting on weather	ok	R/U casing tong, installed slips and changed handling equipment to 2 7/8".
01:00	01:15	422	interruption -- waiting on weather	ok	Performed Pre-job Meeting prior to lay down single joints of 2 7/8" tubing.
01:15	07:00	0	interruption -- waiting on weather	ok	L/D single joints of 2 7/8" tubing while POOH from 422 m to surface. Avg. tripping speed 73 m/hr.
07:00	07:30	0	interruption -- waiting on weather	ok	Cleared and cleaned rig floor.
07:30	10:00	0	interruption -- waiting on weather	ok	R/D and lifted out tubing handling equipment including casing tong.
10:00	10:30	0	plug aband on -- cement plug	ok	M/U 8 1/2" Clean-out bit and bit-sub. Installed float.
10:30	13:00	0	plug aband on -- other	ok	Inspected and cleaned dies in aft PRS, changed out worn dies.
13:00	13:30	204	plug aband on -- cement plug	ok	RIH with 8 1/2" Clean-out bit on 5 1/2" HWDP from surface to 204 m. Avg tripping speed: 408 m7hrs.
13:30	13:45	204	plug aband on -- cement plug	ok	Installed auto slips.
13:45	18:15	2590	plug aband on -- cement plug	ok	RIH with 8 1/2" Clean-out bit on 5 1/2" DP from 204 m to 2590 m. Filled pipe every 20 stands. Avg tripping speed: 530 m/hrs.
18:15	19:00	2590	plug aband on -- cement plug	ok	Broke circualtion 1330 lpm, 68 bar and recoreded parameters: up-/down-weight 160 / 120 tons. Free rotating weight 136 tons, 11 - 14 kNm, 25 RPM. Circulated 1500 lpm, 70 bar, 50 RPM while reciprocating string.
19:00	20:15	2627	plug aband on -- cement plug	ok	Washed in hole with 500 lpm, 23 bar from 2590 m to 2624 m without rotation. Took weight @ 2624 m. L/D top single and M/U next stand. R-tagged @ 2624 m with 500 lpm, 23 bar, pulled up 3 m and established drilling parametres 1500 lpm, 65 bar, 60 RPM, 13 - 16 kNm, RIH and dressed TOC from 2624 m to 2627 m. Observed resistance decreasing. Picked up 2 m, stopped rotation and reduced flow to 500 lpm, 23 bar. Continued washing in hole and observed immediate tag @ 2627 m.
20:15	21:15	2637	plug aband on -- cement plug	ok	Picked up 3 m to 2624 m and established drilling parameters 2000 lpm, 93 bar, 80 RPM, 14 - 18 kNm. RIH and dressed cement from 2627 m to 2630 m with 2 - 3 tons WOB. Picked off bottom and stopped rotation and reduced flow to 300 lpm, 17 bar. Tagged TOC with 10 tons. Re-established drilling parameters 2000 lpm, 93 bar, 80 RPM, 14 -18 kNm. RIH and dressed cement from 2630 m to 2637 m with 5 tons WOB. Avg ROP 28 m/hrs.
21:15	22:00	2634	plug aband on -- cement plug	ok	Picked off bottom and circulated bottoms up with 2500 lpm, 126 bar, 80 RPM, 15 - 22 kNm while reciprocating string.
22:00	22:15	2637	plug aband on -- cement plug	ok	Stopped rotation and reduced flow to 300 lpm, 17 bar. RIH and tagged TOC with 10 tons for 2 min 2637 m.
22:15	22:45	2610	plug aband on -- cement plug	ok	Pumped slug. R/B stand and M/U single joint of 5 1/2" DP.
22:45	00:00	1900	plug aband on -- cement plug	ok	POOH with 8 1/2" Clean-out bit from 2610 m to 1900 m. Avg tripping speed: 568 m/hrs.

Drilling Fluid

Sample Time	10:00	21:00
Sample Point	Active pit	Flowline
Sample Depth mMD	0	2630
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.21	1.21
Funnel Visc (s)	-999.99	-999.99

Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	35	40
Yield point (Pa)	7.5	9.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	
Comment		