

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-10-27 00:00 - 2013-10-28 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	69
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2637
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	2914.8
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Waited on weather to pull production riser. Meanwhile: Performed general rig maintenance. M/U, RIH and installed 9 5/8" EZSV @1829 m. Pulled out with running tool, displaced riser to seawater and pulled RT to surface. Pressure tested 9 5/8" EZSV from above to 20/195 bar for 5/10 min. Ok. Shut down production in preparation of pulling production riser. Nipped down diverter.

Summary of planned activities (24 Hours)

Retrieve high pressure riser joint. Run multi bowl running tool and hold tension while rigging down tensioning systems. Unlock production riser and retrieve production riser.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	11:30	0	interruption -- waiting on weather	ok	Performed general rig maintenance. Removed worn cement hose from cement manifold. ROV removed debris around template.
11:30	12:15	0	interruption -- waiting on weather	ok	P/U and M/U the 9 5/8" EZSV with running tool.
12:15	16:15	1824	interruption -- waiting on weather	ok	RIH with 9 5/8" EZSV from surface to 1824 m on 5 1/2" DP. Restricted running speed to 1.5 min/stand. Avg tripping speed: 456 m/hrs.
16:15	16:30	1834	interruption -- waiting on weather	ok	Broke circulation with 800 lpm, 32 bar and worked packer setting area from 1824 m to 1934 m 3 times.
16:30	17:00	1829	interruption -- waiting on weather	ok	Recorded up- / down- weights 125 / 108 tons. Set 9 5/8" EZSV with 40 right hand turns, sheared with 23 tons up weight and waited 2 min. Set down 9 tons on plug and waited 2 min and confirmed 9 5/8" EZSV running tool free by picking up 5 m. Top of packer 1828.6 m.
17:00	17:15	1824	interruption -- waiting on weather	ok	Pumped slug.
17:15	18:45	600	interruption -- waiting on weather	ok	POOH with 9 5/8" EZSV running tool from 1824 m to 600 m. Avg tripping speed: 816 m/hrs.
18:45	19:00	600	interruption -- waiting on weather	ok	Filled trip-tank.
19:00	19:30	205	interruption -- waiting on weather	ok	POOH with 9 5/8" EZSV running tool from 600 m to 205 m. Avg tripping speed: 790 m/hrs.
19:30	20:15	170	interruption -- waiting on weather	ok	Engaged top drive and positioned 9 5/8" EZSV running tool @ 170 m. Broke circulation and conditioned mud with 1500 lpm., 10 bar. Held tool box talk prior to displacement of riser from 1.21 sg OBM to seawater.
20:15	20:45	170	interruption -- waiting on weather	ok	Pumped wash train of 5 m3 base oil, 5 m3 hi-vis pill and 5 m3 soap pill with 1500 lpm, 9 bar. Lined up and displaced riser to seawater with 2400 lpm, 11 bar, 60 RPM. Flushed kill line with seawater.
20:45	21:00	5	interruption -- waiting on weather	ok	POOH with 9 5/8" EZSV running tool from 205 m to 5 m. Avg tripping speed: 660 m/hrs.
21:00	21:15	0	interruption -- waiting on weather	ok	Removed bushings and pulled 9 5/8" EZSV running tool through rotary.
21:15	22:15	0	interruption -- waiting on weather	ok	Closed shear ram, lined up and pressure tested the surface lines to 195 bar for 2 min. Ok. Pressure tested the 9 5/8" EZSV from above to 20/195 bar for 5/10 min. Ok. Pumped a total of 1506 ltrs and bled back same.
22:15	22:30	0	interruption -- waiting on weather	ok	Opened shear ram, removed auto slips and installed master bushing.
22:30	23:00	0	interruption -- waiting on weather	ok	L/D 9 5/8" EZSV running tool.
23:00	23:15	0	plug abandon -- other	ok	Performed Pre-job Meeting prior to nipping down BOP.
23:15	00:00	0	plug abandon -- other	ok	Meanwhile: shut down production in preparation for nipping down BOP. Nipped down diverter and rigged up for nipping down BOP. Meanwhile: shut down production in preparation for nipping down BOP. Production confirmed shut down @23:50.

Drilling Fluid

Sample Time	10:00	15:00	22:00
Sample Point	Active pit	Reserve pit	Active pit
Sample Depth mMD	0	0	0
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.21	1.21	1.21
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf (I)			
Pm (I)			
Pm filtrate (I)			
Chloride (I)			
Calcium (I)			
Magnesium (I)			
Ph			
Excess Lime (I)			

Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	33	28	32
Yield point (Pa)	8	6	9
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			