

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-10-30 00:00 - 2013-10-31 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	72
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2637
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	2914.8
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Ran drilling riser to above sea level.
Waited on weather.

Summary of planned activities (24 Hours)

Wait on weather.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	0	plug abandon -- other	ok	Picked up lower riser pup joint. Prepared seal faces on joint connection and made up same. Tested connection and ran down with riser joint.
02:00	04:15	0	plug abandon -- other	ok	Picked up intermediate riser joint #4. Prepared seal faces on joint connection and made up same. Tested connection and ran down with riser joint.
04:15	05:00	0	plug abandon -- other	ok	Peformed pre-job meeting. Removed nylon guides on tensioner deck to allow TBC to run through. Installed same again. At 04:45 hrs informed Production to start production according to SIMOPS.
05:00	07:00	0	plug abandon -- other	ok	Picked up intermediate riser joint #7. Prepared seal faces on joint connection and made up same. Tested connection and ran down with riser joint.
07:00	09:30	0	plug abandon -- other	ok	Installed fairings on HPDR connections. Double secured HPDR in elevators and riser spider. At. 09:30 hrs informed production to start up according to SIMOPS.
09:30	19:00	0	interruption -- waiting on weather	ok	Waited on weather. Meanwhile: Cleaned and tidied wellhead deck and drill floor. Performed planned maintenance. Cleaned BOP's prior to pressure test. Installed BOP test mandrel.
19:00	00:00	0	interruption -- waiting on weather	ok	Waited on weather. Meanwhile: Tested BOP's to 20 / 345 bar for 5 / 10 minutes. Performed planned maintenance and general housekeeping.

Drilling Fluid

Sample Time	09:00	21:00
Sample Point	Reserve pit	Active pit
Sample Depth mMD	0	0
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.21	1.21
Funnel Visc (s)	-999.99	-999.99
Mf (I)		
Pm (I)		
Pm filtrate (I)		
Chloride (I)		
Calcium (I)		
Magnesium (I)		
Ph		
Excess Lime (I)		
Solids		
Sand (I)		
Water (I)		
Oil (I)		
Solids (I)		
Corrected solids (I)		
High gravity solids (I)		
Low gravity solids (I)		
Viscometer tests		

Plastic visc. (mPa.s)	30	33
Yield point (Pa)	8.5	8
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		