

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-11-02 00:00 - 2013-11-03 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	75
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	2637
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	2914.8
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Waited on weather to run HPDR.
Ran and landed HPDR.
Locked TBC and performed overpull test.

Summary of planned activities (24 Hours)

Pressure test riser connection.
Install tensioner system.
Nipple up BOP.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:45	0	interruption -- waiting on weather	ok	Waited on weather to run HPDR. Meanwhile: Performed planned maintenance and general housekeeping. At 03:00 hrs informed Production to shut down according to yellow SIMOPS procedure.
03:45	04:00	0	interruption -- waiting on weather	ok	Waited on weather to run HPDR. Meanwhile: Performed pre-job meeting prior to run HPDR.
04:00	06:00	0	plug abandon -- other	ok	Installed fairings on connection between intermediate joint #4 and #7. Picked up and tailed in intermediate joints #3 and #6 (double). Prepared seal faces on joint connection and made up same. Tested connection.
06:00	08:15	50	interruption -- waiting on weather	ok	Waited on weather prior to run through splash zone with riser. Meanwhile: Performed planned maintenance and general housekeeping. Held pre-job meeting prior to run riser through splash zone.
08:15	08:30	79	plug abandon -- other	ok	Ran through splash zone with HPDR from 50 m to 79 m.
08:30	10:15	103	plug abandon -- other	ok	Picked up and tailed in intermediate joint #4 and upper pup joint (double). Prepared seal faces on joint connection and made up same. Tested connection and ran in sea with HPDR from 79 m to 103 m.
10:15	10:30	103	plug abandon -- other	ok	Performed pre-job meeting prior changing of elevators.
10:30	11:00	103	plug abandon -- other	ok	Changed to side door elevators for lifting tension joint.
11:00	13:15	121	plug abandon -- other	ok	Picked up and tailed in tension joint. Prepared seal faces on joint connection and made up same. Tested connection and ran in sea with HPDR from 103 to 121 m.
13:15	13:30	121	plug abandon -- other	ok	Removed side door elevators and installed 5 1/2" DP elevators.
13:30	16:00	127	plug abandon -- other	ok	Picked up and tailed in BOP joint with Claxton NT2 running tool. Prepared seal faces on joint connection and made up same. Tested connection. Ran BOP joint and Claxton tool through rotary.
16:00	16:30	127	plug abandon -- other	ok	Made up X-over and stand of 5 1/2" DP to Claxton tool handling pup. Meanwhile: ROV removed debris cap from wellhead and installed VX ring gasket.
16:30	16:45	127	plug abandon -- other	ok	Performed pre-job meeting prior to landing riser / TBC.
16:45	17:15	137	plug abandon -- other	ok	Ran in sea with HPDR from 127 m to 137 m. Entered riser guide funnel and continued running down to top of wellhead.
17:15	18:15	137	plug abandon -- other	ok	Released riser guide funnel and parked same on seabed.
18:15	19:15	138	plug abandon -- other	ok	Lowered hotstab connector to seabed using 6 ton winch. ROV removed dummy hotstab and installed hotstab in TBC. Switched connector valves to run position.
19:15	20:15	138	plug abandon -- other	ok	Landed riser and TBC, sat down 20 Ton weight. Closed connector by applying 3000 psi, observed indicator rods shifting to closed position.
20:15	20:30	0	plug abandon -- other	ok	Performed 30 Ton overpull test on TBC, ok.
20:30	21:15	0	plug abandon -- other	ok	Retrieved hotstab connector and 10 Ton guide wire. Released 6 Ton guide wire and recovered same.
21:15	21:30	0	plug abandon -- other	ok	Held pre-job meeting.
21:30	00:00	0	plug abandon -- other	ok	Installed well head deck hatches on well F-10 and F-15. Erected scaffolding around riser in moonpool. Rigged up horizontal tensioner system on HPDR in moonpool to minimize movement due to heavy sea.

Drilling Fluid

Sample Time	17:00	22:00
Sample Point	Reserve pit	Active pit
Sample Depth mMD	0	0
Fluid Type	Enviromul Yellow	Enviromul Yellow

Fluid Density (g/cm3)	1.24	1.21
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	33	33
Yield point (Pa)	7	8
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		