

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-11-04 00:00 - 2013-11-05 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	77
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2637
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

Cut 9 5/8" casing.
Retrieved 10 3/4" lock down assembly.
Retrieved 10 3/4" casing.

Summary of planned activities (24 Hours)

Retrieve 10 3/4" casing.
Install wear bushing.
RIH and cut 13 3/8" casing.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	1433	interruption -- repair	ok	Removed PS-21 slips and installed masterbushings.
00:15	00:30	1470	plug abandon -- cut	ok	RIH restricted with 10 3/4" casing cutting BHA on 5 1/2" DP from 1433 m to 1470 m.
00:30	01:45	1470	plug abandon -- cut	ok	Filled pipe with 240 liter/min.
01:45	03:15	1497	plug abandon -- cut	ok	Connected TDS and placed cutter at 1497 meter. Cut casing with 841 liter/min, 46-59 bar, 120 rpm, 5-15 kNm. Confirmed cut by setting down 5 Ton on cut off edge at 1497,5 meter.
03:15	04:00	1497	plug abandon -- cut	ok	Flow checked well, gaining 270 liter/hour. Meanwhile installed PS-21 slips.
04:00	05:15	1497	plug abandon -- cut	ok	Circulated bottoms up with 1000 liter/hour, 34-37 bar.
05:15	05:30	1497	plug abandon -- cut	ok	Flow checked well, static.
05:30	06:00	1497	plug abandon -- equipment recovery	ok	Pumped 6,7 m3 1,54 sg slug.
06:00	06:45	788	plug abandon -- equipment recovery	ok	POOH with 10 3/4" casing cutter on 5 1/2" DP from 1497 m to 788 m. Average tripping speed 945 meter/hr.
06:45	07:00	788	plug abandon -- equipment recovery	ok	Filled trip tank. Held pre-job meeting with oncoming crew.
07:00	07:45	21	plug abandon -- equipment recovery	ok	POOH with 10 3/4" casing cutter on 5 1/2" DP from 788 m to 21 m. Average tripping speed 945 meter/hr.
07:45	08:00	21	plug abandon -- equipment recovery	ok	Removed PS-21 slips and installed master bushings.
08:00	08:45	0	plug abandon -- equipment recovery	ok	POOH with 10 3/4" casing cutter on 5 1/2" DP from 21m to surface. Laid down cutting assembly to cantilever. Cleaned and cleared rigfloor.
08:45	09:00	0	plug abandon -- other	ok	Performed pre-job meeting.
09:00	12:30	0	plug abandon -- other	ok	Picked up and made up lock down assembly retrieval tool. RIH with retrieval tool on 5 1/2" from surface to 130 m. Made up TDS and jetted area between 130 m and 142 m twice with 3000 liter/min, 54 bar. Engaged lock down assembly retrieval tool at 139 meter. Pulled lock down assembly free with 17 ton overpull. POOH with lock down assembly and laid out same.
12:30	13:15	0	plug abandon -- other	ok	Removed master bushings and installed BHA Wash Tool. Cleaned and cleared rigfloor.
13:15	15:00	1493	plug abandon -- equipment recovery	ok	Picked up spear assembly from HTS. RIH with spear from surface to 129 meter. Made up TDS and recorded up / down weights 80 / 77 Ton. RIH to 138 meter. Continued to run in and engaged casing at 149 meter. Pulled casing free with 175 Ton, Pulled to 1493 meter.
15:00	15:15	1493	plug abandon -- equipment recovery	ok	Performed pre-job meeting prior to displacement.
15:15	17:00	1486	plug abandon -- equipment recovery	ok	Pulled slowly OOH with casing from 1493 m to 1486 m. Established circulation with 1,25 sg mud in increments of 400 liter/min to 2200 liter/min, 94 bar. Circulated until equal MW in / out.
17:00	17:15	1486	plug abandon -- equipment recovery	ok	Flow checked well for 15 minutes, gained 360 liter/hour.
17:15	17:30	1477	plug abandon -- equipment recovery	ok	Racked back 1 stand of 5 1/2" DP to 1477 meter.
17:30	18:00	1477	plug abandon -- equipment recovery	ok	Flow checked well for 30 minutes, gained 360 liter/hour.
18:00	19:15	1477	plug abandon -- equipment recovery	ok	Circulated bottoms up with 2435 liter/min, 96 bar, MW in / out 1,25 sg.
19:15	19:45	1477	plug abandon -- equipment recovery	ok	Flow checked well, static.
19:45	20:15	1477	plug abandon -- equipment recovery	ok	Pumped 7,5 m3 1,54 sg slug. Performed pre-job meeting prior to POOH with 10 3/4" casing.
20:15	23:00	1396	plug abandon -- equipment recovery	ok	Picked up and released spear from hanger. Laid out spear assembly to cantilever. Attempted to brake out hanger, observed failure on casing tong.
23:00	23:15	1396	interruption -- repair	ok	Repaired faulty electrical connection on casing tong.
23:15	00:00	1396	plug abandon -- equipment recovery	ok	Broke out hanger and laid down same.

Drilling Fluid

Sample Time	04:00	16:00	22:00
-------------	-------	-------	-------

Sample Point	Reserve pit	Reserve pit	Active pit
Sample Depth mMD	0	0	0
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	-999.99	1.24	1.21
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	32	33	33
Yield point (Pa)	7	7	8
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			