

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-11-05 00:00 - 2013-11-06 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	78
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature ():	
Pressure ():	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia ():	
Pressure Test Type:	formation integrity test
Formation strength ():	
Dia Last Casing ():	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2637
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

Retrieved 10 3/4" casing.
Installed wear bushing.

Summary of planned activities (24 Hours)

RIH and cut 13 3/8" casing.
Retrieve 13 3/8" casing.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	1396	plug abandon -- equipment recovery	ok	Rigged up flush mounted slips. Transferred HTS rollers from FWD to AFT cantilever.
00:45	01:30	1384	plug abandon -- equipment recovery	ok	POOH with 10 3/4" casing from 1396 m to 1384 m.
01:30	01:45	1384	plug abandon -- equipment recovery	ok	Removed guide from flush mounted slips due collars hanging up.
01:45	03:15	1373	plug abandon -- equipment recovery	ok	POOH with 10 3/4" casing from 1384 m to 1373 m. Observed gain in trip tank. Investigated volumes, well in balance.
03:15	03:45	1283	plug abandon -- equipment recovery	ok	POOH with 10 3/4" casing from 1373 m to 1283 m. Stopped due to problems with casing tong, not able to release grip.
03:45	04:00	1283	interruption -- repair	ok	Repaired casing tong.
04:00	07:00	1142	plug abandon -- equipment recovery	ok	POOH with 10 3/4" casing from 1283 m to 1142 m. Average pulling speed 5 joints/hr.
07:00	07:15	1142	plug abandon -- equipment recovery	ok	Performed pre-job meeting with oncoming crews.
07:15	07:30	1142	plug abandon -- equipment recovery	ok	Inspected equipment prior to use.
07:30	14:30	552	plug abandon -- equipment recovery	ok	POOH with 10 3/4" casing from 1142 m to 552 m. Average pulling speed 8,9 joints/hr. Observed elevators out of alignment.
14:30	14:45	552	interruption -- repair	ok	Replaced U-bolt on TDS bail clamp.
14:45	19:00	207	plug abandon -- equipment recovery	ok	POOH with 10 3/4" casing from 552 m to 207 m. Average pulling speed 8,5 joints/hr.
19:00	19:15	207	plug abandon -- equipment recovery	ok	Performed pre-job meeting with oncoming crews.
19:15	21:00	0	plug abandon -- equipment recovery	ok	POOH with 10 3/4" casing from 207 m to surface. Average pulling speed 9,5 joints/hr.
21:00	21:15	0	plug abandon -- equipment recovery	ok	Held pre-job meeting prior to rigging down handling equipment.
21:15	22:15	0	plug abandon -- equipment recovery	ok	Rigged down handling equipment for 10 3/4" casing. Cleaned and cleared rigfloor. Broke out and laid down 10 3/4" spear.
22:15	22:30	0	plug abandon -- equipment recovery	ok	Performed pre-job meeting prior to laying out spear assembly.
22:30	23:30	0	plug abandon -- equipment recovery	ok	Broke out and laid down spear assembly.
23:30	23:45	0	plug abandon -- other	ok	Held pre-job meeting prior to RIH with wearbushing.
23:45	00:00	0	plug abandon -- other	ok	Picked up and RIH with wearbushing and jetsub assembly.

Drilling Fluid

Sample Time	11:00	22:00
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	0	0
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.25	-999.99
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		

Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	33	35
Yield point (Pa)	8	8.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		