

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-11-06 00:00 - 2013-11-07 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	79
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	2637
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

Installed wearbushing.
RIH and cut 13 3/8" casing.
Displaced well to 1,40 sg OBM.
Retrieved wearbushing.
Retrieved seal assembly.
Pulled 13 3/8" free.

Summary of planned activities (24 Hours)

Retrieve 13 3/8" casing.
RIH with cement stinger.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:30	0	plug abandon -- other	ok	Picked up and RIH with wearbushing and jetsub assembly. Jet washed WH with 2950 liter/min, 50 bar. Installed wearbushing. POOH with wearbushing RT and jetsub assembly, laid down same.
02:30	03:30	0	plug abandon -- cut	ok	Picked up and made up 13 3/8" casing cutting assembly. Tested cutters at surface.
03:30	04:00	107	plug abandon -- cut	ok	RIH restricted with 13 3/8" casing cutting BHA on 5 1/2" DP from surface to 107 m.
04:00	04:15	107	plug abandon -- cut	ok	Changed from master bushings to PS-21 slips.
04:15	04:45	350	plug abandon -- cut	ok	RIH restricted with 13 3/8" casing cutting BHA on 5 1/2" DP from 107 m to 350 m. Average tripping speed 486 meter/hr.
04:45	05:00	350	plug abandon -- cut	ok	Emptied trip tanks.
05:00	06:45	1392	plug abandon -- cut	ok	RIH restricted with 13 3/8" casing cutting BHA on 5 1/2" DP from 350 m to 1392 m. Average tripping speed 595 meter/hr.
06:45	07:15	1392	plug abandon -- cut	ok	Filled drill pipe.
07:15	07:30	1426	plug abandon -- cut	ok	Made up TDS and RIH from 1392 m to 1426 m. Recorded up / down weights, 110 / 100 Ton.
07:30	07:45	1426	plug abandon -- cut	ok	Performed pre-job meeting prior to displacement.
07:45	08:45	1426	plug abandon -- cut	ok	Cut 13 3/8" casing with 80 rpm, 5-10 kNm, 400-800 liter/min, 16-36 bar. Pressure dropped to 29 bar. Confirmed cut by setting down 5 Ton on cut.
08:45	11:00	1422	plug abandon -- cut	ok	Staged up pumps in increments of 200 liter/min. Displaced well to 1,40 sg OBM with 1320 liter/min, 67 bar.
11:00	11:15	1422	plug abandon -- cut	ok	Filled triptank and performed flowcheck, well static.
11:15	11:45	1422	plug abandon -- cut	ok	Pumped 4 m3 - 1,70 sg slug.
11:45	12:30	530	plug abandon -- cut	ok	POOH with 13 3/8" casing cutting BHA on 5 1/2" DP from 1422 m to 530 m. Average tripping speed 1189 meter/hr.
12:30	12:45	530	plug abandon -- cut	ok	Filled triptank with 1,40 sg OBM.
12:45	13:15	26	plug abandon -- cut	ok	POOH with 13 3/8" casing cutting BHA on 5 1/2" DP from 530 m to 26 m. Average tripping speed 1008 meter/hr.
13:15	13:30	26	plug abandon -- cut	ok	Meanwhile performed pre-job meeting prior to changing handling equipment.
13:30	14:00	0	plug abandon -- cut	ok	Removed PS-21 slips and installed master bushings.
14:00	14:30	0	plug abandon -- cut	ok	Broke out and laid down 13 3/8" cutting assembly.
14:30	17:15	0	plug abandon -- other	ok	Cleaned and cleared rigfloor.
17:15	17:30	0	plug abandon -- other	ok	Picked up and RIH with wearbushing RT and jetsub assembly. Jet washed WH with 3000 liter/min, 53 bar. Engaged wearbushing and pulled free with 37 ton overpull. POOH with wearbushing and jetsub assembly, laid down same.
17:30	22:15	0	plug abandon -- other	ok	Held pre-job meeting prior to retrieve seal assembly
22:15	23:45	0	plug abandon -- equipment recovery	ok	Picked up and RIH with seal assembly RT and jetsub assembly. Jet washed WH with 3000 liter/min, 54 bar. Installed DPSV in string. Ran in and engaged seal assembly. Lined up on choke and closed annular preventer. Pulled seal assembly free and observed well on choke, no pressure observed. Opened well and performed flowcheck on triptank, well static. POOH with seal assembly and RT, broke out and laid down same to cantilever. Broke out DPSV from string.
23:45	00:00	0	plug abandon -- equipment recovery	ok	Picked up and made up 13 3/8" casing spear assembly. RIH with spear assembly to 131 meter. Recorded up / down weights 80 / 76 Ton. Connected TDS, ran down and engaged 13 3/8" casing. Pulled 13 3/8" casing free with 25 Ton overpull. Continued to pull OOH to 139 meter.

Drilling Fluid

Sample Time	03:00	05:00	09:00	21:00
Sample Point	Reserve pit	Reserve pit	Reserve pit	Reserve pit
Sample Depth mMD	0	0	0	0
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.4	-999.99	1.4	-999.99
Funnel Visc (s)	-999.99	-999.99	-999.99	-999.99
Mf ()				
Pm ()				
Pm filtrate ()				
Chloride ()				
Calcium ()				
Magnesium ()				
Ph				
Excess Lime ()				
Solids				
Sand ()				
Water ()				
Oil ()				
Solids ()				
Corrected solids ()				
High gravity solids ()				
Low gravity solids ()				
Viscometer tests				
Plastic visc. (mPa.s)	35	26	33	35
Yield point (Pa)	8	6	8	8.5
Filtration tests				
Pm filtrate ()				
Filtrate Lthp ()				
Filtrate Hthp ()				
Cake thickn API ()				
Cake thickn HPHT ()				
Test Temp HPHT (degC)	120	120	120	120
Comment				