

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-11-07 00:00 - 2013-11-08 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	80
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2637
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1368.4
Depth At Last Casing mTVD:	1340.4

Summary of activities (24 Hours)

Retrieved 13 3/8" casing.

Summary of planned activities (24 Hours)

Perform 13 3/8" seal assembly dummy run.
Set kickoff plug.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:30	0	plug abandon -- equipment recovery	ok	Circulated 13 3/8" x 20" annulus to 1,40 sg OBM with 2020 liter/min, 26-28 bar.
02:30	03:00	0	plug abandon -- equipment recovery	ok	Flow checked well, static.
03:00	03:30	0	plug abandon -- equipment recovery	ok	Pumped 4 m3 - 1,70 sg slug.
03:30	05:00	1284	plug abandon -- equipment recovery	ok	POOH with 13 3/8" casing on 5 1/2" DP from 1422 m to 1284 m. Set hanger in slips. Picked up and released spear from hanger. Laid out spear assembly to cantilever.
05:00	07:15	1284	plug abandon -- equipment recovery	ok	Rigged up 13 3/8" casing handling equipment.
07:15	07:30	1284	plug abandon -- equipment recovery	ok	Performed pre-job meeting with oncoming crews.
07:30	07:45	1272	plug abandon -- equipment recovery	ok	POOH 13 3/8" hanger, broke out and laid down same.
07:45	13:00	823	plug abandon -- equipment recovery	ok	POOH with 13 3/8" casing from 1272 m to 823 m. Average pulling speed 7,1 joints/hr.
13:00	13:15	823	plug abandon -- other	ok	Checked and serviced casing handling equipment.
13:15	14:45	618	plug abandon -- equipment recovery	ok	POOH with 13 3/8" casing from 823 m to 618 m. Average pulling speed 11,4 joints/hr.
14:45	15:00	618	plug abandon -- other	ok	Serviced and lubricated casing handling equipment.
15:00	20:30	0	plug abandon -- equipment recovery	ok	POOH with 13 3/8" casing from 618 m to surface. Average pulling speed 9,4 joints/hr.
20:30	21:45	0	plug abandon -- equipment recovery	ok	Rigged down casing handling equipment.
21:45	00:00	0	interruption -- repair	ok	Picked up seal assembly RT with "used" seal assembly (White painted). RIH with seal assembly to below BOP. POOH with seal assembly and inspected same, no damage observed. RIH with seal assembly to 137 meter, hang up on shear seal, sat down 12 Ton.

Drilling Fluid

Sample Time	21:00
Sample Point	Reserve pit
Sample Depth mMD	0
Fluid Type	Enviromul Yellow
Fluid Density (g/cm3)	-999.99
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	
Viscometer tests	
Plastic visc. (mPa.s)	35

Yield point (Pa)	8.5
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	