

Summary report

Wellbore: 15/9-F-15 C

Period: 2013-11-09 00:00 - 2013-11-10 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	82
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (°):	
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	1351
Depth mTVD:	
Plug Back Depth mMD:	1351
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1368.4
Depth At Last Casing mTVD:	1340.4

Summary of activities (24 Hours)

Set kickoff plug.
Pulled wear bushing.
Polished wellhead.
Performed 13 3/8" seal assembly dummy run.
Installed wear bushing.

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	1418	plug abandon -- cement plug	ok	Circulated with 2500 liter/min, 42-45 bar, 0,45-0,18 % gas. At 01:00 established rotation with 40 rpm, 2-4 kNm. Performed pre-job meeting prior to cement job.
01:30	02:00	1417	plug abandon -- cement plug	ok	Racked back stand and made up pump in sub with DPSV above and below. Meanwhile monitored well on triptank, well static.
02:00	02:15	1417	plug abandon -- cement plug	ok	Hooked up surface lines and pressure tested same to 200 bar for 10 minutes.
02:15	03:30	1417	plug abandon -- cement plug	ok	Pumped 26,9 m3 of 1,60 sg spacer at 2215 liter/min, 10-35 bar. Mixed and pumped 22,6 m3 of 2,0 sg cement slurry at 640 liter/min. Displaced cement to the rig floor with 890 liter drill water. Zeroed stroke counters. Pumped 1,9 m3 of 1,60 spacer. Displaced cement with 12,4 m3 OBM at 2200 liter/min, 5-10 bar, 50 rpm, 3-5 kNm.
03:30	06:15	1348	plug abandon -- cement plug	ok	Broke out pump in sub with DPSV above and below. POOH to 1348 meter. Dropped two sponge balls. Circulated clean with 3330 liter/min, 61 bar, 50 rpm, 3-6 kNm. Dumped 63 m3 contaminated mud.
06:15	06:30	1348	plug abandon -- cement plug	ok	Flow checked well, ok.
06:30	06:45	1295	plug abandon -- cement plug	ok	POOH wet with 5 1/2" DP stinger from 1348 m to 1295 m.
06:45	07:00	1295	plug abandon -- cement plug	ok	Pumped 4 m3 - 1,70 sg slug.
07:00	08:30	0	plug abandon -- cement plug	ok	POOH with 5 1/2" DP stinger from 1295 m to surface. Average tripping speed 863 meter/hour. Filled trip tank from 08:05 to 08:10 hrs.
08:30	09:00	0	plug abandon -- cement plug	ok	Removed PS-21 slips and installed master bushings.
09:00	09:30	0	plug abandon -- cement plug	ok	Broke out and laid down cement assembly with pump in sub and DPSV's.
09:30	13:00	0	interruption -- repair	ok	Picked up and RIH with wearbushing RT and jetsub assembly. Jet washed WH with 3050 liter/min, 55 bar. Engaged wearbushing and pulled free with 20 ton overpull. Confirmed measurement to WH. POOH with wearbushing and jetsub assembly, laid down same.
13:00	13:15	0	interruption -- repair	ok	Performed pre-job meeting prior to mill run.
13:15	15:00	139	interruption -- repair	ok	Picked up and made up mill assembly. RIH with mill assembly on 5 1/2" HWDP from surface to 139 meter. Made up TDS and established circulation at 1000 liter/min, 7 bar.
15:00	17:00	139	interruption -- repair	ok	Polished WH area from datum at 138,9 m to 139,3 m with 400 - 1000 liter/min, 6-9 bar, 30 rpm, 1-2 kN m.
17:00	18:00	0	interruption -- repair	ok	POOH with mill assembly on 5 1/2" HWDP from 139 m to surface and laid out same.
18:00	19:30	0	interruption -- repair	ok	Picked up seal assembly and RIH from surface to 140,3 meter. POOH with seal assembly and inspected same, observed vertical marks on the seal OD.
19:30	22:00	0	interruption -- repair	ok	RIH with wear bushing. Jet washed WH with 2900 liter/min, 57 bar. Installed wearbushing. POOH with wearbushing and jetsub assembly RT, laid down same. Cleaned and cleared rigfloor.
22:00	22:15	0	plug abandon -- other	ok	Performed pre-job meeting prior to making up BHA
22:15	23:30	25	plug abandon -- trip	ok	Picked up and made up 17 1/2" drilling BHA and RIH from surface to 25m
23:30	00:00	25	plug abandon -- other	ok	Plugged i and programmed MWD tool

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	1433		pipe handling equ syst -- other	0	00:00	Hydraulic leak on slips.
00:00	552		pipe handling equ syst -- elevator	0	00:00	Observed elevators out of alignment. Replaced U-bolt on TDS bail clamp.
00:00	1283		pipe handling equ syst -- drill floor tube handl syst	0	00:00	Casing tong not able to release grip.

Drilling Fluid

Sample Time	15:00
Sample Point	Flowline
Sample Depth mMD	1348
Fluid Type	Enviromul Yellow
Fluid Density (g/cm3)	1.4
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	40
Yield point (Pa)	9
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	