

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-11-15 00:00 - 2013-11-16 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	6
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	165
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2355
Depth mTVD:	2237
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1368.4
Depth At Last Casing mTVD:	1340.4

Summary of activities (24 Hours)

While waited on weather/ISO tank vessel:
Performed maintenance on drilling equipment.
Built 13 3/8" casing stands and R/B same in derrick.
RIH with 17 1/2" BHA and circulated B/U.
Connected ISO tank vessel to rig and offloaded cuttings.

Drilled 17 1/2" hole from 2190 m to 2350 m, built 13 3/8" casing stands offline.
Circ. B/U prior to drilling Balder Fm.
Drilled 17 1/2" hole from 2350 m to 2355 m

Summary of planned activities (24 Hours)

Drill 17 1/2" hole to section TD.
Circulate well clean.
POOH with 17 1/2" BHA.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:00	1364	interruption -- waiting on weather	ok	Waited on weather/ISO tank vessel. Meanwhile: Performed maintenance on fwd and aft PRS, TDS, block and dolly. Performed general rig maintenance.
03:00	06:00	1364	interruption -- waiting on weather	ok	Waited on weather/ISO tank vessel. Meanwhile: Troubleshoot power supply issues on fwd PRS. De-isolated drill floor equipment. Built 13 3/8" casing stands and racked same in derrick (62 stands racked in total)
06:00	07:30	1593	interruption -- waiting on weather	ok	Waited on weather/ISO tank vessel. Meanwhile: Held TBT and removed FOSV from string. RIH w/ 17 1/2" BHA from 1364 m to 1502 m, 20 t down weight. Reamed in from 1502 m to 1593 m w/ 3000 lpm, 165 bar, 30 rpm and 10 - 20 kNm.
07:30	13:30	2190	interruption -- waiting on weather	ok	Waited on weather/ISO tank vessel. Meanwhile: RIH from 1593 m to 2131 m. Filled pipe and established parameters. Down linked. Circulated B/U and reciprocated string f/ 2131 m - 2171 m, 3300 lpm, 185 bar, 80 rpm, 8 - 17 kNm. Connected ISO tank vessel and emptied 1/2 ISO tank on rig. Established drilling parameters and washed in from 2171 m to 2190 m
13:30	19:00	2285	drilling -- drill	ok	Drilled 17 1/2" hole from 2190 m to 2285 m, average ROP: 17,3 m/hr, WOB 2 - 10 t. 4350 l/min/ 290 bar. 140 rpm / 10 - 24 kNm. ECD 1,42 SG. Reduced RPM to 80 while drilling through stringers. Performed surveys on connections as per DD instructions. Meanwhile built casing stands and shoe track. Racked same in derrick (all casing racked - in total 67 stands). Offloaded cuttings to vessel.
19:00	21:00	2331	drilling -- drill	ok	Drilled 17 1/2" hole from 2285 m to 2331 m, average ROP 23 m/hr, WOB 3 - 12 t. 4300 l/min/ 285 bar. 140 rpm / 10 - 24 kNm. ECD 1,42 SG.
21:00	21:15	2331	drilling -- other	ok	Took SCR.
21:15	22:00	2350	drilling -- drill	ok	Drilled 17 1/2" hole from 2331 m to 2350 m. Average ROP: 25,3 m/hr.
22:00	23:45	2350	drilling -- circulating conditioning	ok	Circulated B/U prior to drilling Balder Fm. w/ 4300 l/min/ 286 bar, 1,42 SG ECD. Took rotational check shots.
23:45	00:00	2355	drilling -- drill	ok	Drilled 17 1/2" hole from 2350 m to 2355 m, average ROP 20 m/hr. WOB 10 - 12 t. 4300 l/min/ 286 bar. 140 rpm / 15 - 22 kNm. ECD 1,42 SG.

Drilling Fluid

Sample Time	04:25	09:00	14:30	21:30
Sample Point	Active pit	Flowline	Active pit	Flowline
Sample Depth mMD	2409	2190	2216	2338.8
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.4	1.4	1.4	1.4
Funnel Visc (s)	-999.99	-999.99	-999.99	-999.99
Mf ()				
Pm ()				
Pm filtrate ()				

Chloride ()				
Calcium ()				
Magnesium ()				
Ph				
Excess Lime ()				
Solids				
Sand ()				
Water ()				
Oil ()				
Solids ()				
Corrected solids ()				
High gravity solids ()				
Low gravity solids ()				
Viscometer tests				
Plastic visc. (mPa.s)	35	35	36	34
Yield point (Pa)	9	10	8.5	9.5
Filtration tests				
Pm filtrate ()				
Filtrate Lthp ()				
Filtrate Hthp ()				
Cake thickn API ()				
Cake thickn HPHT ()				
Test Temp HPHT (degC)	120	120	120	120
Comment				

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	1380		1.03	estimated
00:00	2355		1.03	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
2196.7	2099.5	29.77	4.21	
2277.4	2169.5	29.78	4.76	
2318.1	2204.8	29.89	3.51	
2358.7	2240	29.95	4.36	

Stratigraphic Information

Depth to Top of Formation mMD	Depth to Top of Formation mTVD	Description
2234.5	2132.3	Grid Fm

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth TVD	End Depth TVD	Shows Description	Lithology Description
2160	2220				Claystone with minor Dolomite and traces and Sandstone
2220	2310				Sanndstone
2310	2340				Claystone with traces of Sandstone

Gas Reading Information

Time	Class	Depth to Top mMD	Depth to Bottom MD	Depth to Top mTVD	Depth to Bottom TVD	Highest Gas (%)	Lowest Gas ()	C1 (ppm)	C2 (ppm)	C3 (ppm)	IC4 (ppm)	IC5 (ppm)
00:00	drilling gas peak	2230		2127.5		.38		3054	8	0	0	0