

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-11-18 00:00 - 2013-11-19 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	9
Days Ahead/Behind (+/-):	1.6
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	formation integrity tes t
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2618
Depth mTVD:	2464.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1368.4
Depth At Last Casing mTVD:	1340.4

Summary of activities (24 Hours)

Retrieved nominal seat protector.
R/U casing handling equipment.
RIH with 13 3/8" 72# Q125 VamTop casing in stands from derrick to 1362 m.
Troubleshot convertible float and circulated at 20" casing shoe.
Continued RIH with 13 3/8" casing in stands from 1362 m to 1470 m.

Summary of planned activities (24 Hours)

Change handling equipment.
RIH and land casing on 5 1/2" HWDP landing string.
Circulate well prior to cementing.
Cement casing in place.
Set and test seal assembly. POOH with PADPRT.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	30	drilling -- bop/wellhead equipm ent	ok	Jetted BOP w/ 2000 lpm and 17 bar.
00:15	02:00	139	drilling -- bop/wellhead equipm ent	ok	P/U and M/U Vetco WBRRT. RIH on 5 1/2" HWDP. Jetted NSP area prior to landing WBRRT w/ 2200 lpm, 30 bar. RIH and landed WBRRT at 139,24 m (datum at 138,92 m), set down 6 t as per Vetco instructions. Pulled NSP free with 2 t overpull. Jetted NSP setting area w/ 2200 lpm, 30 bar.
02:00	03:00	0	drilling -- bop/wellhead equipm ent	ok	Dropped 2 7/8" drift. POOH w/ WBRRT to surface. Inspected NSP, disengaged same from running tool. Re-set WBRRT and L/O same. L/O jetting assy and recovered drift.
03:00	03:30	0	drilling -- bop/wellhead equipm ent	ok	Cleaned and cleared rig floor after wet trip.
03:30	03:45	0	drilling -- casing	ok	Performed TBT prior rigging up casing running equipment.
03:45	08:15	0	drilling -- casing	ok	R/U handling equipment for 13 3/8" casing: Removed drilling bails and elevator. Installed long bails. P/U Archer FAC tool. Changed out torque wrench die holders to be able to M/U fill up tool. M/U FAC tool and confirmed check valves open.
08:15	08:45	0	drilling -- casing	ok	TOFS: Cleaned and cleared rig floor.
08:45	10:00	0	drilling -- casing	ok	R/U handling equipment for 13 3/8" casing: Installed BX elevator, secured hoses and function tested same. Installed tilt arms on bails. Installed and function tested PS30 slips.
10:00	10:15	0	drilling -- casing	ok	Performed TBT prior to run casing stands from derrick.
10:15	11:45	295	drilling -- casing	ok	RIH with 13 3/8" 72ppf Q125 Vam Top casing from surface to 295 m. Ran casing in stands from derrick, including shoe track. Average running rate 16 joints/hr. Float in self-fill mode.
11:45	12:30	295	drilling -- casing	ok	Installed fill up tool. Evacuated rig floor due to excessive exhaust fumes from process turbines (Wind direction 284 deg).
12:30	16:00	1362	drilling -- casing	ok	RIH with 13 3/8" casing in stands from 295 m to 1362 m. Average running rate 25 joints/hr.
16:00	16:30	1362	drilling -- casing	ok	Broke circ. w/ 220 l/min and 27 bar. Attempted to increase flow to 330 l/min, 36 bar, observed TDS weight decrease. Shut pumps down and bled pr essure off.
16:30	17:00	1362	drilling -- casing	ok	M/U swedge and circ. hose.
17:00	17:15	1362	drilling -- casing	ok	Attempted to breake circulation. Pressure increased to 70 bar, hold 3 min and bled off.
17:15	17:45	1362	drilling -- casing	ok	Evaluated situation and discussed way forward.
17:45	18:30	1362	drilling -- casing	ok	Lined up to pump down annulus. Pumped w/ 130 l/min, 10 bar, held 5 min. Pumped up to 15 bar, held 5 min. No pressure decrease, bled off press ure to zero.
18:30	19:00	1362	drilling -- casing	ok	Lined up to pump down casing. Pressured up to 72 bar and observed sudden pressure drop. Float converted and ball sheared.
19:00	20:00	1362	drilling -- casing	ok	Increased flow in steps to 1500 l/min/ 30 bar. Circulated one casing volume (100 m3).
20:00	20:15	1362	drilling -- casing	ok	R/D swedge and circ. hose
20:15	00:00	2470	drilling -- casing	ok	RIH with 13 3/8" 72ppf Q125 VamTop casing in stands from 1362 m to 2470 m. Filled casing every stand. Average running rate 25 joints/hr.

Drilling Fluid

Sample Time	09:00	12:00	21:30
Sample Point	Active pit	Flowline	Active pit
Sample Depth mMD	2618	2618	2618
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.4	1.4	1.4
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf (I)			

Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	36	38	35
Yield point (Pa)	10	10.5	14
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	1380		1.03	estimated
00:00	2618		1.03	estimated