

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-11-19 00:00 - 2013-11-20 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	10
Days Ahead/Behind (+/-):	2.2
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2618
Depth mTVD:	2464.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	2612
Depth At Last Casing mTVD:	2457.4

Summary of activities (24 Hours)

Installed 13 3/8" casing hanger and RIH 13 3/8" on 5 1/2" HWDP landing string.
Washed last stand to bottom and landed casing in MS-700 wellhead.
Circulated well prior to cementing.
Cemented 13 3/8" casing in place.
Set MS seal assembly and attempted to pressure test same, no success.
POOH with running tool and L/O same.
RIH seal assembly retrieval tool, engaged seal and re-tested same w/o success.
Pulled MS seal assembly.
Ran flush and clean tool and washed hanger, seal pocket and wellhead.

Summary of planned activities (24 Hours)

POOH w/ clean and flush tool.
Run SG-TPR seal and set same.
P/T seal assembly. POOH with running tool.
Run and install wearbushing.
Pressure test BOP.
M/U 12 1/4" BHA and RIH same.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	2470	drilling -- casing	ok	Changed handling equipment to 5 1/2". L/O Weatherford elevator and Archer FAC tool. P/U and M/U 13 3/8" casing hanger and RT as per GE Vetco instructions.
02:00	03:00	2470	drilling -- casing	ok	Removed PS 30 and installed master bushing. Lowered hanger below rotary. Removed Weatherford casing tong.
03:00	03:30	2550	drilling -- casing	ok	RIH with 13 3/8" casing on 5 1/2" HWDP landing string from 2470 m to 2550 m. Performed break load transfer test on drawworks.
03:30	04:00	2570	drilling -- casing	ok	M/U last stand HWDP. Filled string. RIH and circ. w/ 500 l/min, 11 bar. Set down 30 t weight at 2569,5 m. Attempted to pass restriction, pressure increased to 30 bar.
04:00	07:00	2610	drilling -- casing	ok	Picked up to above restriction. Increased flow in steps to 2000 l/min, 25 bar. Washed w/ 13 3/8" casing on 5 1/2" HWDP landing string from 2569 m to 2610 m w/ 2000 l/min/ 25 - 45 bar.
07:00	07:45	2612.3	drilling -- casing	ok	P/U cement stand. M/U control lines and hoses. M/U cement stand to landing string. Washed down w/ 500 l/min, 9 bar and landed 13 3/8" casing hanger in 18 3/4" MS-700 wellhead at 2612,3 m.
07:45	09:45	2612.3	drilling -- casing	ok	Increased flow in steps to 2500 l/min/ 51 bar. Conditioned mud while circulating. Conducted TBT for cement job and tested cement hose prior to cement job. Circulated tot. 210 m3. No losses to formation.
09:45	11:15	2612.3	drilling -- casing	ok	Pumped 25 m3 1,60 sg spacer with 1900 l/min, 33 bar using rig pumps. Released bottom plug. Mixed and pumped 30 m3 1,92 sg slurry.
11:15	13:30	2612.3	drilling -- casing	ok	Displaced cement w/ 2500 l/min, 20 - 28 bar FCP. Bottom plug sheared w/ 130 bar and 7270 strokes (96% eff.). Continued to displace as per pump schedule. Bumped top plug after 8643 strokes (96% eff) w/ 100 bar. Held pressure for 2 min.
13:30	13:45	2612.3	drilling -- casing	ok	Pressure tested casing to 285 bar/ 10 min. Volume pumped 1800 ltr, bled back 1800 ltr. Checked for backflow, ok.
13:45	14:45	138	drilling -- casing	ok	Sat 13 3/8" seal assembly as per GE Vetco instructions. Applied 207 bar to annulus, held pressure for 10 min.
14:45	15:00	138	drilling -- casing	ok	Pressure tested surface line to 20/345 bar for 5/10 min.
15:00	16:15	138	drilling -- casing	ok	Attempted to pressure test MS seal assembly to 20/345 bar for 5/10 min. Unable to get good test.
16:15	16:45	138	drilling -- casing	ok	Opened annular and closed LPR. Re-tested MS seal assembly 20/345 bar 5/10 min, no success.
16:45	17:45	138	drilling -- casing	ok	Released PADPRT as per GE Vetco instructions. L/D cement head. Installed sponge balls and circulated w/ 3000 l/min/ 30 bar, 2 x string volume.
17:45	18:15	138	drilling -- casing	ok	POOH with 5 1/2" HWDP landing string and PADPRT from 138 m to surface.
18:15	18:30	0	drilling -- casing	ok	Inspected PADPRT and LIB. L/O running tool.
18:30	19:00	0	drilling -- casing	ok	Cleaned and cleared rigfloor.
19:00	19:45	0	drilling -- bop/wellhead equipment	ok	P/U annulus seal retrieval tool (ASRT).
19:45	21:15	138	drilling -- bop/wellhead equipment	ok	RIH with ASRT. Engaged seal assembly with ASRT. Pressured up to 345 bar to enhance seal seating. Attempted to pressure test seal assembly to 345 bar / 5min. No success.
21:15	21:45	138	drilling -- bop/wellhead equipment	ok	Evaluated situation. Discussed way forward w/ onshore organisation.
21:45	22:15	0	drilling -- bop/wellhead equipment	ok	POOH with ASRT and MS seal assembly from 138 m to surface.
22:15	22:30	0	drilling -- bop/wellhead equipment	ok	Inspected MS seal assembly. Severe marks on seal body. Re-set and L/O ASRT.
22:30	23:00	0	drilling -- bop/wellhead equipment	ok	P/U and M/U GE Vetco clean/flush tool.
23:00	00:00	138	drilling -- bop/wellhead equipment	ok	RIH with flush tool. Washed 13 3/8" hanger, seal pocket and wellhead w/ 1700 l/min, 35 bar, 5-15 rpm.

Drilling Fluid

Sample Time	22:00
-------------	-------

