

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-11-23 00:00 - 2013-11-24 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	14
Days Ahead/Behind (+/-):	3.3
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	299
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3260
Depth mTVD:	2831.6
Plug Back Depth mMD:	
Depth at formation strength mMD:	2623
Depth At Formation Strength mTVD:	2468.9
Depth At Last Casing mMD:	2612
Depth At Last Casing mTVD:	2457.4

Summary of activities (24 Hours)

Drilled 12 1/4" hole from 2961 m to 3260 m.
Built 9 5/8" casing stands offline and racked same in derrick (63 stands racked in total).

Summary of planned activities (24 Hours)

Drill 12 1/4" hole to section TD.
Circulate hole clean.
Drop gyro and POOH. L/D 12 1/4" BHA.
Retrieve nominal seat protector.
R/U to run 9 5/8" x 10 3/4" casing.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	04:00	2998	drilling -- drill	ok	Drilled 12 1/4" hole from 2961 m to 2998 m, average ROP: 9,25 m/hr. WOB 11 - 14 t. 3500 l/min/ 215 - 225 bar. 120 rpm / 20 - 30 kNm. ECD 1,30 sg. Added 4 sacks/stand to maintain background LCM particle concentration (Stealseal 100/400, Baracarb 50/150). Built 9 5/8" casing stands offline and racked same in derrick (35 stands racked in total).
04:00	06:00	3017	drilling -- drill	ok	Drilled 12 1/4" hole from 2998 m to 3017 m, average ROP: 9,5 m/hr. WOB 11 - 14 t. 3500 l/min/ 215 - 225 bar. 120 rpm / 20 - 30 kNm. ECD 1,30 sg. Added 4 sacks/stand to maintain background LCM particle concentration (Stealseal 100/400, Baracarb 50/150). Built 9 5/8" casing stands offline and racked same in derrick (37 stands racked in total).
06:00	06:15	3017	drilling -- other	ok	Took SCRs.
06:15	07:00	3027	drilling -- drill	ok	Drilled 12 1/4" hole from 3017 m to 3027 m, average ROP: 13,3 m/hr. WOB 11 - 14 t. 3500 l/min/ 215 - 225 bar. 120 rpm / 20 - 30 kNm. ECD 1,30 sg. Added 4 sacks/stand to maintain background LCM particle concentration (Stealseal 100/400, Baracarb 50/150). Built 9 5/8" casing stands offline and racked same in derrick (38 stands racked in total).
07:00	17:15	3178	drilling -- drill	ok	Drilled 12 1/4" hole from 3027 m to 3178 m, average ROP: 14,7 m/hr. WOB 11 - 15 t. 3500 l/min/ 220 - 225 bar. 120 rpm / 20 - 35 kNm. ECD 1,30 sg. Added 4 sacks/stand to maintain background LCM particle concentration (Stealseal 100/400, Baracarb 50/150). Built 9 5/8" casing stands offline and racked same in derrick (57 stands racked in total).
17:15	17:30	3178	drilling -- other	ok	Took SCRs.
17:30	00:00	3260	drilling -- drill	ok	Drilled 12 1/4" hole from 3178 m to 3260 m, average ROP: 12,6 m/hr. WOB 12 - 15 t. 3500 l/min/ 220 - 225 bar. 120 rpm / 20 - 30 kNm. ECD 1,30 sg. Added 4 sacks/stand to maintain background LCM particle concentration (Stealseal 100/400, Baracarb 50/150). Built 9 5/8" casing stands offline and racked same in derrick (63 stands racked in total). Repaired leakage in fwd hydraulic system manifold.

Drilling Fluid

Sample Time	03:30	09:00	15:00	21:00
Sample Point	Flowline	Flowline	Flowline	Flowline
Sample Depth mMD	3299.6	3015	3131	3220
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.28	1.28	1.28	1.28
Funnel Visc (s)	-999.99	-999.99	-999.99	-999.99
Mf ()				
Pm ()				
Pm filtrate ()				
Chloride ()				
Calcium ()				
Magnesium ()				
Ph				
Excess Lime ()				
Solids				
Sand ()				
Water ()				
Oil ()				
Solids ()				
Corrected solids ()				
High gravity solids ()				

Low gravity solids ()				
Viscometer tests				
Plastic visc. (mPa.s)	30	28	27	29
Yield point (Pa)	9.5	9	10	10.5
Filtration tests				
Pm filtrate ()				
Filtrate Lthp ()				
Filtrate Hthp ()				
Cake thickn API ()				
Cake thickn HPHT ()				
Test Temp HPHT (degC)	120	120	120	120
Comment				

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	2626.7		.87	estimated
00:00	3260		1.11	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
2953.6	2695	62.8	48.54	
2993.3	2713.1	62.91	52.42	
3033.8	2731.5	62.98	56.67	
3074.5	2750	62.98	61.23	
3114.7	2768.1	63.5	66.91	
3154.9	2786.1	63.52	71.45	
3195.2	2804	63.59	75.71	
3235.3	2821.4	65.19	81.1	

Log Information

Run No	Service Company	Depth Top mMD	Depth Bottom mTVD	Tool	BHST (degC)
102	Baker Hughes Inteq	2618	3260	OnTrak	-999.99

Stratigraphic Information

Depth to Top of Formation mMD	Depth to Top of Formation mTVD	Description
3079	2752	Hod Fm