

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-11-25 00:00 - 2013-11-26 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	16
Days Ahead/Behind (+/-):	5.5
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3299
Depth mTVD:	2848.3
Plug Back Depth mMD:	
Depth at formation strength mMD:	2623
Depth At Formation Strength mTVD:	2468.9
Depth At Last Casing mMD:	2612
Depth At Last Casing mTVD:	2457.4

Summary of activities (24 Hours)

R/U casing handling equipment.
M/U and RIH 9 5/8" shoe track stands from derrick.
M/U and RIH 9 5/8" casing from deck from 74 m to 571 m.
RIH 9 5/8" and 10 3/4" casing in stands to 3146 m. P/U 10 3/4" casing hanger, M/U same and RIH.
RIH w/ casing on 5 1/2" HWDP LS and landed casing in wellhead.
Circulated well prior to cement job w/ 1600 l/min and 40 bar.

Summary of planned activities (24 Hours)

POOH with PADPRT.
RIH and install wearbushing.
Run isolation test tool and test BOP.
Retrieve wearbushing.
Bullhead annulus to brine and install seal assembly.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	0	drilling -- bop/wellhead equipment	ok	POOH with jet sub, L/O same. Cleared rig floor.
00:30	00:45	0	drilling -- casing	ok	Performed TBT for rigging up casing handling equipment.
00:45	02:45	0	drilling -- casing	ok	R/U handling equipment for 9 5/8" casing. Installed fill-up tool and elevator. Moved VWeatherford casing tong into position, connected and function tested same. Removed master bushing and installed PS30 slips.
02:45	03:00	0	drilling -- casing	ok	Performed TBT with all involved personnel for M/U shoe track stands from derrick and P/U 9 5/8" casing joints from deck.
03:00	03:45	74	drilling -- casing	ok	P/U 9 5/8" shoe stand from derrick and RIH same. Verified floats holding. P/U landing collar stand from derrick and M/U same to shoe stand. Thread locked stand. RIH to 74 m.
03:45	07:00	350	drilling -- casing	ok	RIH with 9 5/8" 53,5 ppf P110 VamTop casing from 74 m to 350 m. Filled casing while running in. Average running rate 7,1 joints/hr.
07:00	07:15	350	drilling -- casing	ok	Performed TBT with day shift for running casing.
07:15	09:15	571	drilling -- casing	ok	RIH with 9 5/8" 53,5 ppf P110 VamTop casing from 350 m to 571 m. Filled casing while running in. Average running rate 9 joints/hr.
09:15	12:00	1562	drilling -- casing	ok	RIH with 9 5/8" 53,5 ppf P110 VamTop casing stands from 571 m to 1562 m. Filled casing every stand while RIH. Average running rate 30 joints/hr.
12:00	14:45	2600	drilling -- casing	ok	RIH with 9 5/8" 53,5 ppf P110 VamTop casing stands from 1562 m to 2690 m. Filled casing every stand while RIH. Average running rate 34 joints/hr.
14:45	15:15	2690	drilling -- casing	ok	Changed to 10 3/4" elevator inserts. P/U X-O stand and M/U same. Changed slips inserts and casing tong to 10 3/4".
15:15	17:00	3146	drilling -- casing	ok	RIH with 10 3/4" 65,7 ppf P110 VamTop casing stands from 2690 m to 3146 m. Filled casing every stand while RIH. Average running rate 22 joints/hr.
17:00	17:30	3146	drilling -- casing	ok	Filled casing, removed fill-up tool. Removed casing elevators and installed DP elevator.
17:30	18:00	3146	drilling -- casing	ok	P/U and M/U 10 3/4" casing hanger. Removed protection and inspected hanger.
18:00	18:30	3158	drilling -- casing	ok	Removed casing slips. RIH w/ casing hanger from 3146 m to 3158 m. Installed master bushings.
18:30	19:15	3158	drilling -- casing	ok	R/D casing tong.
19:15	19:30	3158	drilling -- casing	ok	Performed TBT with night shift to run and land casing on HWDP LS.
19:30	20:30	3280	drilling -- casing	ok	RIH with 10 3/4" x 9 5/8" casing on 5 1/2" HWDP landing string from 3158 m to 3280 m. Up weight 300 t, down weight 195 t. Circulated last stand w/ 500 lpm and 22 bar.
20:30	21:15	3280	drilling -- casing	ok	P/U cement head. M/U cement hoses. M/U cement head to landing string.
21:15	21:30	3296	drilling -- casing	ok	Broke circ. w/ 500 l/min and 22 bar. RIH and landed 10 3/4" casing hanger in MS 700 wellhead. Set down casing weight, marked pipe and confirmed stem free as per GE Vetco instructions.
21:30	00:00	3296	drilling -- casing	ok	Increased flow in 250 l/min steps to 1700 l/min/ 46 bar. Observed loss tendency, 2,5 m/h. Reduced pump rate to loss free rate at 1600 l/min/40 bar. Conditioned mud while circ. until MW in/out 1,28 sg.

Drilling Fluid

Sample Time	03:00	09:00	22:10
Sample Point	Active pit	Active pit	Flowline
Sample Depth mMD	3299.6	3299	3299
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.28	1.28	1.28
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			

Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	30	30	30
Yield point (Pa)	12	9	14
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			