

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-11-26 00:00 - 2013-11-27 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	17
Days Ahead/Behind (+/-):	6.1
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3299
Depth mTVD:	2848.3
Plug Back Depth mMD:	
Depth at formation strength mMD:	2623
Depth At Formation Strength mTVD:	2468.9
Depth At Last Casing mMD:	3294.7
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Circulated and conditioned mud prior to cement job.
Cemented 9 5/8" x 10 3/4" casing in place, bumped top plug and pressure tested casing to 345 bar.
While waiting on cement :
POOH with landing string. RIH and installed wearbushing.
RIH with BOP test tool, attempted to test BOP w/o success.
Retrieved wearbushing and ran PADPRT w/seal assembly.
After waiting on cement:
Bullheaded B-annulus to 1,09 sg brine.

Summary of planned activities (24 Hours)

Bleed of pressure after bullheading.
Set and pressure test seal assembly.
Test BOP.
P/U and M/U 8 1/2" BHA.
RIH w/ 8 1/2" BHA and drill shoe track.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	3296	drilling -- casing	ok	Circulated w/ 1600 l/min/40 bar. Conditioned mud while circ. until MW in/out 1,28 sg. Held TBT for cement job while circ.
00:45	02:15	3296	drilling -- casing	ok	Verified line-up for cement job. Pumped 22 m3 1,60 sg spacer w/ 1600 lpm, 41 - 32 bar. Released dart for bottom wiper plug. Mixed and pumped 15 m3 of 1.90 sg slurry at 650 l/min. Observed bottom plug shear after 1000 l pumped. Displaced cement to rig floor w/ 800 liters FW. Released top dart and pumped 1,5 m3 FW from cement unit. Observed top plug shear w/ 88 bar after 900 l.
02:15	04:15	3269	drilling -- casing	ok	Displaced cement as per pump schedule using rig pumps at 1600 l/min. Bumped and sheared bottom plug w/ 1000 l/min and 5758 strokes. shear pressure 130 bar . Continued displacing cement w/ 1600 l/min, 50 - 68 bar. Reduced rate to 500 l/min, 50 bar for last 2 m3. Bumped top plug after 5476 strokes (96,4% eff). Pressured up to 120 bar, held for 3 min. Lost 3 m3 during cement job.
04:15	05:15	3296	drilling -- casing	ok	Lined up to cement unit, equalized pressures. Tested 9 5/8" x 10 3/4" casing to 20/345 bar for 5/10 min.
05:15	05:30	3296	drilling -- casing	ok	Bled down pressure, disconnected cement hose and checked for back flow. Non observed.
05:30	06:30	140	drilling -- casing	ok	Released RT. L/D cement head. Installed sponge balls and circulated w/ 2200 l/min/ 13 bar.
06:30	07:30	0	interruption -- wait	ok	POOH with 5 1/2" HWDP landing string and RT from 140 m to surface.
07:30	08:00	0	interruption -- wait	ok	Removed seal assembly from PADPRT and L/O same. No damage on seal assembly. Cleaned rig floor.
08:00	08:15	40	interruption -- wait	ok	M/U jetting sub assembly and RIH from surface to 40 m.
08:15	09:00	140	interruption -- wait	ok	P/U and M/U wearbushing and wearbushing running/retrieval tool (WBRRT). RIH from surface to 140 m and landed wearbushing. POOH to surface with running tool.
09:00	09:45	0	interruption -- wait	ok	Layed out WBRRT. Cleaned and cleared rig floor.
09:45	10:45	0	interruption -- wait	ok	P/U BOP isolation test tool (ITT). Changed seals on tool.
10:45	11:15	0	interruption -- wait	ok	RIH w/ test tool. M/U TDS and landed BOP test tool in wellhead as per GE Vetco instructions.
11:15	11:30	0	interruption -- wait	ok	Flushed drill floor manifolds to water.
11:30	11:45	0	interruption -- wait	ok	Attempted to test BOP. Observed fluid coming up string.
11:45	13:00	0	interruption -- wait	ok	Released test tool and POOH. Inspected and L/D same.
13:00	14:15	0	interruption -- wait	ok	P/U WBRRT, RIH and pulled wearbushing w/ 40 t overpull. Jetted WH area with 1800 l/min, 17 bar. POOH from 140 m to surface.
14:15	15:15	0	interruption -- wait	ok	Attempted to release wearbushing from RT, no success. Layed out in one piece.
15:15	16:30	140	interruption -- wait	ok	P/U PADPRT, installed seal assembly. RIH and landed tool at 140 m in 10 3/4" hanger.
16:30	18:30	0	drilling -- other	ok	Lined up for bullheading B-annulus to brine. Bullheaded 1,09 sg brine as per program, pumped 85 m3 brine followed by 28 m3 SW. Stopped pumping and monitored pressure for 15 min, 96 - 89 bar.
18:30	20:30	0	drilling -- other	ok	Bled of pressure in steps from 89 bar to 73 bar, bled back 8 m3. Monitored pressure development, decreased from 73 - 65 bar in 60 min.
20:30	22:00	0	drilling -- other	ok	Bled down pressure in 2m steps from 65 bar to 34 bar, bled back 10 m3.
22:00	22:45	0	drilling -- other	ok	Bullheaded well with SW, 250/500/1000 l/min with 33/75/94 bar, pumped 28 m3.
22:45	00:00	0	drilling -- other	ok	Monitored pressure after bullheading, pressure decreased from 83 bar to 73 bar.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	139		service equ -- wellhead tubular equ	0	00:00	BOP pressure test had to be aborted due to leakage in seal on BOP isolation test tool.

