

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-11-27 00:00 - 2013-11-28 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	18
Days Ahead/Behind (+/-):	6.8
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3299
Depth mTVD:	2848.3
Plug Back Depth mMD:	
Depth at formation strength mMD:	2623
Depth At Formation Strength mTVD:	2468.9
Depth At Last Casing mMD:	3294.7
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Bled down pressure in 9 5/8" x 13 3/8" annulus. Set and energized seal assembly. Attempted to pressure test seal assembly. No success. Displaced riser to 1,28 SG OBM. POOH with seal assembly running tool from 140 m. RIH with seal assembly retrieving tool to 140 m. Pressure tested seal assembly to 20/345 bar. Tested BOP pipe rams and annular to 20/345 bar. Installed wear bushing in well head. Tested BOP shear rams to 20/345 bar. P/U and M/U 8 1/2" auto trak assy. Installed radioactive sources. M/U 8 1/2" BHA and RIH to 182 m. Pressure tested TDS to 20/345 bar.

Summary of planned activities (24 Hours)

RIH w/ 8 1/2" BHA and drill 9 5/8" shoe track. Clean out rat hole and drill 3 m new formation. Circulate well clean and condition mud weight to 1,32 SG. Perform FIT. Drilling and geosteering 8 1/2" hole.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:15	0	drilling -- other	ok	Bled down pressure in 2m steps from 73 bar to 0 bar. Shut in, monitored pressure built up to 20 bar/10 min. Opened well and observed on T/T, 0,6 m3 returns. Shut in, monitored pressure built up to 7 bar/10 min. Opened well, 0,2 m3 /10 min. Shut in, no pressure increase observed. Bled back 12,5 m3 in total, leaving 83,5 m3 brine in the annulus.
02:15	05:00	0	interruption -- repair	ok	Set and energized seal assembly as per GE Vetco procedure. Performed line test and attempted to pressure test seal assembly to 20/345 bar for 5/10 min. No success.
05:00	05:30	140	interruption -- repair	ok	Released seal assembly running tool.
05:30	06:00	140	drilling -- bop/wellhead equipment	ok	Prepared to displace riser to 1,28 SG OBM.
06:00	07:00	140	drilling -- bop/wellhead equipment	ok	Prepared and displaced riser to 1,28 SG OBM with 2000 lpm, 10 bar.
07:00	07:15	140	interruption -- repair	ok	Performed pre-job meeting prior to POOH with PADPRT.
07:15	07:45	0	interruption -- repair	ok	POOH with PADPRT from 140 m. Cleaned and inspected PADPRT, L/D same.
07:45	08:00	0	drilling -- bop/wellhead equipment	ok	Cleaned and cleared rig floor of excess equipment.
08:00	08:15	45	interruption -- repair	ok	M/U jetting assy and RIH to 45 m.
08:15	08:30	45	interruption -- repair	ok	P/U and M/U seal assembly retrieving tool.
08:30	08:45	140	interruption -- repair	ok	RIH with seal assembly retrieving tool to 140 m.
08:45	09:00	140	drilling -- bop/wellhead equipment	ok	Landed and set seal assembly retrieving tool according to Vetco instructions.
09:00	10:00	140	drilling -- bop/wellhead equipment	ok	Pressure tested seal assembly to 20/345 bar for 5/10 min.
10:00	12:45	140	drilling -- bop activities	ok	Tested BOP pipe rams and annular to 20/345 bar for 5/10 min. Tested kill and choke lines to 20/345 bar for 5/10 min.
12:45	13:15	140	drilling -- bop activities	ok	Realeased seal assembly retrieving tool according to Vetco instructions.
13:15	13:30	0	drilling -- bop activities	ok	POOH seal assembly retrieving tool/BOP test tool from 140 m.
13:30	13:45	0	drilling -- bop activities	ok	Cleaned and inspected seal assembly retrieving tool and L/D same.
13:45	14:00	140	drilling -- bop/wellhead equipment	ok	M/U wear bushing running tool and wear bushing. RIH with wear bushing 140 m.
14:00	14:15	140	drilling -- bop/wellhead equipment	ok	Set wear bushing and released running tool.
14:15	15:15	0	drilling -- bop/wellhead equipment	ok	POOH with wear bushing running tool from 140 m. L/D WBRT.
15:15	15:45	0	drilling -- bop activities	ok	Tested BOP shear rams and 9 5/8" casing to 20/345 bar for 5/10 min.
15:45	16:00	0	drilling -- drill	ok	Performed pre-job meeting Prior to M/U 8 1/2" BHA.
16:00	17:45	28	drilling -- trip	ok	P/U and M/U 8 1/2" auto trak assy to 28 m.
17:45	18:45	28	drilling -- trip	ok	Plugged into auto trak, program and verify tool for correct setup.
18:45	19:30	47	drilling -- trip	ok	M/U 8 1/2" BHA and RIH to 47 m.
19:30	19:45	47	drilling -- drill	ok	Performed pre-job meeting prior to handling of radioactive sources.
19:45	20:15	47	drilling -- trip	ok	Installed radioactive sources into litmotrak.
20:15	20:30	47	drilling -- trip	ok	Changed handling equipment from 5" to 5 1/2".
20:30	20:45	89	drilling -- trip	ok	M/U 8 1/2" BHA and RIH from 47 m to 89 m.
20:45	21:00	89	drilling -- trip	ok	Changed handling equipment from 5 1/2" to 5".
21:00	21:45	182	drilling -- trip	ok	P/U X-O and jar. RIH with 8 1/2" BHA on 5 1/2" HWDP from 89 m to 182 m.
21:45	00:00	182	drilling -- other	ok	R/U test line to TDS. Performed line test to 20 /345 bar for 5/10 min. Pressure tested TDS and kelly hose to 20/345 bar for 5/10 min.

Drilling Fluid

Sample Time	03:00	09:00	22:00
Sample Point	Active pit	Active pit	Active pit
Sample Depth mMD	3299.6	3299.6	3299

Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.28	1.28	1.28
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	31	30	31
Yield point (Pa)	12.5	12.5	12.5
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			