

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-12-02 00:00 - 2013-12-03 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	23
Days Ahead/Behind (+/-):	17.8
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4685
Depth mTVD:	3212.3
Plug Back Depth mMD:	
Depth at formation strength mMD:	3302
Depth At Formation Strength mTVD:	2848
Depth At Last Casing mMD:	3294.7
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

POOH with 8 1/2" BHA from 4336 m. L/D 8 1/2" BHA. R/U handling equipment for 7" liner job. M/U shoetrack to 60 m. Troubleshooting on Weatherford casing tong. Found damaged/sheared breakband. Changed out breakband on casing tong.

Summary of planned activities (24 Hours)

R/D and L/O Weatherford casing tong from rig floor. Install Weatherford back up casing tong. Run 7" liner M/U liner hanger. RIH with 7" liner on 5 1/2" DP.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:15	3288	drilling -- trip	ok	POOH with 8 1/2" BHA from 4336 m to 3288 m. Avg. tripping speed 322 m/hr.
03:15	03:45	3288	drilling -- trip	ok	Flow checked well. Well static. Took torque readings.
03:45	06:00	1922	drilling -- trip	ok	POOH with 8 1/2" BHA from 3388 m to 1922 m. Avg. tripping speed 651 m/hr.
06:00	07:00	1360	drilling -- trip	ok	POOH with 8 1/2" BHA from 1922 m to 1360 m. Avg. tripping speed 562 m/hr.
07:00	07:15	1360	drilling -- drill	ok	Performed pre-job/handover meeting with crew.
07:15	07:30	1360	drilling -- trip	ok	Cleaned and checked BX-elevator. Cheched oil level on HPU and top up same.
07:30	09:00	223	drilling -- trip	ok	POOH with 8 1/2" BHA from 1360 m to 223 m. Avg. tripping speed 758 m/hr.
09:00	09:15	223	drilling -- trip	ok	Performed kick drill with crew, 65 sec.
09:15	09:30	223	drilling -- trip	ok	Flow checked well for 15 min. Well static.
09:30	09:45	100	drilling -- trip	ok	POOH with 8 1/2" BHA from 223 m to 100 m.
09:45	10:00	100	drilling -- drill	ok	Performed pre-job meeting prior to handling BHA and radioactive sources.
10:00	10:15	100	drilling -- trip	ok	Changed to 5" handling equipment. Filled trip tank.
10:15	11:15	48	drilling -- trip	ok	POOH with 8 1/2" BHA from 100 m to 48 m while R/B 5 1/2" HWDP and jar in derrick.
11:15	11:30	48	drilling -- trip	ok	Changed to 5 1/2" handling equipment.
11:30	11:45	48	drilling -- trip	ok	Removed radioactive sources from Litro rak.
11:45	13:00	48	drilling -- trip	ok	Plugged in to MWD and down loaded data.
13:00	14:45	0	drilling -- trip	ok	POOH with 8 1/2" BHA from 48 M and L/D same on deck.
14:45	15:00	0	drilling -- other	ok	Cleaned and clered rig floor for excess equipment.
15:00	15:15	0	drilling -- casing	ok	Performed pre-job meeting prior to rig 7" liner equipment.
15:15	18:00	0	drilling -- casing	ok	R/U handling equipment for 7" liner. CSG tong, inserts in BX-elevator, Installed fill up swedge to TDS. Pulled in HTS and installed power rollers on same .
18:00	18:30	0	completion -- other	ok	Performed service on traveling bluck, electric motor and dolly.
18:30	20:00	0	drilling -- casing	ok	R/U handling equipment for 7" liner. Installed PS-30 in rotary. M/U swedge to TIW. Checked CSG tong.
20:00	20:15	0	drilling -- casing	ok	Performed pre-job meeting with crew prior to P/U and run 7" liner.
20:15	21:45	60	drilling -- casing	ok	M/U shoetrack to 60 m. P/U 7" primary shoe joint, checked float. M/U shoe joint, intermediate joints and float collar joint, checked flow through. Filled every joint.
21:45	22:00	60	interruption -- repair	ok	Weatherford casing crew installed hydraulic hoses for stabbing arm and changed out sticking inserts in BX-elevator from Weatherford to Mearsk inserts.
22:00	23:15	60	interruption -- repair	ok	Pulled up joint no. 6 attempted to M/U same no success. Troubleshooting on Weatherford casing tong. Found damaged/sheared breakband.
23:15	23:30	60	interruption -- repair	ok	Performed pre-job meeting prior to change out damaged breakband.
23:30	23:45	60	interruption -- repair	ok	Changed out damaged breakband.
23:45	00:00	60	interruption -- repair	ok	Back out joint no. 6 and confirmed threads damaged on joint and in collar on float joint pup.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
14	8.5 in	TD606X	M223	Baker Hughes Inteq	51.9	3299	3299			26.7	33	1385.4	42

Drilling Fluid

Sample Time	09:00	11:00	22:00
Sample Point	Flowline	Active pit	Active pit
Sample Depth mMD	4685	4685	4685
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.32	1.32	1.32
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			

