

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-12-03 00:00 - 2013-12-04 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	24
Days Ahead/Behind (+/-):	17.6
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	4685
Depth mTVD:	3212.3
Plug Back Depth mMD:	
Depth at formation strength mMD:	3302
Depth At Formation Strength mTVD:	2848
Depth At Last Casing mMD:	3294.7
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

L/U 7" liner joint no. 155. L/O primary landing/float joint. R/D Weatherford casing tong. P/U back up casing tong from deck and installed same. P/U and M/U landing collar/float joint. RIH with 7" liner from 60 m to 118 m. Performed Time out for safety regarding red zone policy. RIH with 7" liner from 118 m to 423 m.

Summary of planned activities (24 Hours)

Run 7" liner M/U liner hanger. RIH with 7" liner on 5 1/2" DP.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	60	interruption -- repair	ok	L/U 7" liner joint no. 155 due to damaged threads.
00:15	02:15	60	interruption -- repair	ok	Attempted to break out collar on float pup, no success due to missing jaws size for breaking out collars.
02:15	02:45	48	interruption -- repair	ok	L/O primary landing/float joint. Backed out with chain tongs.
02:45	03:00	48	interruption -- repair	ok	Checked box on intermediate joint no. 4 threads ok.
03:00	03:30	48	interruption -- repair	ok	P/U back up landing collar/float joint B. Attempted to M/U with Weatherford casing tong no success.
03:30	04:00	48	interruption -- repair	ok	Weatherford casing crew changed dies and attempted to solve the problem.
04:00	04:15	48	interruption -- repair	ok	Performed pre-job meeting prior to R/D casing tong.
04:15	04:45	48	interruption -- repair	ok	L/U landing collar/float joint.
04:45	06:00	48	interruption -- repair	ok	Prepared to R/D Weatherford casing tong. Removed HTS rollers and frame.
06:00	06:30	48	interruption -- repair	ok	Removed casing tong from frame and transferred casing tong to deck.
06:30	07:00	48	interruption -- repair	ok	P/U back up casing tong from deck.
07:00	07:15	48	interruption -- repair	ok	Performed pre-job meeting with crew prior to R/U Weatherford back up casing tong.
07:15	09:00	48	interruption -- repair	ok	R/U Weatherford back up casing tong.
09:00	09:15	48	drilling -- casing	ok	Performed pre-job meeting prior to run 7" liner.
09:15	11:15	107	drilling -- casing	ok	P/U and M/U landing collar/float joint. RIH with 7" liner from 60 m to 107 m. Filled every joint.
11:15	11:45	107	interruption -- repair	ok	Changed casing tong dies.
11:45	12:00	118	drilling -- casing	ok	RIH with 7" liner from 107 m to 118 m. Filled every joint.
12:00	12:30	118	drilling -- casing	ok	Performed Time out for safety regarding red zone policy.
12:30	14:00	118	drilling -- casing	ok	Changed liner running setup to using PRS.
14:00	14:30	118	interruption -- repair	ok	Function tested Weatherford auto stabber.
14:30	15:00	118	drilling -- casing	ok	Cleaned and cleared rig floor. Held TOSF.
15:00	19:00	259	drilling -- casing	ok	RIH with 7" liner from 118 m to 259 m. Filled every 5th joint. Average running rate 3 joints/hr. L/U damaged/over torqued joint no. 147 and 148.
19:00	19:15	259	drilling -- casing	ok	Performed pre-job/handover meeting with crew.
19:15	20:15	328	drilling -- casing	ok	RIH with 7" liner from 259 m to 328 m. Filled every 5th joint. Average running rate 6 joints/hr.
20:15	20:45	328	interruption -- repair	ok	Changed casing tong dies and clamps.
20:45	21:30	328	drilling -- casing	ok	Attempted to change collar on joint no. 130 no success due to spear collar not compatible. L/U damaged/over torqued joint no. 130 and 131.
21:30	23:30	411	drilling -- casing	ok	RIH with 7" liner from 328 m to 411 m. Filled every 5th joint. Average running rate 3,5 joints/hr.
23:30	23:45	411	interruption -- repair	ok	Changed casing tong dies.
23:45	00:00	423	drilling -- casing	ok	RIH with 7" liner from 411 m to 423 m. Filled every 5th joint. Average running rate 4 joints/hr.

Drilling Fluid

Sample Time	09:00
Sample Point	Flowline
Sample Depth mMD	4685
Fluid Type	Enviromul Yellow
Fluid Density (g/cm3)	1.32
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	

Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	33
Yield point (Pa)	13.5
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	