

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-12-04 00:00 - 2013-12-05 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	25
Days Ahead/Behind (+/-):	17.5
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4685
Depth mTVD:	3212.3
Plug Back Depth mMD:	
Depth at formation strength mMD:	3302
Depth At Formation Strength mTVD:	2848
Depth At Last Casing mMD:	3294.7
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

RIH with 7" liner to 884 m. Due to bad weather forecast P/U liner hanger from deck and R/B same in derrick. RIH with 7" liner to 1084 m. Removed fast line guide from derrick. RIH with 7" liner to 1503 m. P/U and M/U liner hanger.

Summary of planned activities (24 Hours)

Running in hole with 7" liner on 5 1/2" DP to 9 5/8" shoe. Circulate liner volume. RIH with 7" liner on 5 1/2" DP to 1 stand above TD. Wash down last stand to 4685 m. space out. M/U cement head. Circulate btm's up and set hanger.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	470	drilling -- casing	ok	RIH with 7" liner from 423 m to 470 m. Filled every 5th joint. Average running rate 8 joints/hr.
00:30	01:00	470	interruption -- repair	ok	Changed casing tong dies.
01:00	02:30	610	drilling -- casing	ok	RIH with 7" liner from 470 m to 610 m. Filled every 5th joint. Average running rate 8 joints/hr.
02:30	02:45	610	interruption -- repair	ok	Changed casing tong dies.
02:45	05:45	873	drilling -- casing	ok	RIH with 7" liner from 610 m to 873 m. Filled every 5th joint. Average running rate 7 joints/hr.
05:45	06:00	873	drilling -- casing	ok	Grease and checking elevator, slips and casing tong.
06:00	06:15	884	drilling -- casing	ok	RIH with 7" liner from 873 m to 884 m. Filled every 5th joint. Average running rate 3,5 joints/hr.
06:15	07:00	884	drilling -- casing	ok	Planned to P/U liner hanger, due to bad weather forecast.
07:00	07:15	884	drilling -- casing	ok	Performed pre-job meeting with crew prior to P/U and R/B liner hanger in derrick.
07:15	08:15	884	drilling -- casing	ok	P/U liner hanger from deck and R/B same in derrick. Tested ran cement head with PDM. Checked dies in PRS.
08:15	10:30	1060	drilling -- casing	ok	RIH with 7" liner from 884 m to 1060 m. Filled every 5th joint. Average running rate 6,5 joints/hr.
10:30	10:45	1060	drilling -- casing	ok	Cleaned rig floor.
10:45	11:00	1084	drilling -- casing	ok	RIH with 7" liner from 1060 m to 1084 m. Filled every 5th joint. Average running rate 7 joints/hr.
11:00	11:30	1084	completion -- other	ok	Changed casing tong dies.
11:30	13:45	1084	interruption -- repair	ok	Performed derrick inspection and looking for PDO due to bad weather forecast. Observed loose rollers on fast line guide. Removed fast line guide from derrick. Checked work site for tools.
13:45	15:15	1164	drilling -- casing	ok	RIH with 7" liner from 1084 m to 1164 m. Filled every 5th joint. Average running rate 4,5 joints/hr.
15:15	15:30	1164	interruption -- repair	ok	Changed casing tong dies.
15:30	16:15	1211	drilling -- casing	ok	RIH with 7" liner from 1164 m to 1211 m. Filled every 5th joint. Average running rate 4 joints/hr.
16:15	16:30	1211	drilling -- casing	ok	Changed out casing tong dies and holders prior to M/U 7" pup joint.
16:30	18:00	1356	drilling -- casing	ok	RIH with 7" liner from 1211 m to 1356 m. Filled every 5th joint. Average running rate 8 joints/hr.
18:00	18:15	1356	interruption -- repair	ok	Changed casing tong dies.
18:15	19:00	1402	drilling -- casing	ok	RIH with 7" liner from 1356 m to 1402 m. Filled every 5th joint. Average running rate 5 joints/hr.
19:00	19:30	1402	drilling -- casing	ok	Changed casing tong dies.
19:30	21:15	1503	drilling -- casing	ok	RIH with 7" liner from 1402 m to 1503 m. Filled every 5th joint. Average running rate 5 joints/hr. Broke out joint no. 122 checked thread due to bad graph, thread cleaned and inspected ,thread ok.
21:15	21:30	1503	drilling -- casing	ok	Performed pre-job meeting with crew prior to M/U liner hanger.
21:30	23:00	1503	drilling -- casing	ok	Changed to 5 1/2" inserts in BX-elevator. P/U and M/U liner hanger.
23:00	23:15	1503	drilling -- casing	ok	Performed pre-job meeting prior to remove PS-30 slips and install master bushing in rotary.
23:15	23:30	1503	drilling -- casing	ok	Cleaned and cleared rig floor for excess liner equipment.
23:30	23:45	1503	drilling -- casing	ok	Removed PS-30 slips and install master bushing in rotary.
23:45	00:00	1515	drilling -- casing	ok	Lowered liner hanger and removed protection covers.

Drilling Fluid

Sample Time	10:00	22:00
Sample Point	Flowline	Active pit
Sample Depth mMD	4685	4685
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.32	1.32
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		

Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	33	35
Yield point (Pa)	13.5	12.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		