

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-12-08 00:00 - 2013-12-09 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	29
Days Ahead/Behind (+/-):	17.2
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4685
Depth mTVD:	3212.3
Plug Back Depth mMD:	
Depth at formation strength mMD:	3302
Depth At Formation Strength mTVD:	2848
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

POOH with liner hanger running tool. Waited on cement. Attempted to perform line test to 345 bar, no success. Installed safe lock plug at 645 m and pressure tested same from above to 345 bar. Displaced riser to seawater. RIH with jet sub and wear bushing retrieving tool to 166 m.

Summary of planned activities (24 Hours)

Nipple down diverter, slick joint and BOP. Run in and MU Claxton tool to NT-2 connector on High Pressure Drilling Riser. Disconnect riser tension system. Unlatch TIV back connector and prepare to pull high pressure drilling riser.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	25	drilling -- casing	ok	Removed PS-21 from rotary and installed master bushing.
00:30	01:45	0	drilling -- casing	ok	POOH with liner hanger running tool from 25 m and L/D same on deck.
01:45	02:00	0	completion -- other	ok	Cleaned and cleared rig floor.
02:00	04:30	613	completion -- other	ok	P/U and M/U safe lock plug and RIH same to 613 m.
04:30	06:00	613	interruption -- wait	ok	Waited on cement. Performed general rig service.
06:00	09:45	613	interruption -- wait	ok	Waited on cement. Performed preventive maintenance on drill floor equipment.
09:45	10:00	613	drilling -- casing	ok	De-isolated drill floor equipment and prepared to pressure test well.
10:00	10:15	613	drilling -- casing	ok	Spaces out and closed lower pipe ram with reduced closing pressure. Pulled tool joint up underneath pipe ram and returned to normal working pressure.
10:15	10:45	613	interruption -- repair	ok	Attempted to perform line test to 20/345 bar, no success due to leaking cement unit.
10:45	13:00	613	interruption -- repair	ok	Cementer repacking around piston. Test unit. Isolated drill floor equipment. Performed PM on ironroughneck and TDS. De-isolated drill floor equipment
13:00	14:15	613	drilling -- casing	ok	Perform line test to 20/345 bar. Attempted to pressure test well to 345 bar, no success. Pumped 2036 ltr received 1500 ltr. Leakage on 138 bar, 1 ,76 Sg leakoff.
14:15	15:00	645	completion -- other	ok	RIH with safe lock plug from 613 m to 645 m. Established circulation with 1085 lpm, 25 bar. Washed area from 647 m to 643 m. Took up/down weight prior to set safe lock plug, 97/87 ton.
15:00	16:00	645	completion -- other	ok	Set safe lock plug as per Archer instruction. Element depth 645. Top stinger 642.44 m.
16:00	16:15	641	completion -- other	ok	Spaced out and closed lower pipe ram with reduced closing pressure. Pulled tool joint up underneath pipe ram and returned to normal working pressure.
16:15	17:00	641	completion -- other	ok	Lined up and pressure tested surface lines to 345 bar for 10 min. Pressure tested safe lock plug to 345 bar for 10 min against pipe rams.
17:00	17:30	641	completion -- other	ok	Opened pipe rams. Spotted 5 m3 hi-vis pill 4 m above safe lock plug.
17:30	18:30	160	completion -- other	ok	POOH with safe lock running tool to 160 m.
18:30	19:00	160	completion -- other	ok	Cleaned and tidied drill floor. Prepared to displace riser from 160 m to surface.
19:00	19:15	160	completion -- other	ok	Performed pre-job meeting prior to displace riser to SW.
19:15	19:30	160	completion -- other	ok	Checked line up prior to displace riser to SW. Connected TDS to drill string.
19:30	19:45	160	completion -- other	ok	Established circulation with 2400 lpm, 108 bar. Heated up mud for 10 min.
19:45	20:45	160	completion -- other	ok	Pumped 10 m3 soap pill and displaced riser to SW with 2400 lpm, 108 bar, 80 rpm, 1-5 kNm.
20:45	21:15	160	completion -- other	ok	Closed annular and flushed kill/choke lines with SW. Opened annular.
21:15	22:00	0	completion -- other	ok	POOH with safe lock plug running tool from 160 m and L/D same.
22:00	22:15	0	completion -- other	ok	Cleaned and cleared rig floor.
22:15	22:30	0	completion -- bop/wellhead equipment	ok	Performed pre-job meeting prior to retrieve wear bushing.
22:30	23:15	138	completion -- bop/wellhead equipment	ok	M/U jet sub assy and wear bushing retrieving tool. RIH to 138 m.
23:15	23:30	138	completion -- bop/wellhead equipment	ok	M/U TDS and jet wash wear bushing from 138 m to 141 m, 1500 lpm, 67 spm, 10 bar
23:30	00:00	166	completion -- bop/wellhead equipment	ok	RIH with jet wash assy and wear bushing retrieving tool from 138 m to 166 m.

Drilling Fluid

Sample Time	15:00
Sample Point	Active pit
Sample Depth mMD	4685
Fluid Type	Enviromul Yellow
Fluid Density (g/cm3)	-999.99
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	

Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	45
Yield point (Pa)	12.5
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	