

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-12-09 00:00 - 2013-12-10 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	30
Days Ahead/Behind (+/-):	17.1
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4685
Depth mTVD:	3212.3
Plug Back Depth mMD:	
Depth at formation strength mMD:	3302
Depth At Formation Strength mTVD:	2848
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

Retrieved wear bushing. Installed lockdown sub. N/D diverter, slick joint and BOP. Connected Claxton NT-2 running tool to BOP drilling riser joint. Transferred weight from tensioner system to TDS. Started to disconnect cylinders from tension ring.

Summary of planned activities (24 Hours)

Disconnect riser tension system. Unlatch tieback connector. Pull high pressure drilling riser. Prepare to run production riser. Run production riser.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	185	completion -- bop/wellhead equipment	ok	RIH with jet wash assy and wear bushing retrieving tool from 166 m to 185 m.
00:15	00:30	172	completion -- bop/wellhead equipment	ok	engaged wear bushing and set down 5 ton. Took 33 ton over pull to disengage wear bushing. POOH to 172 m.
00:30	02:15	48	completion -- bop/wellhead equipment	ok	POOH with wear bushing from 172 m to 48 m. L/U wear bushing and r-tool.
02:15	02:45	0	completion -- bop/wellhead equipment	ok	POOH with jet sub assy from 48 m and L/U jet sub assy.
02:45	03:00	0	completion -- bop/wellhead equipment	ok	Cleaned and cleared rig floor.
03:00	04:00	138	completion -- bop/wellhead equipment	ok	P/U and M/U PADPRT. RIH with PADPRT to 138 m. Landed sub in WH. Set lock down sub.
04:00	06:00	138	completion -- bop/wellhead equipment	ok	Performed line test to 207 bar against HCR. Pressure set lockdown sub. Closed annular and attempted to pressure set no success. Opened annular. Closed upper pipe ram. Pressure set lockdown sub according DOP to 207 bar for 15 min.
06:00	06:30	138	completion -- bop/wellhead equipment	ok	Took 30 ton overpull to confirm lockdown sub is set. Reduced weight to 2 ton overpull and released running tool.
06:30	08:00	0	completion -- bop/wellhead equipment	ok	POOH with lockdown sub RT and L/D same.
08:00	09:15	0	completion -- bop/wellhead equipment	ok	R/D elevator and rotating arm. Cleaned and cleared rig floor for excess equipment.
09:15	09:30	0	completion -- bop/wellhead equipment	ok	Performed pre-job meeting prior to pull diverter.
09:30	10:00	0	completion -- bop/wellhead equipment	ok	Prepared to pull diverter. Removed master bushing from rotary. Informed production to shut down production on all wells.
10:00	11:00	0	completion -- bop/wellhead equipment	ok	Bleed down kooomey unit. Pulled diverter according to procedure. Secured diverter in setback area.
11:00	12:45	0	completion -- bop/wellhead equipment	ok	Drained slick joint. Connected slings. Disconnected slick joint from annular. L/D slick joint. Installed master bushing in rotary.
12:45	13:00	0	completion -- bop/wellhead equipment	ok	Performed pre-job meeting prior to N/D BOP.
13:00	17:00	0	completion -- bop/wellhead equipment	ok	N/D BOP according to procedure. Disconnected BOP from drilling riser.
17:00	18:30	0	completion -- bop/wellhead equipment	ok	Skidded BOP to above BOP test stump. Installed gasket and cleaned inside NT 2 connector. Waited on scaffolders prior to land BOP on test stump.
18:30	19:00	0	completion -- bop/wellhead equipment	ok	Installed BX-elevator and rotating arm.
19:00	19:15	0	completion -- bop/wellhead equipment	ok	Performed pre-job meeting with crew prior to M/U Claxton NT-2 running tool.
19:15	20:30	0	completion -- bop/wellhead equipment	ok	P/U Claxton NT-2 running tool. Removed master bushing and drive ring. Ran Claxton NT-2 running tool through rotary. Installed master bushing and drive ring. M/U and ran Claxton NT-2 running tool to 1 m above BOP drilling riser joint.
20:30	20:45	0	completion -- bop/wellhead equipment	ok	Set dogs and landed Claxton NT-2 running tool on BOP drilling riser joint.
20:45	21:45	0	completion -- bop/wellhead equipment	ok	M/U Claxton NT-2 running tool to BOP drilling riser joint according to procedure. Performed pre-job meeting with crew prior to disconnect riser tensioner system.
21:45	22:15	0	completion -- bop/wellhead equipment	ok	Pulled up 135 ton on string to take weight off riser tensioner system. TDS, weight indicator 152 ton.
22:15	00:00	0	completion -- bop/wellhead equipment	ok	Reduced hydraulic pressure on riser tensioner system in steps and transfer all load to top drive. Started to disconnect cylinders from tension ring according to procedure. Simultaneously prepared Well Partners equipment on drill floor. Removed scaffold from riser in moonpool.

Drilling Fluid

Sample Time	20:00
Sample Point	Active pit
Sample Depth mMD	4685
Fluid Type	Enviromul Yellow
Fluid Density (g/cm3)	1.32
Funnel Visc (s)	-999.99

Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	46
Yield point (Pa)	11.5
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	