

Summary report

Wellbore: 15/9-F-15 D

Period: 2014-01-12 00:00 - 2014-01-13 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	59
Days Ahead/Behind (+/-):	18.6
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4685
Depth mTVD:	3212
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

P/U guns for perforating run no. 4. RIH with perforation string to 4100 m. Correlated across interval and perforated interval from 4022 m to 4034 m. POOH from 4019 m and L/D tool string. Tested on cabel head and inspected lubricator head. P/U guns and tool string for perforating run no. 5. RIH with perforation string to 4000 m. Correlated across interval and perforated interval from 3890 m to 3902 m.

Summary of planned activities (24 Hours)

POOH with perforation run #6. L/D toolstring.
P/U perforation toolstring #7. RIH with same.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	0	completion -- perforate	ok	Performed system test on tractor. M/U lubricator at QST.
00:30	02:00	27	completion -- perforate	ok	P/U guns and tool string for perforating run no. 4.
02:00	02:30	27	completion -- perforate	ok	M/U lubricator at QST. Pressure tested lubricator to 275 bar. Filled riser with meg.
02:30	03:15	250	completion -- perforate	ok	Opened well and RIH with perforation string no. 4 on WL to 250 m.
03:15	06:00	4100	completion -- perforate	ok	RIH with perforation string on WL with 30 m/min according to program. Toolstring stopped moving at 4100 m / 74,95 deg inclination.
06:00	07:45	4100	completion -- perforate	ok	Correlated across interval 4022 m to 4034 m.
07:45	08:00	4019	completion -- perforate	ok	Perforated interval from 4022 m to 4034 m with WHP 32 bar. WHP stabilized at 32 bar.
08:00	09:45	230	completion -- perforate	ok	POOH from 4019 m to 230 m with perforating gun assembly no. 4. Powered down logging unit.
09:45	10:00	27	completion -- perforate	ok	Tools in catcher. Closed SV, 32 bar SIWHP. Closed HMW.
10:00	10:30	27	completion -- perforate	ok	Inflow tested HMV with SIWHP 5 bar for 10 min. Meanwhile performed pre-job meeting prior to R/D lubricator and changing out tool string and L/O guns .
10:30	10:45	27	completion -- perforate	ok	Bled off pressure in lubricator and purged clean with nitrogen.
10:45	12:00	0	completion -- perforate	ok	Broke out lubricator at QST. L/D tractor, tool string and guns.
12:00	13:00	0	completion -- perforate	ok	Performed test on cabel head.
13:00	15:00	0	completion -- perforate	ok	Observed that the lubricator head suspension sling had caught up on elevator bolt. Performed pre-job meeting. Reslung lubricator head.
15:00	15:30	0	completion -- perforate	ok	Serviced and inspected lubricator head. Inspected wire line upper sheave.
15:30	16:45	0	completion -- perforate	ok	Performed test on tool string.
16:45	17:00	0	completion -- perforate	ok	Performed pre-job meeting prior to P/U perforating assy no. 5.
17:00	17:45	27	completion -- perforate	ok	P/U guns and tool string for perforating run no. 5.
17:45	18:15	27	completion -- perforate	ok	M/U lubricator at QST. Pressure tested lubricator to 275 bar. Filled riser with meg.
18:15	18:30	250	completion -- perforate	ok	Opened well and RIH with perforation string no. 5 on WL to 250 m.
18:30	21:00	4000	completion -- perforate	ok	RIH with perforation string on WL with 30 m/min according to program. Toolstring stopped moving at 4000 m / 71,3 deg inclination.
21:00	23:45	3887	completion -- perforate	ok	Correlated across interval 3890 m to 3902 m.
23:45	00:00	3887	completion -- perforate	ok	Perforated interval from 3890 m to 3902 m with WHP 32 bar. WHP stabilized at 32 bar.

Drilling Fluid

Sample Time	00:00
Sample Point	
Sample Depth mMD	-999.99
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	

Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	