

Summary report

Wellbore: 15/9-F-15 D

Period: 2014-01-13 00:00 - 2014-01-14 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	60
Days Ahead/Behind (+/-):	18.9
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	4685
Depth mTVD:	3212
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

POOH from 3859 m and L/D tool string. Prepared guns for run no. 6 on deck. Tested tool string. WOW. P/U perforation toolstring # 6. RIH with same to 4045 m. Correlated across interval 3853 m to 3859 m and perforated interval. POOH to 1000 m with perforating assembly no. 6.

Summary of planned activities (24 Hours)

P/U perforation toolstring #7. RIH with same.
POOH with perforation toolstring #7.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:15	250	completion -- perforate	ok	POOH from 3987 m to 250 m with perforating gun assembly no. 5. Powered down logging unit.
02:15	02:30	27	completion -- perforate	ok	Tools in catcher. Closed SV, 33 bar SIWHP. Closed HMW.
02:30	04:00	27	completion -- perforate	ok	Inflow tested HMV with SIWHP 5 bar for 10 min. Meanwhile performed pre-job meeting prior to R/D lubricator and changing out tool string and L/O guns.
04:00	04:15	27	completion -- perforate	ok	Bled off pressure in lubricator and purged clean with nitrogen.
04:15	05:30	0	completion -- perforate	ok	Broke out lubricator at QST. L/D tractor, tool string and guns.
05:30	06:00	0	completion -- perforate	ok	Prepared guns for run no. 6 on deck.
06:00	09:15	0	completion -- perforate	ok	Prepared guns for run no. 6 on deck. Tested tool string.
09:15	11:15	0	interruption -- waiting on weather	ok	WOW. Wind speed above 40 knts. Cranes unavailable for handling tool string. Performed pre-job meeting prior to P/U perforating assy no. 6.
11:15	14:15	27	completion -- perforate	ok	L/O tool string from run no. 5. P/U guns and tool string for perforating run no. 6.
14:15	14:45	27	completion -- perforate	ok	M/U lubricator at QST. Pressure tested lubricator to 250 bar. Filled riser with meg.
14:45	15:00	250	completion -- perforate	ok	Opened well and RIH with perforation string no. 6 on WL to 250 m.
15:00	19:00	4045	completion -- perforate	ok	RIH with perforation string on WL with 30 m/min according to program to 4045 m. Toolstring stopped moving at 3700 m / 79 deg inclination. Used tractor from 3700 m to 3800 m.
19:00	21:45	3859	completion -- perforate	ok	Correlated across interval 3853 m to 3859 m.
21:45	22:00	3859	completion -- perforate	ok	Perforated interval from 3853 m to 3859 m with WHP 33,8 bar. WHP stabilized at 33 bar.
22:00	00:00	1000	completion -- perforate	ok	POOH from 3859 m to 1000 m with perforating gun assembly no. 6.

Drilling Fluid

Sample Time	00:00
Sample Point	
Sample Depth mMD	-999.99
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	

Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	