

Summary report

Wellbore: 15/9-F-15 D

Period: 2014-01-14 00:00 - 2014-01-15 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	61
Days Ahead/Behind (+/-):	19.2
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4685
Depth mTVD:	3212
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4683.6
Depth At Last Casing mTVD:	3212

Summary of activities (24 Hours)

POOH with perforating gun assembly no. 6. MU gun assembly no. 7. RIH with perforation string on WL to 3620 m. Tractor down to 4100 m. Correlated across interval 3825 m to 3831 m and perforated interval. POOH with perforating gun assembly no. 7. L/D tool string. R/D wireline.

Summary of planned activities (24 Hours)

Pressure test x-mas tree. Handover well to production. Await decision for F-1 operation.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	250	completion -- perforate	ok	POOH from 1000 m to 250 m with perforating gun assembly no. 6. Powered down logging unit.
00:30	00:45	27	completion -- perforate	ok	Tools in catcher. Closed SV, 42 bar SIWHP. Closed HMW.
00:45	03:30	27	completion -- perforate	ok	Inflow tested HMV with SIWHP 5 bar for 10 min. Meanwhile performed pre-job meeting prior to R/D lubricator and changing out tool string and L/O guns .
03:30	03:45	27	completion -- perforate	ok	Bled off pressure in lubricator and purged clean with nitrogen.
03:45	05:00	0	completion -- perforate	ok	Broke out lubricator at QST. L/D tractor, tool string and guns.
05:00	06:00	0	completion -- perforate	ok	Prepared guns for run no. 7 on deck.
06:00	07:00	0	completion -- perforate	ok	Prepared guns for run no. 7 on deck. Tested tool string.
07:00	07:15	0	completion -- perforate	ok	Performed pre-job meeting prior to P/U perforating tool string no. 7.
07:15	09:00	27	completion -- perforate	ok	P/U guns and tool string for perforating run no. 7.
09:00	09:45	27	completion -- perforate	ok	M/U lubricator at QST. Pressure tested lubricator to 250 bar. Filled riser with meg.
09:45	12:45	3620	completion -- perforate	ok	RIH with perforation string on WL with 30 m/min according to program. Toolstring stopped moving at 3620 m / 77,6 deg inclination.
12:45	13:45	4100	completion -- perforate	ok	Continued RIH with perforation string on WL using Tractor to 4100 m
13:45	15:45	3831	completion -- perforate	ok	Correlated across interval 3825 m to 3831 m.
15:45	16:00	3822	completion -- perforate	ok	Perforated interval from 3825 m to 3831 m with WHP 33,8 bar. WHP stabilized at 33 bar.
16:00	18:00	250	completion -- perforate	ok	POOH from 1000 m to 250 m with perforating gun assembly no. 7. Powered down logging unit.
18:00	18:15	27	completion -- perforate	ok	Tools in catcher. Closed SV, 42 bar SIWHP. Closed HMW.
18:15	22:00	27	completion -- perforate	ok	Inflow tested HMV with SIWHP 5 bar for 10 min. Bled off pressure in lubricator and purged clean with nitrogen.
22:00	22:15	27	completion -- perforate	ok	Performed pre-job meeting prior to R/D lubricator, tool string and L/O guns.
22:15	22:45	0	completion -- perforate	ok	Broke out lubricator at QST. L/D tractor, tool string and guns.
22:45	00:00	0	completion -- wire line	ok	R/D wire line equipment. B/D lubricator and L/D same on deck.

Drilling Fluid

Sample Time	00:00
Sample Point	
Sample Depth mMD	-999.99
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	

Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Perforation Information

Time of Opening Well Perf	Time of Closing Well Perf	Top of Perf mMD	Bottom of Perf mMD	Top of Perf TVD	Bottom of Perf TVD
10:45		4582	4594		
12:00		4524	4536		
13:00		4110	4122		
12:00		4022	4034		
05:30		3890	3902		
05:00		3853	3859		
22:45		3825	3831		