

Summary report

Wellbore: 15/9-F-15 D

Period: 2016-07-16 00:00 - 2016-07-17 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	9
Days Ahead/Behind (+/-):	2
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	3172
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	2612
Depth At Last Casing mTVD:	2457.4

Summary of activities (24 Hours)

- Retrieved MS-T surface Seal Assy
- Cut 10 3/4" surface tie-back casing at 126 mMD
- Pulled 10 3/4" surface tie-back casing
- Attempted to release tie-back adapter

Summary of planned activities (24 Hours)

- Mill off top of casing stump
- RIH with torque tool and release tie-back adapter
- RIH with Itco spear and fish casing stump and tie-back adapter
- Punch below 10 3/4" casing hanger and ventilate out possible gas
- Mill 10 3/4" CH

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	40	plug abandon -- other	ok	Continued POOH with spear assy from 780 mMD to 40 mMD.
01:00	01:30	0	plug abandon -- other	ok	Retrieved drift. Pulled spear to surface and R/B same.
01:30	01:45	0	plug abandon -- other	ok	Performed TBT for retrieving surface MS-T seal assembly
01:45	02:00	0	plug abandon -- other	ok	Cleaned and cleared drill floor. Removed PS-21 slips and installed master bushing.
02:00	03:30	0	plug abandon -- other	ok	P/U and function tested MS-T seal retrieval tool
03:30	04:00	20.2	plug abandon -- other	ok	RIH with MS-T seal retrieval tool. Landed out on energizing ring threads. Engaged retrieval tool.
04:00	04:30	20.2	plug abandon -- other	ok	Pressured up energizing lock ring line to 103 bar and bled off pressure in line. Released MS-T seal assembly
04:30	04:45	0	plug abandon -- other	ok	M/U TDS and pulled free seal assembly with 51 ton overpull. Retrieved MS-T seal to surface.
04:45	05:15	0	plug abandon -- other	ok	B/O retrieval tool and L/O same
05:15	05:45	0	plug abandon -- other	ok	Cleaned and cleared drill floor and removed casing tong
05:45	06:00	0	plug abandon -- cut	ok	Performed TBT for cutting 10 3/4" tie-back casing
06:00	06:15	0	plug abandon -- cut	ok	P/U cutter/spear assembly
06:15	06:30	126	plug abandon -- cut	ok	RIH with cutter/spear assembly to 126 mMD
06:30	07:15	126	plug abandon -- cut	ok	Broke circulation. Staged up pumps to 500 lpm / 76 bar. Recorded up/down weight 74 / 71 ton.
07:15	07:45	126	plug abandon -- cut	ok	Positioned cutter at 126 mMD and cut casing. Observed positive indications of cut.
07:45	08:45	21	plug abandon -- cut	ok	Pumped out of hole with 280 lpm from 126 mMD to 21 mMD.
08:45	09:15	0	plug abandon -- other	ok	Attempted to engage spear several times, no positive indications of latch.
09:15	09:30	0	plug abandon -- trip	ok	POOH to surface and discovered CH and tie-back casing was coming out with spear assy. Observed spear not properly latched. Attempted to release spear on surface.
09:30	10:30	0	plug abandon -- other	ok	Closed annular with 400 psi and lined up through choke. Attempted to release spear while rotating and pumping at 2000 lpm / 21 bar.
10:30	11:00	0	plug abandon -- other	ok	Performed TBT and discussed way forward
11:00	13:00	0	plug abandon -- other	ok	R/U casing tong and elevator
13:00	13:30	0	plug abandon -- other	ok	Pulled out CH and 10 3/4" tie-back casing, total length 6,7m. Observed that adjustment sub had parted.
13:30	13:45	0	plug abandon -- other	ok	L/O cutter/spear assy with fish.
13:45	14:15	0	plug abandon -- other	ok	Discussed way forward. Meanwhile: Changed out elevator
14:15	14:45	0	plug abandon -- other	ok	R/D casing tong
14:45	17:00	0	plug abandon -- other	ok	P/U Itco spear and re-configured BHA to fish 10 3/4" tie-back casing.
17:00	17:15	30	plug abandon -- other	ok	RIH and engaged spear. Up/down weight 72 / 69 ton.
17:15	17:45	0	plug abandon -- other	ok	POOH with spear and fish. Secured 10 3/4" tie-back casing in rotary. Released spear and R/B same. Internal thread sleeve from adjustment sub stuck at grapple.
17:45	19:00	0	plug abandon -- equipment recovery	ok	Attempted to break connection between casing pup and adjustment sub.
19:00	19:15	0	plug abandon -- equipment recovery	ok	Performed TBT for using rig tongs to break connection between casing and adjustable sub
19:15	21:45	0	plug abandon -- equipment recovery	ok	Re-built dog collar to lift adjustable sub. Prepared rig tongs to break connection. Rig tongs not big enough to break connection on adjustable sub (11,5in). Meanwhile: Located bigger dies for casing tong and installed same.
					Broke connection between adjustable sub and casing with casing tong. L/O fish.
21:45	22:00	0	plug abandon -- equipment recovery	ok	Performed TBT for pulling and L/O 10 3/4" tie-back casing.
22:00	00:00	0	plug abandon -- equipment recovery	ok	POOH with 10 3/4" tie-back casing from 100 mMD to surface.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	2510		pipe handling equ syst -- drill floor tube handl syst	0	00:00	Bails knocked out sensor on casing tong
00:00	2764		drill floor -- draw works	0	00:00	VFD fault on drawworks motor #3