

Summary report

Wellbore: 15/9-F-15 D

Period: 2016-07-18 00:00 - 2016-07-19 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	11
Days Ahead/Behind (+/-):	1.9
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2894
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	2612
Depth At Last Casing mTVD:	2457.4

Summary of activities (24 Hours)

- Milled 10 3/4" CH ID to 12 1/4"

Summary of planned activities (24 Hours)

- Cut 10 3/4" x 9 5/8" casing
- Retrieve 10 3/4" x 9 5/8" casing
- Cut 13 3/8" casing
- RIH with 13 3/8" EZSV

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	0	plug abandon -- other	ok	Continued L/D jet sub/torque tool BHA. Cleaned and cleared drill floor. Meanwhile: Prepared to run spear BHA
00:30	00:45	0	plug abandon -- other	ok	Performed TBT for RIH with spear to fish casing stump and tie-back adapter.
00:45	01:15	0	plug abandon -- other	ok	P/U spear assy and set in slips. Removed thread sleeve from adjustable sub (left on the grapple from previous fishing run).
01:15	02:00	130	plug abandon -- trip	ok	RIH w/spear to 130 mMD. Engaged spear inside casing stump.
02:00	02:45	0	plug abandon -- trip	ok	POOH w/spear and fish. Observed 2 ton overpull. Secured fish in slips and released spear.
02:45	03:00	0	plug abandon -- other	ok	Performed TBT for L/O fish
03:00	03:45	0	plug abandon -- other	ok	L/O fish and R/B spear
03:45	04:00	0	plug abandon -- other	ok	Cleaned and cleared drill floor. Meanwhile: Prepared equipment to run guns.
04:00	04:15	0	plug abandon -- perforate	ok	Performed TBT for handling guns
04:15	05:15	0	plug abandon -- perforate	ok	P/U and M/U gun BHA
05:15	05:45	145.3	plug abandon -- perforate	ok	RIH w/guns to 145,3 mMD
05:45	06:15	145.3	plug abandon -- perforate	ok	Confirmed line up and closed BOP. B/O TDS and dropped ball. M/U TDS and started pumping with low rate. Guns fired at 139 bar. Continued circulating with 900 lpm / 6 bar. Lost 8m3 after firing guns.
06:15	06:45	145.3	plug abandon -- perforate	ok	Circulated B/U through choke. Max 1% gas measured on mud logging gas trap. No H2S detected.
06:45	07:15	145.3	plug abandon -- perforate	ok	Flow checked well for 5min through fully open choke, static. Opened BOP and flow checked well on TT for 10min, static.
07:15	08:00	0	plug abandon -- perforate	ok	POOH to surface
08:00	08:15	0	plug abandon -- perforate	ok	L/D perforation BHA
08:15	08:30	0	plug abandon -- mill	ok	Performed TBT for M/U casing hanger mill.
08:30	11:00	0	plug abandon -- mill	ok	P/U taper mill assy and removed stab and DC from taper mill run. P/U casing hanger mill and M/U same.
11:00	12:30	135	plug abandon -- mill	ok	P/U and M/U 8 1/4" DC. RIH w/ milling BHA to 135m.
12:30	12:45	141.3	plug abandon -- mill	ok	M/U TDS and RIH from 135mMD to 141 mMD. Established parameters 2000lpm/15bar, 80RPM/1-4kNm. Up/down weight 87/84ton. Tagged CH with 2 ton at 141,29 mMD.
12:45	19:00	141.5	plug abandon -- mill	ok	Milled 10 3/4" CH from 141,29mMD to 141,45mMD. Stalled out several times. Tried different parameters to maximize progress Parameters: 1000-2000lpm/4-15bar, 60-120RPM/4-25kNm, avg ROP 2,6cm/hr.
19:00	00:00	0	plug abandon -- mill	ok	Continued milling 10 3/4" CH from 141,45mMD to 141,51mMD. 2000 lpm/15 bar, 80-120rpm/4-25kNm, 3-6ton WOB, ROP 1 cm/hr. Experienced vibrations and string stalling out several times. Attempted to manipulate parameters to increase ROP.