

Summary report

Wellbore: 15/9-F-15 D

Period: 2016-07-20 00:00 - 2016-07-21 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	13
Days Ahead/Behind (+/-):	2.6
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2894
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	2612
Depth At Last Casing mTVD:	2457.4

Summary of activities (24 Hours)

- RIH with cutter and cut 10 3/4" x 9 5/8" casing at 850 mMD.
- POOH with cutter. Observed gain in TT
- Closed in well and investigated
- Continued POOH to surface
- RIH with spear
- Pulled tubing to 383 mMD. Observed gain in TT and shut in well
- Investigated gain in TT

Summary of planned activities (24 Hours)

- Continue pulling 10 3/4" CH
- RIH with cutter and cut 13 3/8" casing
- Set EZSV plug. Install same in 13 3/8" casing above cut
- Perforate 13 3/8" casing below CH
- Place cement plug in 13 3/8" casing

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	27	plug abandon -- mill	ok	Continued POOH to surface
00:30	02:30	0	plug abandon -- mill	ok	L/D BHA. Experienced over-torqued connection. Needed to clean jaws on IRN and break connections with 160 kNm. Cleaned and cleared drill floor
02:30	02:45	0	plug abandon -- cut	ok	Performed TBT for M/U and RIH with cutter BHA
02:45	03:45	17	plug abandon -- cut	ok	P/U and M/U cutter BHA. P/U and M/U 1 std 5 1/2" DP.
03:45	04:00	17	plug abandon -- cut	ok	Installed PS-21 slips in rotary table.
04:00	05:45	701	plug abandon -- cut	ok	RIH w/ cutter BHA on 5 1/2" DP from 17 m to 701 m . Avg. tripping speed 390 m/hr.
05:45	06:00	701	plug abandon -- cut	ok	Pulled out PS-21 slips and installed masterbushing
06:00	06:15	701	plug abandon -- cut	ok	Performed TBT for P/U and M/U spear assy
06:15	07:00	701	plug abandon -- cut	ok	P/U spear assy from derrick and stroke out bumper sub. B/O bullnose at bottom.
07:00	09:00	711	plug abandon -- cut	ok	Installed XO and M/U spear assy
09:00	09:30	827	plug abandon -- cut	ok	RIH w/ cutter BHA on 5 1/2" DP from 711 m to 817 m . Avg. tripping speed 230 m/hr.
09:30	10:30	853	plug abandon -- cut	ok	Filled pipe. M/U TDS and recorded up/down weight 100/95 ton. Continued RIH to cutting depth at 853 mMD. Engaged spear. Initiated circulation 1675 lpm / 78 bar and cut 10 3/4" x 9 5/8" casing at 850 mMD. Lost 40 ton weight. Up weight with fish 155 ton. Released spear.
10:30	11:00	748	plug abandon -- cut	ok	POOH w/ cutter BHA on 5 1/2" DP from 853 m to 748 m.
11:00	12:45	760	plug abandon -- cut	ok	Observed 0,4 m3 gain in trip tank. Spaced out and closed annular preventer. Monitored choke pressure for pressure build up - no pressure build up observed. Circulated over choke 200 lpm for 30 min. Monitored choke for pressure build up. Opened BOP and flowcheck 15 min - slight gain in Trip tank.
12:45	13:00	760	plug abandon -- cut	ok	Function tested BOP
13:00	13:30	760	interruption -- repair	ok	Investigated slight gain in trip tank. Found fresh water leaking into flowline.
13:30	14:45	706	plug abandon -- cut	ok	Continued POOH w/ cutter BHA on 5 1/2" DP from 760 m to 706 m. Inspected spear assy and R/B same. L/O XO.
14:45	15:00	706	plug abandon -- cut	ok	Removed master bushing and installed PS-21 slips
15:00	16:00	17	plug abandon -- cut	ok	POOH w/ cutter BHA on 5 1/2" DP from 706 m to 17 m . Avg. tripping speed 680 m/hr.
16:00	16:15	17	plug abandon -- cut	ok	Removed PS-21 slips and installed master bushing
16:15	16:45	0	plug abandon -- cut	ok	L/D cutter BHA.
16:45	17:15	0	plug abandon -- cut	ok	Cleaned and cleared drill floor.
17:15	17:30	0	plug abandon -- other	ok	Performed TBT for P/U and M/U spear BHA
17:30	18:00	0	plug abandon -- other	ok	P/U and M/U spear BHA
18:00	18:45	154	plug abandon -- trip	ok	RIH w/ spear BHA to 154 m and tagged top of casing. Enganged spear.
18:45	19:45	0	plug abandon -- trip	ok	POOH w/ spear BHA and fish on 5 1/2" DP.
19:45	20:30	0	plug abandon -- other	ok	Pulled master bushing Installed 10 3/4" casing slips
20:30	20:45	0	plug abandon -- equipment recovery	ok	Performed TBT for R/U casing equipment
20:45	21:30	0	plug abandon -- other	ok	Pulled perforated casing pup and set in slips. Released spear and R/B
21:30	22:30	706	plug abandon -- equipment recovery	ok	R/U handling equipment for pulling casing
22:30	22:45	706	plug abandon -- equipment recovery	ok	Performed TBT for L/O perforated casing pup joint
22:45	00:00	706	plug abandon -- equipment recovery	ok	L/O perforated casing pup joint. R/U pipe washer in rotary.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	141.8		hoisting equ – top drive	0	00:00	TBA