

Summary report

Wellbore: 15/9-F-15 D

Period: 2016-07-21 00:00 - 2016-07-22 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	14
Days Ahead/Behind (+/-):	2.3
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2894
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	2612
Depth At Last Casing mTVD:	2457.4

Summary of activities (24 Hours)

- Pulled 10 3/4" x 9 5/8" casing
- Observed gain in TT. Closed BOP, no pressure in well.
- Investigated gain in TT
- Continued pulling casing
- Cut 13 3/8" casing at 839 mMD
- RIH with 13 3/8" EZSV. Set same at 825 mMD

Summary of planned activities (24 Hours)

- Punch below 13 3/8" CH
- Place OH to surface cement plug

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	691	plug abandon -- equipment recovery	ok	L/O first casing joint
00:15	00:45	691	plug abandon -- equipment recovery	ok	R/U power roller system
00:45	01:30	670	plug abandon -- equipment recovery	ok	POOH with 4 casing joints using clepo protectors. No practical way of using clepo, started to use regular pin protectors
01:30	04:00	383	plug abandon -- equipment recovery	ok	POOH with 10 3/4" csg from 670 m to 383 m . Average 8,8 joints/hr.
04:00	04:30	383	interruption -- repair	ok	Observed gain in TT. Closed Annular preventer and installed FOSV. No pressure in well. Investigated gain.
04:30	04:45	383	interruption -- repair	ok	Opened BOP and monitored well on trip tank, static.
04:45	05:45	383	interruption -- repair	ok	Removed FOSV and pulled 1 joint and removed slips to look into rotary table. Continued investigation.
05:45	07:00	383	interruption -- repair	ok	RIH, closed annular and installed FOSV. Monitored pressure in well, 0 bar. Continued troubleshooting.
07:00	09:15	383	interruption -- repair	ok	Continued investigation of TT gain / drains on rig floor. Found 6" drain line blocked and diverted through a 2" line to rig's drain system. 2" line too small to handle heavy rain, causing overflow in the diverter which again caused gain in TT. Opened annular preventer and monitored well on TT. Meanwhile: performed maintenance on Drawworks.
09:15	09:30	383	plug abandon -- equipment recovery	ok	Performed TBT prior to continuing pulling casing
09:30	10:45	246	plug abandon -- equipment recovery	ok	POOH with10 3/4" x 9 5/8" casing from 383 m to 246 m. Average 11 joints/hr.
10:45	11:45	246	plug abandon -- equipment recovery	ok	Changed to 9 5/8" handling equipment
11:45	13:45	0	plug abandon -- equipment recovery	ok	POOH with 9 5/8" casing from 246 m to surface. Average 10 joints/hr.
13:45	14:00	0	plug abandon -- equipment recovery	ok	Performed TBT for R/D casing equipment
14:00	15:30	0	plug abandon -- equipment recovery	ok	R/D handling equipment
15:30	15:45	0	plug abandon -- cut	ok	Performed TBT for M/U cutter BHA
15:45	16:15	0	plug abandon -- cut	ok	P/U and M/U 13 3/8" cutter assy to 5 1/2" DP
16:15	16:30	140	plug abandon -- cut	ok	RIH w/ cutter BHA on 5 1/2" DP from surface to 140 m. Unable to pass casing hanger with 12 1/4" Taper mill
16:30	17:30	140	interruption -- repair	ok	M/U TDS. Attempted to work past restriction 20 rpm / 5kNm.
17:30	17:45	0	interruption -- repair	ok	POOH w/ cutter BHA to surface
17:45	19:00	0	interruption -- repair	ok	Removed slips and installed master bushing. Inspected and gauged mill and stab. Taper mill gauged slightly bigger than 12 1/4". B/O and L/D 12 1/4" taper mill and 12 1/4" stab
19:00	19:15	0	interruption -- repair	ok	Performed TBT for RIH with new BHA
19:15	20:00	0	interruption -- repair	ok	M/U new cutter BHA with 12" taper mill and 12" string stab.
20:00	21:15	140	interruption -- repair	ok	RIH w/ cutter BHA on 5 1/2" DP from surface to 140 m. No restrictions observed through CH. Removed master bushing and installed PS-21 slips.
21:15	22:15	841	plug abandon -- cut	ok	RIH w/ cutter BHA on 5 1/2" DP from 140 m to 841 m. Avg RIH speed 700 m/hr.
22:15	23:00	841	plug abandon -- cut	ok	M/U TDS, filled pipe, 400lpm/33bar. Trapped 25 bar behind IBOP and recorded free rot. torque at 100 rpm / 4 kNm.
23:00	23:15	841	plug abandon -- cut	ok	Cut 13 3/8" casing at 839 mMD, 80-100 rpm 400 lpm / 37 bar. SPP dropped, positive indication of cut.
23:15	23:45	841	plug abandon -- cut	ok	Flowchecked well, 200ltr gain over 15 min due to open valve from pit 10 to TT. Closed valve. Flowchecked well for 10 min, static.
23:45	00:00	841	plug abandon -- cut	ok	Established circulation 300 lpm. RIH slowly and tagged cut at 839 mMD. 70 cm window length.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	760		mud and bulk syst -- mud mixing storage	0	00:00	Observed slight gain in TT which could not be explained. Investigated issue and found water leaking into the flow line.
00:00	383		mud and bulk syst -- mud mixing storage	0	00:00	Gained 2,5m3 in TT when pulling casing. Closed in well and monitored pressure, no pressure in well. The issue was investigated and a blocked drain line was found. The 6" drain line from drill floor was blocked and a 2" line was routed to the rigg's drain

