

Summary report

Wellbore: 15/9-F-15 D

Period: 2016-07-22 00:00 - 2016-07-23 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	15
Days Ahead/Behind (+/-):	1.6
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2894
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1368.4
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

- RIH and set 13 3/8" EZSV at 827 mMD
- Attempted to pressure test EZSV plug
- Repaired PRS
- RIH with cutter BHA and cut 13 3/8" casing at 820 mMD.

Summary of planned activities (24 Hours)

- RIH with milling BHA and polish casing hanger area
- RIH with new 13 3/8" EZSV and set same at 810 mMD
- Pressure test EZSV
- Punch 13 3/8" casing below CH
- Place OH to surface cement plug

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	841	plug abandon -- cut	ok	Performed TBT prior to POOH
00:15	02:15	0	plug abandon -- cut	ok	POOH w/ cutter BHA on 5 1/2" DP from 841 m to 40 m. Pulled wet. Avg. tripping speed 400 m/hr.
02:15	02:30	0	plug abandon -- cut	ok	Flowchecked well for 15 min prior to pulling BHA through BOP. Meanwhile: Removed PS-21 slips and installed master bushing
02:30	02:45	0	plug abandon -- cut	ok	POOH to surface
02:45	03:00	0	plug abandon -- cut	ok	L/D cutter BHA
03:00	03:30	0	plug abandon -- mechanical plug	ok	P/U and M/U the 13 3/8" EZSV plug BHA
03:30	05:30	820	plug abandon -- other	ok	RIH w/ 13 3/8" EZSV on 5 1/2" DP from surface to 820 m .Avg. tripping speed 370 m/hr.
05:30	05:45	820	plug abandon -- other	ok	M/U TDS and filled pipe
05:45	06:30	830	plug abandon -- mechanical plug	ok	Established circulation and washed the setting area from 830 mMD to 825 mMD. Measured 5ppm H2S in gas trap. Installed the 13 3/8" EZSV plug at 827 m.
06:30	06:45	807	plug abandon -- other	ok	Disconnected TDS and dropped 3 1/5" drift with tail
06:45	07:30	42	plug abandon -- other	ok	POOH w/ EZSV RT on 5 1/2" DP from 807 m to 42 m. Avg. tripping speed 1000 m/hr.
07:30	07:45	42	plug abandon -- other	ok	Retrieved drift. Removed PS-21 slips and installed master bushing.
07:45	08:15	0	plug abandon -- mechanical plug	ok	L/D the 13 3/8" EZSV plug RT.
08:15	08:30	0	plug abandon -- other	ok	Performed TBT for pressure testing EZSV plug.
08:30	10:30	0	plug abandon -- mechanical plug	ok	Attempted to pressure test 13 3/8" EZSV plug to 40bar/10min. Volume pumped higher than estimated. Estimated volume to pressure up from 10 to 40 bar ~100 ltr. Investigated for surface leakage, no findings.
10:30	10:45	0	interruption -- other	ok	Performed TBT prior to RIH and pressure test EZSV plug from below.
10:45	11:15	0	interruption -- other	ok	P/U and M/U 13 3/8" EZSV RT to 5 1/2" HWDP. Removed masterbushing and installed PS-21 slips.
11:15	12:00	78	interruption -- other	ok	RIH from surface to 78 mMD on 5 1/2" HWDP. Re-arranged pipe in derrick to reach last HWDP.
12:00	13:15	827	interruption -- other	ok	RIH w/ EZSV RT on 5 1/2" DP from 78 m to 827 m. Avg tripping speed 600m/hr.
13:15	13:45	827	interruption -- other	ok	Stung into the EZSV plug, set down 10 ton. Performed TBT for pressure testing 13 3/8" EZSV from below.
13:45	14:30	827	interruption -- other	ok	Closed annular and pressure tested EZSV plug from below to 14 bar. Volume pumped 1100 ltr, bled back 900 ltr. Observed pressure increaseing on choke gauge. Opened annular and released RT.
14:30	14:45	681	interruption -- other	ok	POOH w/ EZSV RT on 5 1/2" DP from 827 m to 681 m. VFD fault on FWD PRS.
14:45	19:00	681	interruption -- other	ok	Troubleshoot and started repairing FWD PRS.
19:00	21:00	681	interruption -- other	ok	Continued troubleshooting and repairing FWD PRS
21:00	21:45	116	interruption -- other	ok	Continued POOH w/ EZSV RT on 5 1/2" DP from 681 m to 116 m . Avg. tripping speed 750 m/hr.
21:45	22:00	116	interruption -- other	ok	Flowchecked well, static. Meanwhile: Removed PS-21 slips and installed masterbushing.
22:00	22:15	0	interruption -- other	ok	POOH with EZSV RT on 5 1/2" HWDP from 116 mMD to surface.
22:15	22:45	0	interruption -- other	ok	M/U lift sub and pulled EZSV RT to surface. B/O and L/D XO for next run. L/D RT
22:45	23:00	0	interruption -- repair	ok	Performed TBT for M/U new cutter BHA
23:00	00:00	0	interruption -- repair	ok	P/U old cutter assy, B/O and L/D float sub. L/D cutter assy. P/U new cutter assy and M/U to string magnet and XO. M/U float sub and XO.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	140		drillstring downhole -- other	0	00:00	No able to pass restriction in WH with 12 1/4" taper mill. POOH and gauged mill. Gauge ring did not pass upper part of mill. L/D mill and stab. P/U 12" taper mill and stab.
00:00	681		pipe handling equ syst -- vertical pipe handling equ syst	0	00:00	VFD fault on FWD PRS. Changed out Bartec Profibus unit

