

Summary report

Wellbore: 15/9-F-15 D

Period: 2016-07-23 00:00 - 2016-07-24 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	16
Days Ahead/Behind (+/-):	.6
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2894
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1368.4
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

- RIH and cut 13 3/8" casing at 820 mMD
- Honed CH area
- RIH with clean-out BHA and washed EZSV setting area. Pumped and displaced hi-vis pill out of hole
- Set new 13 3/8" EZSV plug at 811 mMD.
- Attempted to test EZSV plug

Summary of planned activities (24 Hours)

- Slip & Cut
- RIH with RTTS below CH and pressure test EZSV from above
- Set OH to surface cement plug

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	0	interruption -- repair	ok	M/U TDS and tested new cutter at surface. Disconnected TDS
00:30	00:45	0	interruption -- repair	ok	Removed master bushing and installed PS-21 slips
00:45	02:30	820	interruption -- repair	ok	RIH w/ cutter BHA on 5 1/2" DP from surface to 820 m. Avg. tripping speed 470 m/hr. Avg.
02:30	02:45	820	interruption -- repair	ok	Filled pipe 800 lpm. Reduced rate to 200lpm when pipe was full
02:45	03:30	820	interruption -- repair	ok	Recorded parameters 600lpm / 68 bar. 400 lpm / 35 bar. Took up/down weight 95/90 ton. 1-6 kNm free rot. torque. Cut casing at 820 mMD, 80 rpm / 600 lpm. Saw pressure drop, indiation of cut. Max torque when cutting 17 kNm.
03:30	03:45	820	interruption -- repair	ok	Flowchecked well for 10 min, static.
03:45	04:00	820	interruption -- repair	ok	Measured cut window, 80cm.
04:00	05:30	0	interruption -- repair	ok	Disconnected TDS and POOH on 5 1/2" DP. Avg. tripping speed 510 m/hr.
05:30	06:30	0	interruption -- repair	ok	Removed PS-21 slips and installed master bushing L/D cutter BHA. String magnet covered in swarf.
06:30	07:00	0	interruption -- repair	ok	Cleaned and cleared drill floor.
07:00	07:15	0	interruption -- repair	ok	Performed TBT for honing CH area
07:15	08:15	67	interruption -- repair	ok	P/U and M/U milling BHA
08:15	08:30	135	interruption -- repair	ok	RIH w/ milling BHA from surface to 135m.
08:30	09:00	135	interruption -- repair	ok	Filled pipe and recorded parameters, 80 rpm/1-4 kNm, up/down weight 80/77 ton, 2000 lpm/9bar. RIH and tagget obstruction at 141,5m with 1 ton.
09:00	10:30	177	interruption -- repair	ok	Honed obstruction in CH area, 100 rpm/2-20 kNm, 2000 lpm/9bar. RIH with 12 1/4" stab below CH.
10:30	10:45	177	interruption -- repair	ok	Performed TBT for POOH
10:45	11:00	67	interruption -- repair	ok	POOH w/ milling BHA
11:00	13:00	0	interruption -- repair	ok	L/D milling BHA
13:00	13:45	0	interruption -- other	ok	Prepared for clean-out run. Cleaned and cleared drill floor.
13:45	14:00	0	interruption -- other	ok	Performed TBT for M/U and RIH with clean-out BHA
14:00	15:00	67	interruption -- other	ok	M/U clean-out BHA
15:00	15:15	67	interruption -- other	ok	Removed master bushing and installed PS-21 slips
15:15	16:15	806	interruption -- other	ok	RIH w/ clean-out BHA from 67 mMD to 806 mMD. Avg. running speed 740 m/hr.
16:15	17:30	815	interruption -- other	ok	Filled pipe and staged up pumps to 3100 lpm/36 bar. OBM in returns, got a gas peak of 18% and 8ppm H2S in return fluid. Staged up pumps to 4000lpm / 58 bar Made 4 passes with flow and rotation between 806 mMD and 815 mMD. 4000 lpm / 58 bar, 100 rpm/1-10 kNm.
17:30	18:00	815	interruption -- other	ok	Pumped 10m3 hi-vis pill and circulated 1 x B/U.
18:00	18:15	815	interruption -- other	ok	Flowchecked well for 10min, static.
18:15	19:00	81	interruption -- other	ok	POOH w/ clean-out BHA from 815 mMD to 81 mMD
19:00	19:15	81	interruption -- other	ok	Flowchecked well, static. Meanwhile: Removed PS-21 slips and installed masterbushing
19:15	21:00	0	interruption -- other	ok	L/D clean-out BHA. Cleaned and cleared drill floor.
21:00	21:15	0	interruption -- other	ok	Performed TBT for M/U new 13 3/8" EZSV plug and RT
21:15	22:00	0	interruption -- other	ok	P/U and M/U running tool and 13 3/8" EZSV plug
22:00	22:15	160	interruption -- other	ok	RIH w/ 13 3/8" EZSV BHA slowly until below CH. No obstructions seen.
22:15	22:30	160	interruption -- other	ok	Removed master bushing and installed PS-21 slips
22:30	00:00	728	interruption -- other	ok	RIH restricted w/ 13 3/8" EZSV BHA to 728 mMD, 2 min/std.