

Summary report

Wellbore: 15/9-F-15 D

Period: 2016-07-25 00:00 - 2016-07-26 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	18
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2894
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1368.4
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

- Repaired leakage on AFT PRS
- Perforated 13 3/8" casing at 143,3 - 146,3 mMD
- Displaced annulus between 20" - and 13 3/8" casing to SW

Summary of planned activities (24 Hours)

- Place cement in annulus between 20" - and 13 3/8" casing
- Spot cement plug on top of 13 3/8" EZSV
- WOC

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	07:00	0	interruption -- other	ok	Continued repairing leakage on AFT PRS. Meanwhile: Started to repair FWD PRS
07:00	15:15	0	interruption -- other	ok	Continued repairing both PRS's. Function tested AFT PRS and confirmed no leakages. Pulled electrical cable through drag chain on FWD PRS. Meanwhile: Performed drops inspection on AFT PRS.
15:15	15:30	0	plug abandon -- perforate	ok	Performed TBT for handling guns and perforating 13 3/8" casing below CH
15:30	16:15	25	plug abandon -- perforate	ok	M/U perforation guns
16:15	16:45	140	plug abandon -- perforate	ok	RIH restricted w/ guns to 140 mMD, 2min/std.
16:45	17:30	147	plug abandon -- perforate	ok	M/U TDS and spaced out to have top gun at 143,3mMD. Closed UPR and confirmed line-up. Flushed ball seat area.
17:30	18:00	147	plug abandon -- perforate	ok	Dropped ball. M/U pup joint and spaced out. Closed UPR and pressured up to 140 bar. Got positive indications of fired guns, lost all pressure. Top shot at 143,3 mMD, btm shot at 146,3 mMD.
18:00	18:45	147	plug abandon -- perforate	ok	Circulated at 450 lpm until returns. Staged up flow to 1000 lpm / 5 bar. Circulated 1 x B/U, no gas observed, 5ppm H2S in gas trap after pumps was stopped.
18:45	19:00	147	plug abandon -- perforate	ok	Flowchecked well through choke, static.
19:00	19:30	147	plug abandon -- perforate	ok	Opened BOP and lined up to TT. Flowchecked well, static.
19:30	20:00	26	plug abandon -- perforate	ok	POOH with guns from 147 mDM to 26 mMD.
20:00	20:45	0	plug abandon -- perforate	ok	L/D 1 5 1/2" DP single and perforation BHA
20:45	21:00	0	plug abandon -- perforate	ok	Cleaned and cleared drill floor Meanwhile: Prepared to RIH with EZSV RT
21:00	21:15	0	plug abandon -- cement plug	ok	Performed TBT for RIH with EZSV RT
21:15	21:30	2	plug abandon -- cement plug	ok	P/U and M/U EZSV RT
21:30	22:30	346	plug abandon -- cement plug	ok	RIH w/ EZSV RT on 5 1/2" DP from 2 mMD to 364 mMD . Avg. tripping speed 344 m/hr.
22:30	23:00	346	plug abandon -- cement plug	ok	Removed master bushing and installed PS-21 slips
23:00	23:45	767	plug abandon -- cement plug	ok	RIH w/ EZSV RT on 5 1/2" DP from 346 mMD to 767 mMD. Avg. tripping speed 560 m/hr.
23:45	00:00	767	plug abandon -- cement plug	ok	Installed 2 x pups and pump in sub. M/U pump-in sub and L/D pump-in stand.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		service equ -- cementing unit	0	00:00	Failed pressure test of EZSV plug