

Summary report

Wellbore: 15/9-F-15 D

Period: 2016-07-26 00:00 - 2016-07-27 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	19
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2894
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1368.4
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

- Displaced annulus behind 13 3/8" casing to SW
- Placed 400m cement in annulus between 13 3/8" - and 20" casing
- Placed 100m cement on top of EZSV plug
- WOC. Meanwhile: Performed rig maintenance and PMs
- Attempted to pressure test cement plug

Summary of planned activities (24 Hours)

- RIH and install RTTS plug above perforations at 143 m
- Evaluate situation

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	767	plug abandon -- cement plug	ok	Continued M/U pump-in stand.
00:30	00:45	807	plug abandon -- cement plug	ok	Continued RIH from 767 mMD to 807 mMD.
00:45	01:15	811	plug abandon -- cement plug	ok	M/U pump-in stand. M/U TDS, took up/down weight 94/88 ton. Washed top of EZSV 1000 lpm / 5 bar. Stung into EZSV plug at 811 mMD. Sat down 10 ton.
01:15	04:30	811	plug abandon -- cement plug	ok	Closed UPR and lined-up for displacing annulus to SW. Pumped 20m3 hi-vis pill followed by SW. Max gas peak 5%, max H2S peak 4ppm in gas trap, no H2S measured in air. Stopped pumping when clean SW in returns and gas readings decreased below 2%, totally pumped 140m3 SW. Meanwhile: Performed TBT for cement job. Tested dump line.
04:30	04:45	811	plug abandon -- cement plug	ok	Opened BOP. Lined up to TT and flowchecked well for 10 min, static.
04:45	05:00	808	plug abandon -- cement plug	ok	Installed cement hose. Meanwhile: Prepared to pump wash pill.
05:00	06:45	808	plug abandon -- other	ok	Pumped 20 m3 of wash pill, 1200 l/min/ 13 bar. Mixed and pumped 35 m3 of 1,95 SG cement slurry, 580 lpm / 15 bar. Full returns. Displaced cement down drill string with 11 m3 FW at 1200 lpm. Pressure increased from 17 bar to 61 bar during displacement.
06:45	07:15	808	plug abandon -- other	ok	Stung out of EZSV plug and picked up 2,5 m above the plug. Mixed and pumped 7,7 m3 1,95 SG cement slurry, 600 lpm / 15 bar. Displaced cement with 7 m3 FW, using cement pump, 1000 lpm / 15 bar.
07:15	07:45	808	plug abandon -- cement plug	ok	Removed cement hose and L/O cement stand.
07:45	09:00	700	plug abandon -- cement plug	ok	POOH 2 stands to 700 mMD. Installed sponge ball. Circulated 1 x B/U, 3500 lpm/ 32 bar at 50 rpm. Max gas 9%, 5 ppm H2S in gas trap at B/U. No H2S measured in air. Dumped returns when clean SW at shakers.
09:00	10:00	80	plug abandon -- cement plug	ok	Disconnected TDS. POOH w/ EZSV RT on 5 1/2" DP from 700 mMD to 80 mMD. Avg. tripping speed 620 m/hr.
10:00	10:15	80	plug abandon -- cement plug	ok	Removed PS-21 slips and installed master bushing
10:15	10:30	0	plug abandon -- cement plug	ok	POOH from 80 mMD to surface, using manual slips.
10:30	11:00	0	plug abandon -- cement plug	ok	Removed springs from EZSV RT, B/O and L/D same. P/U cement stand. B/O and L/D 2 pup joints and pump-in sub.
11:00	11:45	0	interruption -- wait	ok	WOC Meanwhile: P/U Wellbore fishing assembly. B/O and L/O XO and jetting sub.
11:45	12:15	0	interruption -- wait	ok	WOC Meanwhile: Function tested shear ram. RIH with jetting sub, spaced out and function tested all BOP rams. M/U to TDS and jetted BOP 3 x passes. POOH with jet sub.
12:15	19:00	0	interruption -- wait	ok	WOC Meanwhile: Isolated drilling equipment and performed maintenance. Pressure tested AFT PRS Hyd hoses. Performed PMs and inspections on FWD PRS Performed PMs on TDS traveling equipment Prepared equipment for changing out PRS wires.
19:00	00:00	0	interruption -- wait	ok	WOC Meanwhile: Continued performing rig maintenance. Performed PMs and inspections on FWD PRS. Performed PMs on foxhole. Megger tested TDS from switch board room. Removed pop off on stand pipe manifold and pressure tested stand pipe drag chain hoses to 520 bar. Prepared for N/D diverter and BOP