

Summary report

Wellbore: 15/9-F-1

Period: 2013-08-01 00:00 - 2013-08-02 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	16
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	26
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	1355
Depth mTVD:	1343
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1348.4
Depth At Last Casing mTVD:	1336.4

Summary of activities (24 Hours)

Ran in hole with high pressure drilling riser to 136m.

Summary of planned activities (24 Hours)

Install centralizers, tension ring and sylinders.
Install BOP and diverter.
Make up 17 1/2" bottom hole assembly.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:45	50	drilling -- bop/wellhead equipment	ok	Ran in hole with high pressure drilling riser from 35m to 50m.
03:45	06:00	64	drilling -- bop/wellhead equipment	ok	Picked up and made up intermediate riser joint #7. Ran in hole with high pressure drilling riser from 50m to 64m.
06:00	09:45	92	drilling -- bop/wellhead equipment	ok	Picked up and made up double intermediate riser joint #3 and #6. Ran in hole with high pressure drilling riser from 64m MD to 92m MD .
09:45	10:15	92	interruption -- wait	ok	Waited on crane due to handling of boat.
10:15	12:45	109	drilling -- bop/wellhead equipment	ok	Picked up and made up splash zone joint and upper pup joint. Ran in hole with high pressure drilling riser from 92m MD to 109m MD.
12:45	13:00	109	drilling -- bop/wellhead equipment	ok	Changed to side door elevators for lifting tension joint.
13:00	15:30	114	drilling -- bop/wellhead equipment	ok	Picked up and made up riser tension joint. Ran in hole with high pressure drilling riser from 109m MD to 114m.
15:30	16:15	114	drilling -- bop/wellhead equipment	ok	Observed crack on flange protector. Cargo strapped cracked protector.
16:15	17:00	121	drilling -- bop/wellhead equipment	ok	Continued running in hole with high pressure drilling riser from 114m MD to 121m MD.
17:00	17:15	121	drilling -- bop/wellhead equipment	ok	Removed side door elevators. Installed auto elevators and rotating arm.
17:15	20:30	121	drilling -- bop/wellhead equipment	ok	Picked up and made up BOP joint with claxton NT2 running tool. Changed flange faces, cleaned and inserted gasket.
20:30	21:45	121	drilling -- bop/wellhead equipment	ok	Picked up riser. Removed elevators and C-plate. Removed riser spider.
21:45	23:00	121	drilling -- bop/wellhead equipment	ok	Installed outer ring and master bushings.
23:00	23:15	121	drilling -- bop/wellhead equipment	ok	Performed prejob meeting prior to land high pressure drilling riser.
23:15	23:45	121	drilling -- bop/wellhead equipment	ok	Picked up x-over and 1 stand of drill pipe. Made up same to claxton running tool.
					Meanwhile: ROV removed debris cap from well head.
23:45	00:00	121	drilling -- bop/wellhead equipment	ok	Ran in with riser from 121m MD to above riser guide funnel at 136m.

Drilling Fluid

Sample Time	20:00
Sample Point	Flowline
Sample Depth mMD	-999.99
Fluid Type	Seawater
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	

Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	