

Summary report

Wellbore: 15/9-F-1

Period: 2013-08-03 00:00 - 2013-08-04 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	18
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	26
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1355
Depth mTVD:	1343
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1348.4
Depth At Last Casing mTVD:	1336.4

Summary of activities (24 Hours)

Nipped up BOP.
Installed slick joint and diverter.
Pressure tested BOP and riser to 345 bar for 10 minutes.
Set bore protector in wellhead.
Picked up and made up 17 1/2" bottom hole assembly to 50m.

Summary of planned activities (24 Hours)

Drill out cement in 20" casing and clean out rat hole.
Displace hole to 1.4 sg oil based mud.
Drill 3 meters of new formation and perform FIT to 1.55 sg.
Drill and orient 17 1/2" hole.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	0	drilling -- bop/wellhead equipment	ok	Performed prejob meeting prior to nipping up BOP.
00:15	00:45	0	drilling -- bop/wellhead equipment	ok	Moved BOP to well centre.
00:45	05:00	0	drilling -- bop/wellhead equipment	ok	Nipped up BOP. Meanwhile: Pressure tested hoses and IBOPs.
05:00	05:15	0	drilling -- bop/wellhead equipment	ok	Performed prejob meeting prior to rigging up slick joint and diverter.
05:15	09:15	0	drilling -- bop/wellhead equipment	ok	Rigged up slick joint. Attempted to lower diverter on to slick joint - no go. Found skid position not aligned.
09:15	10:15	0	drilling -- bop/wellhead equipment	ok	Checked and adjusted pressure on tension cylinders and attempted to move slick joint under diverter - no go. Slacked off BOP on BOP cradle to fit BOP and slick joint below diverter - no go.
10:15	10:45	0	drilling -- bop/wellhead equipment	ok	Prepared cantilever and deck equipment for skidding. Removed staires and bridge.
10:45	11:00	0	drilling -- bop/wellhead equipment	ok	Performed prejob meeting prior to perform skidding operation.
11:00	11:30	0	drilling -- bop/wellhead equipment	ok	Skidded cantilever 20cm starboard. Verified alignment.
11:30	12:15	0	interruption -- repair	ok	Lowered diverter on to slick joint. Not able to land correctly.
12:15	14:15	0	interruption -- repair	ok	Pulled out diverter and checked same. Observed damage to alignment key on diverter. Removed alignment key and filed same to proper condition. Installed alignment key on diverter.
14:15	15:00	0	drilling -- bop/wellhead equipment	ok	Landed off diverter. Installed hoses and activated diverter packer and overshot packer.
15:00	15:30	0	drilling -- bop/wellhead equipment	ok	Filled up riser and BOP with seawater and verified no leaks.
15:30	16:15	0	drilling -- bop/wellhead equipment	ok	Rigged down diverter running slips and shackles. Installed auto slips and rotating arm.
16:15	17:15	0	drilling -- bop/wellhead equipment	ok	Picked up and made up BOP test tool. Ran in hole to 139m and landed off in wellhead.
17:15	17:30	0	drilling -- bop/wellhead equipment	ok	Lined up to pressure test from cement unit. Closed upper pipe ram.
17:30	18:00	0	drilling -- bop/wellhead equipment	ok	Pressure tested BOP and riser to 345 bar for 10 minutes - ok. Pumped 389 liters, bled back 386 liters.
18:00	19:00	0	drilling -- bop/wellhead equipment	ok	Pulled out of hole with BOP test tool and laid down same to cantilever.
19:00	19:15	0	drilling -- bop/wellhead equipment	ok	Performed prejob meeting prior to pick up and make up bore protector running tool.
19:15	20:15	0	drilling -- bop/wellhead equipment	ok	Picked up and made up bore protector running tool. Ran in hole with bore protector running tool on 5 1/2" drill pipe and set bore protector in wellhead by applying SMT weight.
20:15	21:15	0	drilling -- bop/wellhead equipment	ok	Released bore protector running tool by rotating one turn clockwise. Pulled out of hole with bore protector running tool on 5 1/2" drill pipe. Laid bore protector or running tool out to deck.
21:15	21:30	0	drilling -- bop/wellhead equipment	ok	Cleaned and tidied rig floor.
21:30	21:45	0	drilling -- drill	ok	Performed prejob meeting prior to pick up and make up 17 1/2" bottom hole assembly.
21:45	00:00	0	drilling -- trip	ok	Picked up and made up 17 1/2" bottom hole assembly to 50m.

Drilling Fluid

Sample Time	16:00	20:00	22:00
Sample Point	Active pit	Flowline	Reserve pit
Sample Depth mMD	-999.99	1436	-999.99

Fluid Type	Seawater	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.03	1.4	1.4
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	-999.99	29	33
Yield point (Pa)	-999.99	9	9
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)		120	
Comment			

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	1355		.98	estimated