

Summary report

Wellbore: 15/9-F-1

Period: 2013-08-10 00:00 - 2013-08-11 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	25
Days Ahead/Behind (+/-):	1.9
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2602
Depth mTVD:	2583
Plug Back Depth mMD:	
Depth at formation strength mMD:	1358
Depth At Formation Strength mTVD:	1345.9
Depth At Last Casing mMD:	1348.4
Depth At Last Casing mTVD:	1336.4

Summary of activities (24 Hours)

Rigged up to run 13 3/8" casing.
RIH with 13 3/8" casing in stands from surface to 2228 m.

Summary of planned activities (24 Hours)

RIH with 13 3/8" casing in stands.
Pick up hanger, RIH and land 13 3/8" casing.
Perform cement job.
Set and test seal assembly.
Test BOP.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:30	0	drilling -- casing	ok	Installed casing fill up tool on TDS. Removed master bushings and installed FMS. Installed 13 3/8" casing tong.
02:30	02:45	0	drilling -- casing	ok	Performed pre-job meeting prior to run 13 3/8" casing.
02:45	03:30	63	drilling -- casing	ok	Picked up shoe track from derrick, made up to double, Baker locked connection and RIH to 63 m. Experienced problems with running centralizers through slips, removed guides on slips and filled string to enable centralizers to run through.
03:30	05:30	210	drilling -- casing	ok	RIH with 13 3/8" casing in stands from 63 to 210 m. Filled casing every 2.th stand.
05:30	06:00	210	interruption -- repair	ok	Experienced problems with casing tong, not able to release grip.
06:00	06:45	308	drilling -- casing	ok	RIH with 13 3/8" casing in stands from 210 to 308 m. Filled casing every 2.th stand.
06:45	07:15	308	drilling -- casing	ok	Installed guides in slips. Held pre-job meeting with oncoming crew prior to run casing.
07:15	09:00	504	drilling -- casing	ok	RIH with 13 3/8" casing in stands from 308 m to 504 m. Filled casing every 3.th stand. Average running speed 112 m/hr - 9 joint/hr.
09:00	09:30	504	drilling -- casing	ok	Attempted to adjust casing fill up tool to enable filling while RIH, not applicable.
09:30	15:00	1348	drilling -- casing	ok	RIH with 13 3/8" casing in stands from 504 m to 1348 m. Filled casing every 3.th stand. Average running speed 153 m/hr - 13 joint/hr.
15:00	16:00	1348	drilling -- casing	ok	Engaged casing fill up tool and broke circulation. Circulated for 10 minutes with 400-1200 liter/min, 10-16 bar.
16:00	22:30	2155	drilling -- casing	ok	RIH with 13 3/8" casing in stands from 1348 m to 2155m. Filled casing every 3.th stand. Average running speed 125 m/hr - 10 joint/hr.
22:30	00:00	2228	drilling -- casing	ok	RIH with 13 3/8" casing in stands from 2155 m to 2228 m. Worked tight spots between 2155 m - 2165 m, 2195 m - 2200 m. Filled casing every 3.th stand.

Drilling Fluid

Sample Time	21:00
Sample Point	Flowline
Sample Depth mMD	2602
Fluid Type	Enviromul Yellow
Fluid Density (g/cm3)	1.4
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	

Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	35
Yield point (Pa)	10
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	