

Summary report

Wellbore: 15/9-F-1

Period: 2013-08-11 00:00 - 2013-08-12 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	26
Days Ahead/Behind (+/-):	2.3
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2602
Depth mTVD:	2452.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	1358
Depth At Formation Strength mTVD:	1345.9
Depth At Last Casing mMD:	2595.4
Depth At Last Casing mTVD:	2446.8

Summary of activities (24 Hours)

RIH with 13 3/8" casing in stands from 2228 m to 2570 m.
Washed and worked 13 3/8" casing down on landing string from 2570 m to 2596 m.
Circulated and conditioned mud.
Mixed and pumped 27,7 m3 1,90 sg cement.

Summary of planned activities (24 Hours)

Displace cement in place.
Set and test seal assembly.
Release and POOH with hanger RT.
RIH and set wear bushing.
Test BOP's.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	2448	drilling -- casing	ok	RIH with 13 3/8" casing in stands from 2228 m to 2448 m. Filled casing every 3.th stand. Average running speed 110 m/hr - 9 joint/hr.
02:00	03:00	2448	drilling -- casing	ok	Rigged down casing fill up tool, bails and casing elevator. Rigged up 5 1/2" DP handling equipment.
03:00	03:30	2448	drilling -- casing	ok	Picked up and made up casing hanger.
03:30	03:45	2448	drilling -- casing	ok	Removed casing slips and installed master bushings.
03:45	04:00	2448	drilling -- casing	ok	Removed protection from hanger and checked seals. Hanger not able to pass through rotary due to misalignment.
04:00	04:15	2448	drilling -- casing	ok	Rigged up snatch block to align hanger and allow it to pass through rotary.
04:15	04:30	2460	drilling -- casing	ok	Ran hanger through rotary and sat in manual slips.
04:30	05:45	2460	drilling -- casing	ok	Rigged down 13 3/8" casing tong.
05:45	07:15	2570	drilling -- casing	ok	RIH with 13 3/8" casing on 5 1/2" HWDP landing string from 2460 m to 2570 m. Experienced tight spot between 2562 m - 2570 m. Worked tight spot, not able to pass 2570 meter.
07:15	07:30	2560	drilling -- casing	ok	Made up TDS to string and established circulation with 500 liter/min, 18 bar.
07:30	15:45	2596	drilling -- casing	ok	Washed and worked down 13 3/8" casing on 5 1/2" HWDP landing string from 2560 m to 2596 m with 500-1500 liter/min, 18-45 bar, 20-40 Ton down weight. The hole packed off several times. Lost 500-3000 liter/hour to formation.
15:45	16:30	2596	drilling -- casing	ok	Picked up and made up cement stand to landing string. Landed casing hanger in wellhead, sat down all weight. Rotated 1/4 right hand turn.
16:30	19:00	2596	drilling -- other	ok	Established circulation and increased rate in steps to 2200 liter/min, 29 bar. Observed pack off at 2200 liter/min, reduced rate to at 1800 liter/min, 21 bar Meanwhile performed pre-job meeting prior to cement job. Rig air supply from production shut down.
19:00	22:15	2596	interruption -- repair	ok	Production troubleshot on rig air system and consumption. Tested and confirmed air supply ok. Meanwhile: Pressure tested surface lines and cement hose to 30 / 345 bar - 5 / 10 minutes. Circulated and conditioned mud with 1800 liter/min, 21 bar.
22:15	00:00	2596	drilling -- other	ok	Pumped 25 m3 of 1,75 sg spacer using rig pumps with 1560 liter/min, 15 bar. Lined up to pump from cement unit. Applied 20 bar pressure behind IBOP. Released dart for bottom wiper plug. Mixed and pumped 27,7 m3 of 1,90 sg cement slurry at 600 liter/min. Observed dart landing and shearing. Released dart for top wiper plug.

Drilling Fluid

Sample Time	10:00	20:00
Sample Point	Active pit	Active pit
Sample Depth mMD	2602	2602
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.4	1.4
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		

Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	33	34
Yield point (Pa)	10.5	11
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Casing Liner Tubing

Start Time	22:15	22:15	22:15	22:15	22:15
End Time	15:45	15:45	15:45	15:45	15:45
Type of Pipe	Casing	Casing	Casing	Casing	Casing
Casing Type	Intermediate	Intermediate	Intermediate	Intermediate	Intermediate
Outside diameter (in)	13.375	13.375	13.375	13.375	13.375
Inside diameter (in)	12.347	12.347	12.347	12.347	12.347
Weight (lbm/ft)	72	72	72	72	72
Grade	Q-125	Q-125	Q-125	Q-125	Q-125
Connection	Vam TOP	Vam TOP	Vam TOP	Vam TOP	Vam TOP
Length (m)	13.6	12.34	12.6	2410.35	6.12
Top mMD	2581.81	2569.46	2556.86	146.51	140.39
Bottom mMD	2595.41	2581.81	2569.46	2556.86	146.51
Description	13 3/8" casing run	13 3/8" casing run	13 3/8" casing run	13 3/8" casing run	13 3/8" casing run
Comment					