

Summary report

Wellbore: 15/9-F-1

Period: 2013-08-13 00:00 - 2013-08-14 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	28
Days Ahead/Behind (+/-):	3.3
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	3
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2605
Depth mTVD:	2459.2
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	2595.4
Depth At Last Casing mTVD:	2446.8

Summary of activities (24 Hours)

Pressure tested casing to 320 bar.
Made up and RIH with 12 1/4" BHA.
Drilled out cement and shoe track.
Performed FIT to 1,55 sg EMW.
POOH with 12 1/4" BHA.

Summary of planned activities (24 Hours)

POOH and lay down 12 1/4" BHA.
Make up and RIH with 8 1/2" drilling BHA.
Drill 8 1/2" hole.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:45	0	interruption -- wait	ok	Waited on cement. Meanwhile; Pressure tested manifolds to 20 / 345 bar - 5 / 10 minutes. Performed planned maintenance on TDS and travelling block. Installed BHA Wash Tool.
01:45	03:00	0	drilling -- casing	ok	Pressure tested 13 3/8" casing to 20 / 320 bar - 5 / 10 minutes against blind shear ram.
03:00	04:30	167	drilling -- trip	ok	Made up and RIH with 12 1/4" BHA from surface to 167 meter.
04:30	08:45	2508	drilling -- trip	ok	RIH with 12 1/4" BHA on 5 1/2" DP from 167 m to 2508 m. Average tripping speed 550 m/hr - 13 stds/hr. Filled pipe every 1000 meter.
08:45	09:15	2508	drilling -- trip	ok	Performed choke drill.
09:15	09:30	2548	drilling -- trip	ok	Established circulation and washed down with 12 1/4" BHA on 5 1/2" DP from 2508 m to 2548 m at 2000 liter/min, 82 bar. Tagged TOC at 2548 meter.
09:30	14:15	2605	drilling -- drill	ok	Drilled shoetrack and cement from 2548 m to 2602 m with 2000 - 2500 liter/min, 85-122 bar, 30-60 rpm, 8-20 kNm, WOB 3-11 Ton Reduced mud weight from 1,40 sg to 1,28 sg OBM while drilling. Cleaned out rat hole in 1-2 meter steps, reamed rat hole twice. Meanwhile prepared for pick up and racking of 10 3/4" casing.
14:15	15:15	2605	drilling -- drill	ok	Drilled 3 meter new formation to 2605 meter. Pulled back into shoe without circulation or rotation to confirm no restrictions observed.
15:15	16:00	2605	drilling -- circulating conditioning	ok	Circulated and conditioned mud until 1,28 sg mud in and out with 3000 liter/min, 145 bar. Meanwhile lined up and tested lines from cement unit to 120 bar / 5 min
16:00	17:15	2605	formation evaluation -- rft/fit	ok	Performed FIT to 66 bar using 1,28 sg mud, 1,55 sg EMW. Pumped 877 liter from 5 bar to 66 bar at cement unit with 55 liter/min. Bled back 811liter.
17:15	17:45	2605	drilling -- pressure detection	ok	Flow checked well for 10 min, OK.
17:45	18:30	2601	drilling -- survey	ok	Dropped gyro. Waited for gyro to initialize.
18:30	18:45	2590	drilling -- trip	ok	Pumped 4 m3 1,56 sg slug with 1000 liter/min, 22 bar.
18:45	21:00	436	drilling -- trip	ok	POOH with 12 1/4" BHA on 5 1/2" DP from 2590 m to 436 m. Average tripping speed 957 m/hr.
21:00	21:30	436	drilling -- trip	ok	Made up string and took orientation shots.
21:30	21:45	167	drilling -- trip	ok	POOH with 12 1/4" BHA on 5 1/2" DP from 436 m to 167 m. Average tripping speed 1076 m/hr.
21:45	22:00	167	drilling -- trip	ok	Flow checked well for 10 min, OK. Meanwhile removed PS-21 slips and installed master bushings.
22:00	22:15	99	drilling -- trip	ok	POOH with 12 1/4" BHA on 5 1/2" HWDP from 167 m to 97 m. Not able to retrieve gyro due to wrong retrieval tool setup.
22:15	22:30	99	interruption -- other	ok	Reconfigured gyro retrieval tool.
22:30	22:45	99	drilling -- other	ok	Retrieved gyro.
22:45	00:00	0	drilling -- trip	ok	POOH with 12 1/4" BHA from 97 m to surface and laid down same. Cleaned and cleared drill floor.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
9	12.25 in	VM-1	117	Hughes Christensen	.2	2602	2602			15	15	3	.2

Drilling Fluid

Sample Time	10:00	15:45	21:00
Sample Point	Active pit	Active pit	Active pit
Sample Depth mMD	2602	2602	2602
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.4	1.28	1.28
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	33	33	30
Yield point (Pa)	10.5	5.5	5
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	2605.3		1	estimated