

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-08-31 00:00 - 2013-09-01 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	3
Days Ahead/Behind (+/-):	2
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3097
Depth mTVD:	2901.4
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	2595.4
Depth At Last Casing mTVD:	2446.8

Summary of activities (24 Hours)

POOH with 12 1/4" BHA and drop gyro on 5 1/2" DP.
L/D BHA.
Retrieved wear bushing and jetted wellhead area.
Performed slip & cut.
R/U for running 9 5/8" casing.
P/U and RIH shoe joint, M/U stand w/ two intermediates and LC joint.

Summary of planned activities (24 Hours)

Continue RIH 9 5/8" casing stands from derrick.
P/U and M/U x-over joint and two single joints from deck.
RIH 10 3/4" casing in stands from derrick.
M/U casing hanger, RIH on HWDP landing string.
Land casing and circulate prior to cementing.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	2700	interruption -- repair	ok	POOH w/ 12 1/4" BHA. Controlled speed while monitoring volumes with rig sensors. Meanwhile arranged wind protection and re-booted logging unit.
01:00	01:30	2590	drilling -- trip	ok	POOH w/ 12 1/4" BHA and drop gyro into the casing shoe.
01:30	01:45	2590	drilling -- trip	ok	Flowchecked well for 15 min. Well stable.
01:45	03:45	448	drilling -- trip	ok	POOH w/ 12 1/4" BHA on 5 1/2" DP from 2590 m to 448 m . Avg. tripping speed 856 m/hr.
03:45	04:15	448	drilling -- other	ok	Took rotational shot surveys as per Scientific instructions.
04:15	04:30	247	drilling -- trip	ok	POOH with 12 1/4" BHA from 448 m to 247 m.
04:30	04:45	247	drilling -- trip	ok	Flow checked well for 15 min prior to pull BHA through BOP. Well stable. Hold TBT for handling BHA.
04:45	05:00	139	drilling -- trip	ok	POOH 12 1/4" BHA on HWDP. Racked HWDP stands.
05:00	05:15	139	drilling -- other	ok	Recovered gyro tool string and L/D same.
05:15	05:45	139	drilling -- trip	ok	Removed PS21 slips and installed master bushings.
05:45	08:15	32	drilling -- trip	ok	L/D 12 1/4" BHA from 125 m to 32 m as per Baker DD lay down plan.
08:15	09:00	28	drilling -- other	ok	Plugged into OnTrak and downloaded data.
09:00	10:00	3	drilling -- other	ok	POOH to 3 m, plugged into CoPilot and downloaded data.
10:00	11:00	0	drilling -- trip	ok	Cleaned and layed out BHA, inspected bit. Bit grading: 0-2-WT-T-X-1/16-NO-TD.
11:00	11:30	0	drilling -- other	ok	Cleaned and cleared rigfloor.
11:30	12:00	0	drilling -- bop/wellhead equipment	ok	Picked up bullnose jetting sub and WBRRT.
12:00	12:45	138	drilling -- bop/wellhead equipment	ok	RIH to 138 m, restricted speed due to fullbore tool. M/U TDS and jetted well head area with 1500 lpm, 15 bar.
12:45	13:15	181	drilling -- bop/wellhead equipment	ok	RIH from 138 m to 181 m, set down 5 tons and checked measurement for casing hanger run. Pulled WB with 37 tons overpull.
13:15	14:30	0	drilling -- bop/wellhead equipment	ok	POOH from 181 m to 138 m, jetted wellhead area with 1500 lpm, 15 bar. Dropped drift and POOH to surface. L/D WB, reset tool and L/D same.
14:30	15:00	0	drilling -- bop/wellhead equipment	ok	Cleaned and cleared rigfloor.
15:00	15:30	0	drilling -- casing	ok	Moved Weatherford tong into position, arranged hoses and JAM unit.
15:30	15:45	0	drilling -- other	ok	Hold TBT prior to slip and cut operation.
15:45	17:30	0	drilling -- other	ok	Rigged up, slipped and cut 44 m drill line. Cleaned and cleared rig floor.
17:30	18:00	0	drilling -- other	ok	Calibrated blocks with both rig and Baker systems.
18:00	18:45	0	drilling -- casing	ok	Tidied rigfloor prior to rigging up casing equipment.
18:45	22:30	0	drilling -- casing	ok	R/U handling equipment for 9 5/8" casing. Changed bails and installed elevators, function tested same. Removed bushings and installed FMS. Function tested same.
22:30	22:45	0	drilling -- casing	ok	Performed Pre-job Meeting prior to pick up shoe joint.
22:45	23:00	0	drilling -- casing	ok	P/U 9 5/8" shoe joint from deck, checked float ok.
23:00	23:30	0	drilling -- casing	ok	Installed Weatherford fill-up tool. Installed bypass baffle.
23:30	00:00	0	drilling -- casing	ok	M/U shoe joint to float collar/intermediate stand from derrick. Thread locked connection.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	2864		service equipment -- mud logging equipment	0	00:00	Baker mudlogging unit shut down due to high winds triggering air pressure system.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
1	12.25 in	TD605	M223	Hughes Christensen	22.7	2617	2617			21.1	19.6	542	27.7

Drilling Fluid

Sample Time	10:00	21:00
Sample Point	Flowline	Flowline
Sample Depth mMD	2953	3067
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.28	1.28
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	32	36
Yield point (Pa)	10.5	11
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		