

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-09-01 00:00 - 2013-09-02 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	4
Days Ahead/Behind (+/-):	3.6
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3097
Depth mTVD:	2901.4
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	3090.1
Depth At Last Casing mTVD:	2895

Summary of activities (24 Hours)

M/U and RIH 9 5/8" shoe track.
M/U and RIH 9 5/8" casing in stands from derrick.
M/U x-over joint and continued RIH with 10 3/4" casing stands from derrick.
Installed casing hanger and RIH casing on 5 1/2" HWDP landing string.
Landed casing and confirmed hanger set.
Circulated well prior to cement job.

Summary of planned activities (24 Hours)

Set seal assembly. Test seal assembly and BOP.
Disconnect PADPRT.
L/D cement head.
Flush string and POOH, L/D running tool.
Install wearbushing and pressure test remaining BOP.
Perform Maersk rig maintenance/ NOV rig survey.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	63	drilling -- casing	ok	RIH shoetrack, P/U single joint from deck and M/U same.
00:30	01:45	209	drilling -- casing	ok	RIH with 9 5/8" 53,5ppf P110 Vam TOP casing from 63 m to 209 m . Run casing in stands from derrick. Filled every stand.
01:45	02:00	209	interruption -- repair	ok	Changed leaking mud saver valve.
02:00	07:00	1207	drilling -- casing	ok	RIH with 9 5/8" 53,5 ppf P110 Vam TOP casing from 209 m to 1207 m. Run stands from derrick. Filled casing every stand. Average running rate 5,5 stands/hr
07:00	12:00	2489	drilling -- casing	ok	RIH with 9 5/8" 53,5ppf P110 Vam TOP casing from 1207 m to 2489 m. Run stands from derrick. Filled casing every stand. Average running rate 7,1 stands/hr.
12:00	12:15	2489	drilling -- casing	ok	Changed to 10 3/4" elevators and tong jaws.
12:15	12:30	2489	drilling -- casing	ok	P/U x-over joint from deck and M/U same.
12:30	13:30	2489	drilling -- casing	ok	Changed out slips to 10 3/4" and changed die blocks in casing tong.
13:30	16:00	2944	drilling -- casing	ok	RIH with 10 3/4" 65,7ppf P110 Vam TOP casing from 2489 m to 2944 m. Run stands from derrick. Filled casing every stand. Average running rate 5 stands/hr.
16:00	16:15	2944	drilling -- casing	ok	Performed TBT before rigging down casing running equipment.
16:15	17:30	2944	drilling -- casing	ok	R/D casing fill-up tool, bails, elevator and rotator. Installed bails and elevators for 5 1/2" DP.
17:30	17:45	2944	drilling -- casing	ok	Performed TBT before picking up casing hanger.
17:45	18:00	2944	drilling -- casing	ok	P/U, cleaned and M/U casing hanger.
18:00	18:30	2944	drilling -- casing	ok	Removed PS30 slips and installed outer ring and master bushings. RIH hanger below rotary.
18:30	19:45	2954	drilling -- casing	ok	R/D handling equipment for 10 3/4" casing, R/D casing tongs and cleared rig floor.
19:45	20:30	2994	drilling -- casing	ok	RIH with 9 5/8" x 10 3/4" casing on 5 1/2 HWDP landing string from 2954 m to 2994 m. Circulated string with 500 lpm while RIH.
20:30	21:30	3089	drilling -- casing	ok	RIH on landing string from 2994 m to 3089 m. Circulated string with 500 lpm while RIH.
21:30	22:00	3089	drilling -- casing	ok	Broke out HWDP double from LS.
22:00	23:15	3090	drilling -- casing	ok	P/U cement stand. M/U cement hoses and control lines. M/U cement stand to landing string. Landed casing hanger in wellhead as per Vetco instructions. Confirmed hanger set as per procedure.
23:15	00:00	3090	drilling -- casing	ok	Increased flow in 250 l/min steps to 2500 l/min/ 80 bar. Let flow and pressure stabilize on each step. No losses to formation.

Drilling Fluid

Sample Time	10:00	21:00
Sample Point	Active pit	Flowline
Sample Depth mMD	3097	3097
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.28	1.28
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		

Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	35	36
Yield point (Pa)	12	10
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Casing Liner Tubing

Start Time	18:45	18:45	18:45	18:45	18:45	18:45	18:45
End Time	21:30	21:30	21:30	21:30	21:30	21:30	21:30
Type of Pipe	Casing	Casing	Casing	Casing	Casing	Casing	Casing
Casing Type	Production	Production	Production	Production	Production	Production	Production
Outside diameter (in)	9.625	9.625	9.625	9.625	10.75	10.75	10.75
Inside diameter (in)	8.535	8.535	8.535	8.535	9.56	9.56	9.56
Weight (lbm/ft)	53.5	53.5	53.5	53.5	65.7	65.7	65.7
Grade	P-110	P-110	P-110	P-110	P-110	P-110	P-110
Connection	Vam TOP	Vam TOP	Vam TOP	Vam TOP	Vam TOP	Vam TOP	Vam TOP
Length (m)	13.27	24.69	12.88	2438.18	13.2	442.27	5.7
Top mMD	3076.82	3052.13	3039.26	601.08	587.87	145.6	139.9
Bottom mMD	3090.09	3076.82	3052.13	3039.26	601.08	587.87	145.6
Description	10 3/4" x 9 5/8" casing run	10 3/4" x 9 5/8" casing run	10 3/4" x 9 5/8" casing run	10 3/4" x 9 5/8" casing run	10 3/4" x 9 5/8" casing run	10 3/4" x 9 5/8" casing run	10 3/4" x 9 5/8" casing run
Comment							